page 1 of ___

Project	No.: 8713 Client: ABERMIN	Area:	LARA F	PROJECT
Date	Lines surveyed and comments		Produc	tion
Sun	1			
	1			
	1			
Mon	1			
	1			
	1			
Tues	1		 	er the property data was also the resonance and an excellent out of the second second second desired second portion, recommended
1445	1			
	2			
******	1			
Wed	1			
	1			
			i E	
Thurs	imob Vancouver to Chemainus			THE BEST STORM COMMANDER OF THE PRINT STATE OF THE PARTY COMMANDER O
April 2	IPR11 survey L6800W		45	stations
	too noisy under powerline to		1150	meters
Fri	L6850W (1575 - 3700N)	Dump 1	D 4	- L - L i
April 3				stations meters
прі 11 о	too noisy under powerline			meter 3
M-75 Nove Section (1994)	[Dump 2		
Sat	L7000W (1875-2550), L7000AW	(2475-3650))		
April 4	:L6900W (2000-2150)	5 7		stations
	1	Dump 3	2025	meters
Totals H	for this period:		207	stations
	,		5300	meters
			į į	
-		To date:	207	stations
		to date:		meters
			5000	meter s
Remarks		Personnel:		SIMITIWITIFIS
		Alan Scott		<u> </u>
Doug McI	Laughlin on site April 2 - 4	Alan Wynne		11111
		Ken Moir		<u> </u>
		Steve Ocski		<u> </u>
		Steve David	0.000	<u>l i i ipitip</u>
		Spencer Rol	olnson.	<u> </u>
		A MARTINE STOP AND A STOP OF A STATE AND AND AND ADMINISTRATION OF A STATE AND ADMINISTRATION OF		
		r = receive	er	t = transmitter
		p = pots	north and the second	c = current
		s = standb	/	m = mob/demob
		d = data pi		
	lector			11
Signed:	(No state)	Date:	M	ay 4/87

page_2_of___

Project	No.: 8713 Client: ABERMIN	Area:_	LARA I	PROJECT
Date	Lines surveyed and comments		(Produc	tion
	:L6900 (2150-3775), L7100 (210			stations
	Ichainage errors L69 and L71			meters
F	1	Dump 4	1	
	1		1	
Mon	L7100 (2475-2925), L7000 (295	0-3750)		stations
April 6	(L7200 (2250-2925)		1 1950	meters
	1	Dump 5	1	
	1		1	
	L7200(2925-3700),L7400(2425-3		200	stations
April /	Ishort and/or induction in acc		1 1450	meters
	1	Dump 6	j 1	
Wed	: :L7400(3075-3450),L7600(2650-3	4501	! A9	stations
	imoved sedtup away from powerl			meters
	Istopped lines short at N end		1	me cer a
	1	a unp	1	
Thurs	Imoved transmitter to S end of	line 65	1 60	stations
April 9	(L6200(850-2300)		1450	meters
	1	Dump 8	3	
	1	********	1	
	:L6200(2300-3700), L6300(950-1	550)		stations
April 10	1		1 2000	meters
	1	Dump 9	1	
Sat	: L6300(1550-1975), L6350(1900-	7575)	<u>і</u> ! 94	stations
April 11		55/5/		meters
uhi II II		Dump 10		meter 5
	1	wamp 25	1	
Totals f	or this period:		1 478	stations
			112175	meters
			1 1	
			!	
		To date:		stations
			17475	meters
Remarks:		D1.		CIMITINITICIO
Remarks:		Personnel:		SIMITIWITIFIS
Drobloss	with induction into current	Alan Scott Alan Wynne	THE PERSON NAMED IN COLUMN TWO IS NOT THE OWNER.	riripimi i i ririririririr
	m powerline.	Ken Moir		ticipicipitip
W11 C 11 O	m power line:	Steve Ocsk	0	cipititicipit
line ext	ensions not cut.	Steve Davies		piticipiticip
Latte Latella Cital Cital Lates		Spencer Robinson		pipitipipipi
		D pr to 11 to to 1 11 to	21112011	1 1 1 1 1 1
		Administration and control of the co		NAME AND ADDRESS OF THE PARTY ADDRESS OF THE PARTY AND ADDRESS OF THE PARTY AND ADDRESS OF THE PARTY A
		r = receiv	er	t = transmitter
		p = pots		c = current
		s = standb	У	m = mob/demob
	1	d = data p	roc.	
2285 10	lesson	19560 BA		11 1/1-
Signed:	10000	Date	/	Muy 4/87

page_3_of___

Project No.: 8713 Client:	ABERMIN	Area:	LARA I	PROJECT
Date Lines surveyed and	comments		(Produ	ction
Sun started line 6500			I I	
April 12:went to Nanaimo an			r! stan	dby day
Itoo late to return	to propert	У	1	
1 2		-		
Mon (L6500 (1000-1900),	L6400 (190	0-3000)		stations meters
April 13in=1-4 only		Dump 11		meters
E		սնար 11	!	
Tues (L6500(2500-3625),L	6600(1050-1	825)	76	stations
April 14!		— — — -		meters
		Dump 12	į	
			1	
Wed L6600(1850-3925)				stations
April 15 moved setup to L59	00			meters
		Dump 13	1	
Thurs L5900(675-2800),L6	000//7E DE0	. 1	<u> </u>	stations
April 16:	000(8/3-830	1		meters
1 I		Dump 14		meters
		namp 1	1	
Fri L6000(850-3500)			1 107	stations
April 17!			1 2700	meters
1		Dump 15	!	
Sat (L6100(950-2100), L	6150(2500-3	150)	1 70	stations
April 181			1 1800	meters
iresurvey L6350W(28	25-3200)	Dump 16	1 16	stations
1		***************************************		meters
Totals for this period:				stations
				meters
				sta. resurvey
		To date:		m. resurvey stations
		io dace:		meters
				sta. resurvey
				m. resurvey
Remarks:		Personnel	:	SIMITIWITIFIS
		Alan Scot	t	
April 18: pot lost on line		Alan Wynn	е	ririri I i i
		<u>Ken Moir</u>		<u>ticipiticipi</u>
		Steve Ocs		<u>cipiticipitic</u>
		Steve Day		<u>piticipiticit</u>
	<u>Spencer Rob</u> Richard Boa		STATE OF THE PARTY	<u> </u>
		MICHGIU D	vasc	1 1 1 1 1 1 1
		r = recei	ver	t = transmitter
		p = pots		c = current
		s = stand		m = mob/demob
0	-	d = data	proc.	
Signed: Consider		_ Date	:	May 4/87

page 4 of ___

Project	No.: 8713 Clien	t: ABERMIN	Area:_	LARA F	PROJECT
Date	(Lines surveyed	and comments		:Produc	tion
	(L5800(700-3650)	Marie antico de las comos es por apora de las comos de la			stations
April 1	191			1 2950	meters
	1		Dump 17	1	
Mon	1L5700 (725-2825)		1 83	stations
April 2	201			1 2100	meters
	1		Dump 18	1	
	1			1	
lues April 2	(L5600(600-3700)				stations
aprii 2	1		n 10		meters
	1		Dump 19	!	
led	L5500(550-1725))	######################################	1 46	stations
April 2	2:stopped early to	o get truck fi	xed and	1 1175	meters
and the second second	ldata plotted		Dump 20		
	 L5400(500-2950)			1 07	1 1 1
hurs					stations meters
April 2	1		Dump 21		meters
	1		որահե Հլ	1	
ri	:L5300(550-1025)	, L5200(475-10	025)	1 83	stations
	4;L5100(425-1000)			1 2175	meters
	1		Dump 22	: 1	
Sat	(L4800(400-1000)	PROPERTY CONTROL BERT CONTROL FROM A PARTY CONTROL FROM A PROPERTY CONTROL FROM THE		1 23	stations
April 2	251			1 600	meters
	iresurvey L6000(
	L6200(850-1250)	<u>, L6500(1275-1</u>	1500)		meters
Totals	for this period:				stations
					meters
					sta. resurvey m. resurvey
			To date:		stations
			10 0000		meters
					sta. resurvey
					m. resurvey
Remarks	5 \$		Personnel:		SIMITIWITIFI
			Alan Scott		<u>riririririri</u>
Apr. 23	5-24: Don and Doug	on site	Steve Ocsl		t!
			Steve Davi		<u>piciticitici</u>
Apr. 25	5: Lines 4900, 470		Spencer Ro		<u>citiciticiti</u>
	inadequately ma	rked for IP	Richard Bo	oase	pipipipipi
			Dan Derby	***************************************	<u>ipipipi i</u>
			Peter		<u> </u>
			r = receiv	/er	t = transmitter
			p = pots		c = current
			s = standb	151.45	m = mob/demob
			d = data p	roc.	
3:	(m)	The second secon	P 1	11	1/10
Bigned:	000	,	_ Date:	PI	my 4/8/

page_5_of___

Project	No.: 8713 Client: ABERMIN	Area:	LARA I	PROJECT
Date	Lines surveyed and comments		[Produc	ction
	imoved setup to area S of powe	rline	: 30	stations
	L-A(50W-300E), L-B(25W-325E)		850	meters
	L-7100(1500-1650)	Dump 24		
	1	•	!	
Mon	(L6400(2775-3525)		1 29	stations
April 27	ifinished survey - packed up s	etup and	750	meters
	iplotted results	Dump 25		
Tues	1		1	
	1		1	
	1		!	
Wed	1	Committee of the Commit	1 1	
	1		i	
	1		1	
Thurs	1		<u> </u>	
	}		1	
	1		1	
	1		1	
Fri			1	
	1		1	
	1		!	
Sat	1		1	
	1		i	
	1		1	
Totals f	} or this period:		! 59	stations
100012 1	or this periodi			meters
			1	111 to to to 1 and
			!	
		To date:	1815	stations
			46475	meters
			42	sta. resurvey
			1125	m. resurvey
Remarks:		Personnel:		SIMITIWITIFIS
		Alan Scott		<u> </u>
Apr. 26:	couldn't read // to powerline	Steve Davi	es	<u>citilili</u>
	but lines perpendicular to	Spencer Ro		<u> </u>
2	powerline were ok	Peter Biel	ing	<u>pipi i i i i i i i i i i i i i i i i i </u>
			· · · · · · · · · · · · · · · · · · ·	1 1 1 1 1 1
		···		+ - +
		r = receiv p = pots		t = transmitter c = current
		ρ - pocs s = standb		m = mob/demob
		d = data p	*:	m - mon/nemon
		υ - υσια μ		
Signed:	(esse	Date:		May 4/87
	_			1

LOGISTICAL REPORT

INDUCED POLARIZATION SURVEY

LARA PROJECT
VANCOUVER ISLAND, B.C.

on behalf of

ABERMIN CORPORATION 1500 - 1075 West Georgia Street Vancover, B.C. V6E 3C9

contact: Mr. Don Blackadar (604) 681 7727

Field work completed: April 2 to 27, 1987

by

SCOTT GEOPHYSICS LTD. 4013 West 14th Avenue Vancouver, B.C. V6R 2X3

Contact: Mr. Alan Scott (604) 228 0237

May 4, 1987

TABLE OF CONTENTS

			page
1	Introduction		1
2	Survey Location		1
3	Survey Grid and Sur	vey Coverage	1
4	Personnel		1
5	Instrumentation and	procedures	2
6	Recommendations		2

ACCOMPANYING MAPS

Chargeability and Resistivity reduced scale pseudosections
Chargeability contour plan (first separation)
Resistivity contour plan (first separation)

1. INTRODUCTION

Induced polarization and resistivity surveys were conducted over portions of Abermin Corporation's Lara Project, Vancouver Island, B.C., within the period April 2 to 27, 1987. The work was conducted by Scott Geophysics Ltd.

The pole dipole electrode array was used on the survey, with an "a" spacing of 25 meters and "n" separations of 1 to 5. The current electrode was to the south of the receiving electrodes on all survey lines.

2. SURVEY LOCATION

The Lara Project is located about 15 kilometers west southwest of Chemainus, B.C. Access is via secondary logging roads from the main Chemainus River haul road at mile 13.

3. SURVEY GRID AND SURVEY COVERAGE

A total of 46.475 line kilometers were surveyed on the Lara project. An additional 1.125 kilometers were repeated in various areas where technical difficulties were encountered (interference from the power line or noise due to large voltage changes between dipoles). Stations read in the vicinity of the power line that were not acceptable are not included on the pseudosections nor in the production figures.

4. PERSONNEL

Alan Scott, geophysicist, was the party chief on the survey and operated the IPR11 receiver during the periods April 2-6 and April 15-27. Alan Wynne, geophysicist, was the party chief and operated the IPR11 receiver from April 7 to 14.

5. INSTRUMENTATION AND PROCEDURES

A Scintrex IPR11 time domain microprocessor based induced polarization receiver and a Scintrex 2.5 kw IPC7 transmitter were used for the survey. Readings were taken using a 2 second alternating square wave. The chargeability for the eighth slice (690 to 1050 milliseconds) is the value that has been plotted on the plans and pseudosections.

The survey data was archived, processed, and plotted using a Corona PPC 400 microcomputer running Scintrex Soft II software.

6. RECOMMENDATIONS

A preliminary examination of the results indicates that a number of weak to strong chargeability highs were detected on the survey that merit further work.

A detailed interpretation of these results, and correlation to the geological and geochemical data bases, is recommended to prioritize specific targets.

It is recommended that any additional survey work that may be required in the vicinity of the power lines be run on luns cut at right angles to the power lines. The two test lines so run (lines A and B) gave acceptable results whereas survey on the existing grid (lines at a shallow angle to the power lines) were completey unacceptable in the immediate vicinity, and often for 50 to 100 meters away from the powerlines.

It is recommended that fill in survey along the Coronation Zone be done on lines 50 meters apart to explore for short strike length high sulphide content pods. Note the strong response over the massive sulphides in the trench at line 6300W/station 1225N and the strong responses on line 5100W/stations 720N and 770N.

Respectfully Submitted,

Alan Scott, Geophysicist