

811972

"H"

PROGRESS REPORT

(MURPHY LAKE) - TARGET F PROJECT

July 16 - 31, 1969

(Willowswamp)

GENERAL

The fly camp, located in the northern part of the F block, was abandoned on the 19th of July, and the equipment returned to the base camp at Susan Lake. Work in the F area terminated on July 27th and the crew and equipment were transferred to the Dod-H target area.

SOIL SAMPLING

A total of 459 soil samples were collected by SEMCO's crew in the more inaccessible parts of the Target F project area. Of these samples, 104 were taken in the vicinity of earlier located mineralization.

GEOLOGICAL MAPPING

Geological mapping and prospecting have been completed to the detail required. No new mineralization was discovered beyond that found during the first half of the month.

STAKING

One fractional claim, F270 FR., was staked on the 20th of July and recorded on the 21st of July. This claim was to cover a wedge of open ground created by the restaking of the lapsed 'CAN' claims by the 'JAC' claims.

"H" DIATREME

Thirty-five soil samples, HD301 - 355, were taken from a box grid established in the vicinity of an earlier soil sample, RBS #4, which carried above threshold values. These samples have been forwarded to Barringer Research Ltd. for Cu and Mo analysis.

DOD-H AREA

Work commenced on the Dod claims on the 28th of July. About 400 soil samples have been collected at 100 foot intervals over a grid established earlier by a Cyprus crew. An EM Survey was started over this same grid. After operation for half a day, however, the transmitter became inoperable and had to be sent to Vancouver for replacement. Geological mapping is continuing on the Dod claims area. It is anticipated that the programmed field work will be completed on or about the 19th of August.

Respectfully submitted,

STOKES EXPLORATION
MANAGEMENT CO. LTD.

D. G. Leighton

D. G. Leighton,
Geophysicist/Geologist.

August 18, 1969.