Fom Reference No. 886755 E-32 Rabbitt Mine (new) Company Names: Mt Grant Mines Ltd/Twin Eagle Resources Inc/ Property Name: Gold Mount Claim Group Location: 25 km. northwest of Princeton, B.C. Road Access Torget Commodity: Gold in quartz veins 1986 Budget: \$ 200,000 00
Previous Expenditure: \$ 101,638-94 Capsule Summary: Optioned from Monica Res. Ltd. by 297706 B.C. Ltd. Joint Venture 1/3 from each partner Property overlies the vein and workings of the Robbitt Mine (1939-41 = 1,299 tens 1,0570 = Au, 5830 = Ag Geology: Underlain by Nicola Group volcanic and sadimentary rocks. Intruded by altramatic to felice Lodestone Intrusions, Coast Intrusions (Eagle granodiorite) and Other Intrusions (Red granite), Near Rabbith Mine = volcanic, Volcaniclastic and sedimentary rocks. All of volcanic rocks have been deing superimposed on the units near quarte vein systems Mineralization - free gold, choloopyrite, minor pyrite, sphalerite and galona in quarte veins. 1986 Program - Goochom - Geophysics EM, HEM - trenching - diamend drilling (1000 m.) - underground sampling

\$ 39,000

```
OMPANY NAME:
               Scorpion Resources
                                      CONTACT NAME:
                                                      Fstella in
                                                                      PREVIOUS BUDGET:
                                                                                            $101,639 REFERENCE NUMBER:
                                                                                                                           E320
ROPERTY NAME:
               Gold Mount Claim Group
                                      TITLE:
                                                      Director
                                                                      1986 BUDGET:
                                                                                             $66.600
                                                                                                     DATE
                                                                                                                  03-Mar-87
OCATION:
               25 km. NW of Princeton.
                                      TELEPHONE NUMBER: 263-2431 Loc. 225 FAME GRANT:
                                                                                             $13,000
               Road access.
ARGET COMMODITY: Gold in quartz veins.
************
APSULE SUMMARY OF PROJECT:
*****************
               Optioned from Monica Res. Ltd. by 297706 BC Ltd. Joint venture 1/3 from each partner. Property overlies the vein
               and workings of the Rabbitt Mine. (1939–41 = 1,299 tons 1,057 oz. Au., 583 oz. Ag.). Underlain by Nicola
               Group volcanic and sedimentary rocks. Intruded by ultramafic to felsic Lodestone Intrusions, Coast Intrusions,
               (Eagle granodiorite) and Otter Intrusions (Red granite). Near Rabbitt Mine = volcanic rocks have been
               altered to greenschist facies, with hydrothermal alteration being superimposed on the units near quartz vein systems.
               Minin-free gold, chalcopyrite, minor pyrites, sphalerite & PROPORTION OF FAME FUNDING TO TOTAL PROJECT COST:
                                                                                                                                19.52%
               galena in guartz veins.
                                                                      PROPORTION OF TOTAL "MEIP" FUNDS ON THIS PROJECT:
                                                                                                                                 0.41%
986 PROGRAM:
               Geochem.
**********
               beophysics EM. HEM.
               Trenching.
               Diamond drilling (1000 m.).
               Underground sampling.
       REPORTED PROGRESS WITH PROGRAM TO DATE:
                                                                      FORECAST VS ACTUAL PROJECT EXPENDITURES:
       **************************
                                                                      **************************************
      OCT: Soil sampling and geophysical surveys approx 50% complete,
                                                                      <---->
                                                                                                     <---->
      survey grids fully established and geological mapping completed.
                                                                                           VARIANCE
                                                                                                     BUDGET
                                                                                                                           VARIANCE
                                                                                ACTUAL
                                                                                                                ACTUAL
       All roads to drill sites completed. Total 350m of
                                                            March 86
                                                                                                  $0
                                                                                                             $0
                                                                                                                        40
                                                                                                                                  $0 $
       DD completed from 4 locations. Opening of lower
                                                             April 86
                                                                                                  $0
                                                                                                             $0
                                                                                                                        $0
                                                                                                                                   $0 $
       adit (No. 2 level) started with timbering required
                                                              May 86
                                                                                                             $0
                                                                                                                        $0
                                                                                                                                   $0 1
      near entrance. No. 1 level access from No.2 stope
                                                             June 86
                                                                                                  $0
                                                                                                             $0
                                                                                                                        $0
                                                                                                                                   $0 1
       not available: more work required. Drill testing of
                                                             July 86
                                                                                                  $0
                                                                                                             $0
                                                                                                                        $0
                                                                                                                                   $0 1
       SW vein system well underway and grid survey work
                                                            August 86
                                                                                                  $0
                                                                                                             $0
                                                                                                                        $0
                                                                                                                                   $0 1
       to establish trends between Rabbitt and El Alamein
                                                                                    $2,301
                                                         September 86
                                                                        $18,433
                                                                                             $16,132
                                                                                                        $18,433
                                                                                                                    $2,301
                                                                                                                              $16.132 $
       workings progressing well in very steep terrain.
                                                                         $31,930
                                                           October 86
                                                                                   $26,154
                                                                                              $5,776
                                                                                                         $50,363
                                                                                                                    $28,455
                                                                                                                              $21,908 $
       NOV: Soil sampling and geophysical survey work 90%
                                                          November 86
                                                                         $16,303
                                                                                   $23,830
                                                                                              ($7,527)
                                                                                                                    $52,285
                                                                                                         $66,666
                                                                                                                              $14,381 $
       complete. No. 2 level of Rabbitt Mine opened, re-
                                                          December 86
                                                                                    $9,007
                                                                             $0
                                                                                              ($9,007)
                                                                                                         $66,666
                                                                                                                    $61,292
                                                                                                                               $5.374 $
       enforced - mapping and sampling 80% complete. Open-
                                                                                                                    $61,292
                                                           January 87
                                                                                                  $0
                                                                                                         $66.666
                                                                                                                               $5.374 $
       ing and examination of #1 level frustrated by
                                                          February 87
                                                                                                  $0
                                                                                                         $66,666
                                                                                                                    $61,292
                                                                                                                               $5,374 $
       caving in #2 slope, attempt abandoned. Bulk sampling
                                                                     from surface cut (#3 slope) 70% complete.DD testing
                                                               TOTAL:
                                                                         $66,666
       of SW vein ext. completed and drill test of N. ext.
       of Rabbitt fault vein ext. completed and drill test of N. ext.
      of Rabbitt fault vein below #2 level started. Drilling will
      continue to test the S. ext. of fault vein on targets identified by COMMENTS:
       geochem. and geophysical surveys S. of mine site.
                                                                      *******
       DEC: Field work completed. Both drill core and some soil samples
                                                                      Joint Venture equally funded by:
       are still being processed, and bulk sample of ore is being pro-
                                                                                Mt. Grant Mines Ltd.
       cessed at Sando Industries.
                                                                                Twin Eagle Resources Ltd.
LOCATION:
                                                                                Scorpion Res. (Formerly 297706 BC Ltd.)
*********
                                                                      Note Name Change, February, 1987.
        ---!
       11 1
       \! !
                       0
```