

019287

**MINE DEVELOPMENT REVIEW PROCESS
PROJECT FACT SHEET**

CORPORATE DATA:

PROJECT NAME: **Goldwedge**

COMPANY NAME AND ADDRESS

**Catear Resources Ltd.
Suite 400, 255 17th Ave. S.W.
Calgary, Alberta, Canada.
T2S 2T8
Phone (403) 228-6761
Fax (403) 229-3207**

CONTACT/TITLE

**Mr. E. R. (Ed) Kruchkowski
President**

PROJECT DETAILS

PROJECT LOCATION

**2 km NNW of Brucejack Lake, 70 km NNW of
Stewart B.C.**

ESTIMATED CAPITAL COST (Include Dedicated Off-Site Infrastructure)

\$1.5 million

MINERALS (Types to be Mined)

Gold and Silver

MINE SYSTEM (Open Pit or Underground)

Underground

ESTIMATED PRODUCTION (Daily or Annual Mill/Plant Throughput)

181 tonnes per day

PROCESS PLANT/MILL (Type of Process, if Known)
Gravity/Flotation

PROPOSED MINE LIFE (Years)
6 to 10 years

MINERAL RESERVES/RESOURCES

RESERVES/RESOURCES (Tonnes in each Category)

**Golden Rocket . proven developed and undeveloped 35,439 tonnes
. drill indicated and inferred 253,391 tonnes**

Discovery . drill indicated and inferred 34,372 tonnes

Goldridge . drill indicated 14,566 tonnes

AVERAGE GRADE OF ORE (Each Mineral Commodity)

**Golden Rocket . proven developed and undeveloped 28.35 gpt Au,
57.88 gpt Ag**

**Discovery . drill indicated and inferred 27.25 gpt Au,
35.62 gpt Ag**

**Goldridge . drill indicated
3.56 gpt Au,
2.05 gpt Ag**

CUT-OFF GRADE

6.85 gpt

POTENTIAL FOR ADDITIONAL RESERVES

Excellent

ACCESS/TRANSPORTATION

ROAD (Preference and Alternates)

None

RAIL (Routing)

None

AIR ACCESS (Origin and Destination Points)

Stewart and Tide Lake Airstrip - Helicopter only

Shipping (Preferred Port Facilities, Alternates)

Stewart

POWER SUPPLY

REQUIREMENTS

450 - 600 KV_a

SUPPLY ALTERNATIVES

Diesel Generator on Site

WORKFORCE INFORMATION

TOTAL OPERATIONAL WORKFORCE (Annual Average at Full Production)

30

HOUSING OPTIONS (Camp, Neighboring Communities, New Town)

Camp on Site

CONSTRUCTION WORKFORCE (Man-years)

50

CONSTRUCTION CAMP (Size)

25

WORKFORCE ROTATION (Weeks on/off)

6 on 2 off

INDIRECT/INDUCED EMPLOYMENT (Estimates if available)

Not available

DEVELOPMENT SCHEDULE

STAGE 1 SUBMISSION FILED (Month/Year)

February/March 1989

SITE CONSTRUCTION STARTUP (Quarter/year)

1st 1988

PRODUCTION STARTUP (Quarter/Year)

2nd 1989