

Mt. Calvary Resources Ltd.

1027 - 470 Granville Street, Vancouver, B.C. V6C 1V5 • Tel: (604) 687-1658

CPW PROJECT - DDH PROGRAM SUMMARY

Hole No.	Length		Azim	Dip	% Rec.	S	W
	m.	ft.					
MD 1	36.58	120	180°	-30°	78.1	868 S	250W
MD 2	40.23	132	180°	-60°	69.7	866.5S	250W
MD 3	36.58	120	180°	-30°	86.4	808 S	350W
MD 4	55.32	182	180°	-60°	91.9	806.5S	350W
MD 5	36.58	120	180°	-30°	84.1	945 S	130W
MD 6	55.47	182	180°	-60°	89.6	943.5S	130W
MD 7	53.34	175	244°	-30°	77.6	700 S	117W
MD 8	68.58	225	244°	-60°	91.5	700 S	115.5W
MD 9	22.86	75	244°	-40°	79.7	700 S	116W
MD 10	<u>60.96</u>	<u>200</u>	180°	-45°	92.1	827 S	076E
TOTAL =	466.50	1531'					

Start (Drilling) - Nov. 21, 1984 [night shift]
 Finish (Drilling) - Dec. 2, 1984 [day shift] } Approx. 16 drilling shifts =
 } 150'/shift

