

FRENCH MINE -

Oct/Nov/77

Truck rental - 600/mo.

Drill rental (Winkie) - purchased outright
 Drill supplies bits 10'-30', bits @ 50 net. &
 bits, shells, core barrels, remaining bits etc. - - - 1200

Spent to date Stage I drilling & assoc. services & supplies
 To Red Brown 0-685-1247 Chy 987-5322.

112 -

1009 - 1.13%

HEWITT MINE JUNGANNON/SABINA Weather: mild, Snowy
 on both Dec 2-3.

Dec 2 - In eve. review all reports & maps, incl. the set of
 Mel Robinson schematic sketches accomps the J. Larson
 letters to F. Pho (Total cost of milling = \$ 22/dry ton)

Dec 3, 3, Drove to Hewitt w. F. Pho. Inspect walls of main X.C. for
 evidence of del holes; found only one @ Sta 16+50' 70' 9"
 to test ore in first stub drift - results gov.
 neg. and as hole only 70' long, it may not have
 penetrated full vein-look zone.

Walked down raise w brief stops and checks on detail
 at each of 11-12-13-14 levels. Surveyed crosscut to ore
 and also drift on 14 level; recommended test-holing
 walls at end back of E. face via NNE and N.W. V
 holes (16'-17').

With Frank's & Elmer's assistance 2 chip channel samples
 were taken @ Ref. 0+31 and Ref. 0+45' both very
 attractively mineralized. A third sample of the broken
 muck (toe) along both walls of the 14 level were taken as
 a check-composite.

Discussed future mining plans and go along with
 Frank's & Elmer's suggestion that a raise collared near the S.W. end
 of 14 level and driven on the ore to 13 level. This would
 serve as a development slot and the lower part of the
 emergency exit raise required.

Frank & I agree that 13-14 lev ore block + ore that
 could be developed by a -16 (shusher) raise should total in
 quantity of 6000 tons.

Dec 4 - Plan to be driven to Castlegas Ken & Cindy's place
 and await Mon. a.m. blood sample + Mon. p.m. fluoro-civil
 injection @ 2:50 p.m.

Dec 3 - Requested that Cindy book my Tues (apt.) noon flight
 back to H. Van. and let P.K. know.