

822164

093 M

KERR ADDISON MINES LIMITED

(FOR INTER-OFFICE USE ONLY)

JUN 27 1967
B.C. 9/10
Newfile

To Dr. P. M. Kavanagh From Lynda Krupp

Subject Hautete Creek Group - Reports Date June 26/67

W.S.R.
K.C.G.
J.H.S.
E.F.
R.D.S.
B.C.B.
P.M.K. ✓
G.W.M.
R.O.M.
C.K.W.
J.B.S.
G.P.R.
K.F.L.
H.P.
E.C.J.

COPY OF REPORT FROM FRED CHOW DATED JUNE 18, 1967

Dear Bill:

Arrived in camp on Wed., June 14th. Drilling resumed immediately upon receiving BX casing shoe which was omitted in supplies. Drill crew went ahead and collared hole with A casing and drilled until A rods got stuck. Rock is altered and broken up, difficult to core. B casing to footage 40', A casing to 73'; cemented from 73 to 91' yesterday evening. Cement job ok, drilling advanced to 112' at present (4 P.M.).

Recovery from 28 - 112' = 15' approx.

0 - 28 - overburden

28 - 112 - Basalt & Argillite (?), mostly altered, shearing to 60' approx.

No sulphides seen in core except first 1" of core at 28', which contain 7% pyrrhotite, 1% pyrite and 0.1% chalcopyrite.

Rock highly altered, fractured and filled with quartz with probably some carbonate. No bedding noticed in rock (particles, broken) though most fracture (?) planes show an angle of about 30 - 40° to core.

It is too early to estimate when the hole will be completed. If the hole can be advanced 50'/day, then it would be completed in 8 days (June 26th).

Unfortunately neither of the 2 B.C. Telephone radios is able to reach the outside. Neither can we hear any station on the air.

We have devised ground signals to indicate to aircraft our needs and progress.

Egan Agar dropped in unexpectedly, so I have hurriedly penned this note.

(signed)

Fred Chow.

FC/lk