



LINCOLN
RESOURCES INC.

1450-625 Howe Street
Vancouver, B.C., Canada V6C 2T6
Telephone: (604) 684-2710
Telex: 04-507635

TO: Lincoln Board

December 6, 1986

FROM: Dave Copeland

ADAMS LAKE PROGRESS REPORT #2

The geophysical, geological and geochemical work has confirmed the presence of the two known Rea Gold mineralized horizons on the Twin claims, namely the Ag Zone and the L-96 Au Zone.

These zones have been confirmed at the following grid locations:

Line 81 E	-	Stations	62-112 S
Line 78 E	-	Stations	162-292 S
Line 76 E	-	Stations	162-212 S
Line 72 E	-	Stations	250-300 S
Line 65 E	-	Stations	65-115 N
Line 81 E	-	Stations	262-312 S

The above has been determined from the recent geophysics, new mapping and old geochem and geophysics. New anomalies may result from the extended geochem coverage.

A total of 360 B-horizon soil samples have been collected over the area of the new control grid. No samples were collected where ESSO has sampled previously. These samples were shipped to Acme Analytical Laboratory in Vancouver on November 8th for 30-element I.C.P. analysis plus gold atomic absorption. The analytical and shipping costs are to be billed to C.E.C. This work will probably cost in the order of \$3,750 (including shipping).

The large-loop Genie EM surveying has been completed from grid coordinates L 78 E to 64 E and 5+25 S to 5+50 N, inclusive. The remaining one-half loop was completed December 5th.

Prospecting and geological mapping has been completed over the new grid area, and the southeastern and northeastern portions of the property. All of the geological results have been reviewed in the field by the writer. It should be noted that most of the southern portion of the property is underlain by mafic flows and pyroclastics. Mapping results indicate that the volcanics are locally fractured and propylitically altered.

Lincoln Board
December 6, 1986
Re: Adams Lake Progress Report #2

A suitable trenching excavator contractor has been located, (requires willingness of operator to ride $\frac{1}{2}$ hour on snow-mobile) at roughly same cost as Mt. Milligan.

Mobilization of excavator and support equipment occurred on December 5th and trenching should start December 8th or 9th.

/sc