

*George Cross*

*Reliable K.*

NO.141(1990)  
JULY 23, 1990

WESTERN CANADA

**DIGGER RESOURCES INC. (DIG-V)**

HOLE NO.	INTERVAL METERS	LENGTH METERS	COPPER %	GOLD OZ/T	DRILLING UPDATE
89-07	38 - 138	100	0.28	0.009	Bill Scott, director reports
Incl.	54 - 98	44	.35	.014	Digger Resources and operator 50/50 joint venture
Incl.	82 - 98	16	.71	.039*	
Incl.	122 - 138	16	.39	.013*	

\* Fire assay  
90-13 146 - 161.2\* 15.2 .344\*\* .013\*\*\*  
\* The hole was completed at this depth and due to the lag between drilling and assay results, the drill was moved to the next site. \*\* Sent for fire assay  
-----  
20 miles north of Continental Gold's Mount Milligan project which is 30 miles west of McKenzie, B.C.

Initial drilling confirmed a mineralized porphyry system in and around Hole 89-07, drilled last year; see table above. The initial drilling was designed to establish the extent of mineralization and depth where potential economic grade intercepts may be located. Drilling data to date suggests the relative level of mineralization is at the 1,300 - 1,350 meter elevation. All holes were drilled at 45 degrees.

Drilling is now underway in the vicinity of holes 89-07 and 90-13 with plans to go deeper to the 240-280 meter depth range. Assays are expected mid-August.

An airborne magnetometer survey has been flown over the optioned Goldbrick claims contiguous to the Chuchi Lake property on the east with additional anomalies defined. Line cutting, soil and induced polarization surveys will begin early August to select drill sites.  
(SEE GCNL No.121, 22Jun90, P.2 FOR PREVIOUS INFORMATION)

93N General