

810839

HANNA GOLD MINES LTD (N.P.L.)

Mine Address:
Bpx #166,
Cassiar, B.C.
Phone: 7325

Executive Offices:
#401-470 Granville Street,
Vancouver, 2, B.C.
Mutual 5-8712

PROGRESS REPORTSeptember 30, 1963 - October 31, 1963

The following is the progress to the end of October, 1963 on the Company's gold property in North Western British Columbia, McDame Area, Cassiar District.

All work at the property ceased for the winter at the end of October.

A watchman has been left in charge.

PERSONNEL

Personnel at the end of October was as follows:

1) <u>UNDERGROUND</u>	- One Foreman Four Miners Four Diamond Drillers One Geologist	<u>Total</u>	10
2) <u>SURFACE</u>	One Cook One Bullcook One Cookee One Carpenter One Carpenter's Helper One Geologist	<u>Total</u>	<u>6</u>
	<u>Grand Total</u>		16

EQUIPMENT

The lighting plant and the mucking machine are in running order but will have to be completely overhauled before recommencing operations.

It is recommended that a standby lighting plant and mucking machine be purchased.

All the equipment was cleaned and stored for the winter.

UNDERGROUND DEVELOPMENT

Underground development footage to October 31, 1963 is as follows:

<u>WORKING HEADINGS</u>	<u>PERIOD WORKING ADVANCE</u>	<u>TOTAL 1963 ADVANCE</u>	<u>TOTAL ADVANCE</u>
350 XCN	20'	225.5'	508.5'
1220 DRIFT EAST (670 XCS)	31'	75.0'	75.0'
1353 DRIFT EAST (500 XCN)	68'	101.0'	101.0'
1450 DRIFT EAST (650 XCN)	56'	78.0'	78.0'
1450 DRIFT WEST (650 XCN)	9'	9.0'	9.0'
1360 RAISE	31'	189.0'	189.0'
1045 DRIFT EAST (670 XCS)	19'	19.0'	19.0'
1045 DRIFT WEST (670 XCS)	20'	20.0'	20.0'
1163 DRIFT EAST (520 XCS)	19'	19.0'	19.0'
1163 DRIFT WEST (520 XCS)	15'	15.0'	15.0'

<u>WORKING HEADINGS</u>	<u>PERIOD WORKING ADVANCE</u>	<u>TOTAL 1963 ADVANCE</u>	<u>TOTAL ADVANCE</u>
SLASHES (520 XCS)	13'	13.0'	13.0'
	<hr/>	<hr/>	<hr/>
<u>TOTALS</u>	301'	763.5'	1086.5
	Plus	624.0' (Other 1963 Headings)	2489.0
		<hr/>	<hr/>
		1387.5'	3575.5'
		<hr/>	<hr/>
<u>TOTAL UNDERGROUND ADVANCE</u>			3575.5'

From the drifting, vein continuity has been well demonstrated.

ASSAY

Overall uncut average grade from the drifting along the veins is .72 au/ton across an average width of 22 inches.

DIAMOND DRILLING

At the end of the period 1500' of diamond drilling was completed with an overall core recovery of 88%.

From this diamond drill programme vein continuity has been proven 100' below the present workings.

VISITORS

Visitors during this period were -

Dr. D.C. Findlay - Geological Survey of Canada, Ottawa.
Mr. Jack S. Ives - Newconex Canadian Exploration Ltd.

Respectfully submitted,

CRAIGIE HOOD, Jr.
Managing Director.

November 21, 1963