Quinsam Mine
092F 319 676934

- over 80% recovery, up from 72% because more recoveries of fines.
- 20% - ½ coarse
  - ½ fine
- 18 tons to loading facility - barged to Texada - then shipped from there - ~5000 tons
- all transportation contracted

Keith Bracewell - Safety Coordinator/Production Supervisor
Neil Kuisma - Safety Supervisor



- some bypassing of raw coal into clean coal for middle specific gravities
- Japan Power Utilities
- Chubu
- Chigoku
- Nihon Cement
- Tohoku
- some to Chile (Chile
- Cement manufacturer in Vancouver

- 9% moisture
- residual moisture 3%

- high volatile (30% on air dried basis)
6,600 Kcal/~~kg~~ (air dried)
12.5% ash
0.8% S (air dried) 250 t/hr
- raw coal
(6% < 12mm)
- hardgrove index of 45 (hard)
- plant

- Coarse coal for B.C.
- not amenable to froth flotation
- designed by Kilburn
- 15th of July 1995 start, bought some Quintette equipment - started Feb 10/96

fresh air
conveyor belt fresh air
waste air
three roadways

~ 200 employees
- 29 in wash
- developing
- only underground one left
- 25 ~~only~~ almost finished

trucked to coarse refuse pile