Lara 092B/13
Project: Coronation 3
Drill results
827740
1985-1986

14-Mar-86 LARA DRILL RESULTS

DDH-85-13
AVG CORE ANGLE 85
DIP OF ZONE 63

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

873.05

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE																		
A1	1LT	9	52340	71.02	72.02	1.00	1.12	0.210	0.01	0.01	0.01	0.07	0.002	2.7	1.00		$1.32	
A1	1QELT	10	52341	72.02	72.60	0.58	0.65	0.260	0.01	1.53	2.51	1.59	0.020	2.9	0.58		$42.13	
A1	1LT	11	52342	72.60	73.80	1.20	1.34	0.100	0.01	0.01	0.02	0.05	0.002	2.8	1.20		$1.27	
CORONATION ZONE																		
A1	1QELT	13-4	52327	105.35	106.45	1.10	1.23	0.180	0.01	0.01	0.01	0.05	0.003	2.7	1.10		$1.51	
A1	5MDST	14	52328	106.45	107.48	1.03	1.15	0.290	0.02	0.01	0.02	0.14	0.036	2.9	1.03	99.00	$12.74	
A1	1QELT	15-1	52329	107.48	108.88	1.40	1.57	0.410	0.05	0.25	1.06	0.63	0.047	2.9	1.39	99.00	$28.87	
A1	5MDST	15-2	52330	108.88	109.16	0.28	0.31	0.360	0.01	0.01	0.06	0.10	0.033	2.7	0.28	90.00	$11.73	
A1	1LT	15-3	52331	109.16	110.66	1.50	1.68	0.300	0.03	0.06	0.39	0.12	0.007	3.0	1.49		$6.71	
A1	1LT	15-4	52332	110.66	111.95	1.29	1.44	0.210	0.01	0.01	0.01	0.02	0.002	2.7	1.29		$1.01	
A1	1LT	15-5	52333	111.95	112.23	0.28	0.31	0.270	0.01	0.01	0.01	0.03	0.002	2.8	0.28		$1.07	
A1	1LT	16-1	52334	112.23	115.00	2.77	3.10	0.180	0.01	0.01	0.01	0.03	0.002	2.7	2.76		$1.07	
A1	1LT	16-2	52335	115.00	117.44	2.44	2.73	0.130	0.01	0.01	0.01	0.07	0.002	2.8	2.43		$1.32	
A1	1LT	16-3	52336	117.44	118.65	1.21	1.35	0.140	0.01	0.01	0.01	0.03	0.002	2.7	1.21		$1.07	
A1	1LT	16-4	52337	118.65	119.83	1.18	1.32	0.150	0.01	0.01	0.01	0.04	0.002	2.7	1.18		$1.13	
A1	1LT	16-5	52338	119.83	120.12	0.29	0.32	0.039	0.01	0.01	0.01	0.04	0.011	2.8	0.29		$3.98	
A1	1QELT	17-1	52339	120.12	122.88	2.76	3.09	0.055	0.01	0.01	0.01	0.02	0.002	2.7	2.75		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	106.45	109.16	2.71	3.03	0.359 ✓	0.03 ✓	0.13 ✓	0.57 0.56	0.39 ✓	0.041 ✓	2.9	2.70	98.07	$21.03	7523

14-Mar-86 LARA DRILL RESULTS

DDH-85-14
AVG CORE ANGLE 61
DIP OF ZONE 63

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

754.47

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	14-2	52343	108.10	109.10	1.00	0.98	0.094	0.01	0.01	0.02	0.04	0.002	2.7	0.87		$1.21	
A1	1LT	15-1	52344	109.10	109.87	0.77	0.76	0.540	0.05	0.25	1.06	0.40	0.030	2.9	0.67	86.00	$22.07	
A1	1LT	15-2	52345	109.87	111.30	1.43	1.40	0.260	0.01	0.01	0.01	0.04	0.002	2.7	1.25		$1.13	
A1	1LT	15-3	52346	111.30	112.25	0.95	0.93	0.210	0.01	0.01	0.01	0.03	0.002	2.7	0.83		$1.07	
A1	1LT	15-4	52347	112.25	113.60	1.35	1.33	0.140	0.01	0.01	0.01	0.04	0.002	2.7	1.18		$1.13	
A1	1LT	16-1	52348	113.60	114.65	1.05	1.03	0.360	0.01	0.01	0.01	0.04	0.002	2.8	0.92		$1.13	
A1	1LT	16-2	52349	114.65	115.50	0.85	0.83	0.240	0.01	0.01	0.01	0.02	0.003	2.7	0.74		$1.33	
A1	1LT	16-3	52350	115.50	116.10	0.60	0.59	0.210	0.01	0.01	0.01	0.03	0.002	2.7	0.52		$1.07	
A1	1LT	16-4	52351	116.10	117.50	1.40	1.37	0.380	0.01	0.01	0.01	0.04	0.002	2.8	1.22		$1.13	
A1	1LT	16-5	52352	117.50	119.70	2.20	2.16	0.140	0.01	0.01	0.01	0.04	0.002	2.7	1.92		$1.13	
A1	1LT	16-6	52353	119.70	122.14	2.44	2.40	0.120	0.01	0.01	0.01	0.03	0.002	2.7	2.13		$1.07	
A1	1LT	16-7	52354	122.14	122.58	0.44	0.43	0.120	0.01	0.01	0.01	0.05	0.002	2.9	0.38		$1.19	
A1	1LT	17-1	52355	122.58	123.58	1.00	0.98	0.140	0.01	0.01	0.01	0.06	0.002	2.7	0.87		$1.25	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL INTERVAL	109.10	109.87	0.77	0.76	0.540	0.05	0.25	1.06	0.40	0.030	2.9	0.67	86.00	$22.07	1624.072

LARA DRILL RESULTS

DDH-85-15
AVG CORE ANGLE 72
DIP OF ZONE 58

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1050.41

ANALYSIS	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1LT	13-3	52356	48.08	49.08	1.00	1.12	0.087	0.01	0.01	0.01	0.03	0.002	2.7	0.95		$1.07	
A1	MOST	14	52357	49.08	50.50	1.42	1.59	0.092	0.01	0.01	0.01	0.03	0.002	2.9	1.35		$1.07	
A1	1LT	15-1	52358	50.50	51.12	0.62	0.70	0.270	0.22	0.76	2.20	2.98	0.034	3.0	0.59	88.70	$52.51	
A1	1LT	15-2	52359	51.12	51.54	0.42	0.47	0.320	0.06	0.62	0.68	1.14	0.015	2.7	0.40	88.70	$20.35	
A1	1LT	15-3	52360	51.54	52.89	1.35	1.51	0.270	0.43	0.96	4.50	2.49	0.103	2.9	1.28	88.70	$93.35	
A1	1LT	15-4	52361	52.89	53.99	1.10	1.23	0.450	0.14	0.43	2.95	2.56	0.058	2.8	1.05	88.70	$61.21	
A1	1LT	15-5	52362	53.99	54.50	0.51	0.57	0.280	0.04	0.25	1.06	0.21	0.007	2.8	0.49	88.70	$13.47	
A1	1LT	15-6	52363	54.50	55.38	0.88	0.99	0.190	1.94	1.01	11.10	3.12	0.255	3.1	0.84	88.70	$218.63	
A1	1LT	15-7	52364	55.38	55.85	0.47	0.53	0.250	1.20	0.69	7.10	12.05	0.224	2.9	0.45	88.70	$220.50	
A1	1LT	15-8	52365	55.85	57.22	1.37	1.54	0.310	0.11	0.12	0.74	0.41	0.019	2.7	1.30	88.70	$16.39	
A1	1LT	15-9	52366	57.22	59.14	1.92	2.15	0.300	0.54	0.28	1.75	1.31	0.037	2.8	1.83	95.00	$42.07	
A1	1LT	15-10	52367	59.14	59.42	0.28	0.31	0.670	0.24	0.01	0.26	0.21	0.021	2.7	0.27	95.00	$13.28	
A1	1LT	15-11	52368	59.42	61.44	2.02	2.27	0.440	0.14	0.43	1.04	1.10	0.028	2.8	1.92	95.00	$27.46	
A1	1LT	15-12	52369	61.44	61.68	0.24	0.27	0.270	0.02	0.22	0.44	0.35	0.090	3.4	0.23	95.00	$35.30	
A1	1LT	15-13	52370	61.68	62.00	0.32	0.36	0.350	0.04	0.04	0.03	0.11	0.004	2.7	0.30	68.70	$2.87	
A1	1LT	15-14	52371	62.00	62.20	0.20	0.22	1.400	0.21	0.65	1.62	2.14	0.016	2.8	0.19	75.00	$36.46	
A1	1LT	15-15	52372	62.20	62.42	0.22	0.25	0.640	0.02	0.04	0.11	0.12	0.004	2.9	0.21		$3.30	
A1	1LT	16	52373	62.42	64.25	1.83	2.06	0.390	0.01	0.01	0.02	0.04	0.002	2.7	1.74		$1.21	
A1	5MOST	17	52374	64.25	64.80	0.55	0.62	0.280	0.01	0.01	0.01	0.03	0.002	2.7	0.52		$1.07	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL					.352	0.41	0.48	2.70	1.96	.064					
			INTERVAL	50.50	62.20	11.70	13.12	0.350	0.42	0.49	2.78	1.99	0.066	2.8	11.13	85.62	$63.03	36596
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	50.50	55.85	5.35	6.00	0.294	0.62	0.73	4.71	3.21	0.108	2.9	5.09	78.42	$102.59	17076
			HIGH GRADE															
			INTERVAL	51.54	55.85	4.31	4.83	0.296	0.73	0.73	5.45	3.43	0.127	2.9	4.10	88.70	$117.48	13779

14-Mar-86 LARA DRILL RESULTS

DDH-85-16
AVG CORE ANGLE 43
DIP OF ZONE 58

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1245.53

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1LT	20-2	52375	77.70	78.70	1.00	0.80	0.190	0.01	0.02	0.15	0.16	0.006	2.7	0.68		$4.29	
A1	1QELT	21	52376	78.70	79.16	0.46	0.37	0.600	0.03	0.06	0.60	0.44	0.017	2.7	0.31	86.70	$13.52	
A1	1CYT-LT	22-1	52377	79.16	80.17	1.01	0.81	0.300	0.29	0.23	2.23	1.13	0.018	2.9	0.69	92.31	$35.24	
A1	1CYT-LT	22-3	52378	80.17	81.09	0.92	0.74	0.250	0.94	0.28	1.82	0.99	0.035	2.9	0.63	92.31	$45.39	
A1	1LT	22-4	52379	81.09	81.67	0.58	0.47	0.550	0.07	0.22	1.18	0.40	0.006	2.8	0.40	92.31	$15.57	
A1	1QELT	23-1	52380	81.67	82.30	0.63	0.51	0.250	0.01	0.01	0.01	0.04	0.004	2.8	0.43		$1.77	
A1	1QELT	23-2	52381	82.30	83.58	1.28	1.03	0.230	0.01	0.01	0.01	0.04	0.002	2.7	0.87		$1.13	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL INTERVAL	78.70	81.67	2.97	2.39	0.376	0.41	0.22	1.66	0.84	0.021	2.8	2.03	91.44	$31.48	7923

.374 0.42 0.22 1.67 0.85 .021

14-Mar-86 LARA DRILL RESULTS

DDH-85-17
AVG CORE ANGLE 75.5
DIP OF ZONE 68

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

887.80

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNES	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	6	52382	42.93	43.84	0.91	0.95	0.067	0.01	0.01	0.01	0.03	0.002	2.7	0.88		$1.07	
A1	1LT	7-1	52383	43.84	44.22	0.38	0.40	0.200	0.12	0.51	2.34	1.24	0.008	2.8	0.37	95.50	$32.42	
A1	1LT	7-2	52384	44.22	45.17	0.95	0.99	0.440	0.04	0.27	1.13	1.05	0.011	2.9	0.92	95.50	$20.54	
A1	1LT	8-1	52385	45.17	46.17	1.00	1.04	0.380	0.01	0.01	0.06	0.05	0.009	2.8	0.97		$3.81	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	43.84	46.17	1.33	1.39	.371 0.373	✓ 0.06	✓ 0.34	1.48 1.47	✓ 1.10	✓ 0.010	2.9	1.29	95.50	$23.85	3618.11

14-Mar-86 LARA DRILL RESULTS

DDH-85-18
AVG CORE ANGLE 81
DIP OF ZONE 61

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1434.15

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	14	52386	43.00	47.25	4.25	4.80	0.100	0.01	0.01	0.01	0.04	0.002	2.7	4.20		$1.13	
A1	1QELT	15-1	52387	47.25	47.92	0.67	0.76	0.170	0.01	0.01	0.01	0.05	0.002	2.9	0.66		$1.19	
A1	1QELT	15-2	52388	47.92	49.60	1.68	1.90	0.130	0.01	0.01	0.01	0.04	0.003	2.8	1.66		$1.45	
A1	1QELT	16-1	52389	49.60	50.47	0.87	0.98	0.110	0.01	0.01	0.02	0.03	0.002	3.0	0.86		$1.15	
A1	1QELT	16-2	52390	50.47	52.09	1.62	1.83	0.075	0.01	0.01	0.01	0.03	0.002	2.8	1.60		$1.07	
A1	1QELT	17-1	52391	52.09	52.52	0.43	0.49	0.150	0.01	0.01	0.06	0.06	0.002	2.8	0.42		$1.65	
A1	1QELT	17-2	52392	52.52	53.35	0.83	0.94	0.160	0.01	0.01	0.04	0.07	0.002	2.9	0.82		$1.56	
A1	1T-1CYT	18-1	52393	53.35	56.08	2.73	3.08	0.370	0.01	0.01	0.01	0.05	0.002	2.7	2.70		$1.19	
A1	1T-1CYT	18-2	52394	56.08	56.42	0.34	0.33	0.360	0.01	0.01	0.03	0.16	0.007	2.9	0.34		$3.61	
A1	1T-1CYT	18-3	52395	56.42	57.08	0.66	0.75	0.370	0.01	0.01	0.01	0.06	0.003	2.7	0.65		$1.57	
A1	1T-1CYT	18-4	52396	57.08	57.98	0.90	1.02	0.590	0.01	0.01	0.02	0.17	0.022	2.9	0.89		$8.35	
A1	1T-1CYT	18-5	52397	57.98	58.58	0.60	0.68	0.460	0.01	0.01	0.02	0.10	0.008	2.7	0.59		$3.48	
A1	1LT	19	52398	58.58	60.44	1.86	2.10	0.370	0.01	0.01	0.01	0.06	0.005	2.7	1.84		$2.21	
A1	CHT	20-1	52399	60.44	61.92	1.48	1.67	0.290	0.01	0.02	0.04	0.23	0.014	2.7	1.46		$6.38	
A1	CYT	20-2	52400	61.92	62.84	0.92	1.04	0.510	0.07	0.34	0.80	1.36	0.037	2.8	0.91	100.00	$23.71	
A1	1DT	21	52401	62.84	63.90	1.06	1.20	0.400	0.55	0.44	2.41	0.98	0.051	2.9	1.05	100.00	$50.51	
A1	5MOST	22	52402	63.90	64.18	0.28	0.32	0.710	0.10	0.12	0.43	0.43	0.070	2.8	0.28	100.00	$30.07	
A1	1DT	23	52403	64.18	65.10	0.92	1.04	0.270	0.19	0.69	3.00	0.50	0.054	2.9	0.91	100.00	$49.36	
A1	1LT	24-1	52404	65.10	66.39	1.29	1.46	0.270	0.01	0.01	0.02	0.05	0.002	2.7	1.27	95.40	$1.27	
A1	1LT	24-2	52405	66.39	67.05	0.66	0.75	0.290	0.01	0.01	0.01	0.04	0.002	2.8	0.65	95.40	$1.13	
A1	1LT	24-3	52406	67.05	68.47	1.42	1.60	0.260	0.01	0.01	0.01	0.04	0.002	2.8	1.40	95.40	$1.13	
A1	1LT	24-4	52407	68.47	68.80	0.33	0.37	0.180	0.01	0.01	0.02	0.07	0.008	2.9	0.33	98.00	$3.30	
A1	1LT	25	52408	68.80	69.44	0.64	0.72	2.000	0.57	2.88	5.50	5.05	0.156	3.0	0.63	98.00	$143.04	
A1	1LT	26	52409	69.44	69.65	0.21	0.24	1.200	0.05	0.26	0.59	0.35	0.010	2.9	0.21	98.00	$11.70	
A1	1LT	27-1	52410	69.65	70.65	1.00	1.13	0.320	0.01	0.02	0.01	0.06	0.002	2.7	0.99		$1.29	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL					.497	.16	.44	1.28	.82	.035						
	INTERVAL	61.92	69.65	7.73	8.73	0.506	0.17	0.45	1.32	0.85	0.036	2.8	7.63	97.69	$31.08	34186	
	MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF A)																
	INTERVAL	62.84	65.10	2.26	2.55	0.384	0.35	0.50	2.41	0.72	0.055	2.9	2.23	100.00	$47.58	10189	
	MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF B) HAND CALCULATION																
	INTERVAL	67.63	69.65	2.02	2.28	0.917	0.2	0.98	1.88	1.72	0.054	2.9	2.00	98.00	$49.12	9146	
	HIGH GRADE																
	INTERVAL	68.47	69.65	1.18	1.33	1.361	0.33	1.63	3.14	2.86	0.090	3.0	1.17	98.00	$81.73	5443	

14-Mar-86 LARA DRILL RESULTS

DDH-85-19
AVG CORE ANGLE 45
DIP OF ZONE 61

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1541.46

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNES	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	16-2	52411	79.64	80.64	1.00	0.81	0.110	0.01	0.01	0.01	0.06	0.002	2.7	0.71		$1.25	
A1	5ARG	17	52412	80.64	80.76	0.12	0.10	0.320	0.01	0.01	0.03	0.13	0.010	2.9	0.08		$4.38	
A1	1QELT	18-1	52413	80.76	81.36	0.60	0.49	0.380	0.04	0.18	1.07	0.19	0.016	2.8	0.42	91.90	$16.02	
A1	1QELT	18-2	52414	81.36	82.30	0.94	0.76	0.230	1.16	0.30	3.55	1.32	0.107	2.9	0.66	91.30	$87.11	
A1	1QELT	18-3	52415	82.30	83.04	0.74	0.60	0.350	0.30	0.28	1.16	0.70	0.018	2.8	0.52	98.60	$24.37	
A1	1QELT	18-4	52416	83.04	83.68	0.64	0.52	0.250	0.31	0.34	3.52	0.63	0.015	2.9	0.45	98.60	$42.23	
A1	1QELT	18-5	52417	83.68	84.18	0.50	0.40	0.430	0.05	0.04	0.18	0.12	0.006	2.8	0.35	98.60	$4.90	
A1	1QELT	18-6	52418	84.18	85.01	0.83	0.67	0.560	0.10	0.40	0.88	0.10	0.014	2.8	0.59	94.80	$14.95	
A1	1QELT	18-7	52419	85.01	85.84	0.83	0.67	0.690	0.02	0.08	0.57	0.25	0.005	2.8	0.59	94.80	$8.25	
A1	1QELT	18-8	52420	85.84	86.55	0.71	0.57	0.690	0.13	0.43	1.84	1.14	0.068	3.2	0.50	100.00	$46.65	
A1	1QELT	19-1	52421	86.55	87.15	0.60	0.49	0.870	0.04	0.28	0.48	0.56	0.010	2.7	0.42	100.00	$12.05	
A1	1QELT	19-2	52422	87.15	88.36	1.21	0.98	0.320	0.01	0.01	0.07	0.08	0.019	2.8	0.86		$7.25	
A1	1QELT	19-3	52423	88.36	89.02	0.66	0.53	0.220	0.01	0.01	0.01	0.03	0.003	2.8	0.47		$1.39	
G2*	3LT	20		89.02	92.02	3.00	0.00		0.01	0.01	0.01	0.02	0.002				$1.01	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL					✓	✓	✓	1.56	.59	.032						
	INTERVAL	80.76	87.15	6.39	5.17	0.439	0.28	0.27	1.59	0.60	0.033	2.9	4.52	96.20	$31.71	21953
	MEDIUM GRADE A (APPROXIMATE FIFTY DOLLAR CUTOFF)																
	INTERVAL	81.36	83.68	2.32	1.88	0.273	0.66	0.30	2.80	0.93	0.054	2.9	1.64	95.64	$55.05	7994
	MEDIUM GRADE B (APPROXIMATE FIFTY DOLLAR CUTOFF) HAND CALCULATION																
	INTERVAL	80.84	83.68	2.84	2.30	0.29	0.54	0.28	2.49	0.80	0.05	2.9	2.01	95.64	$48.03	9894

17-Mar-86 LARA DRILL RESULTS

DDH-85-20
AVG CORE ANGLE 76
DIP OF ZONE 57

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1375.61

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	1-1	52424	13.04	13.61	0.57	0.66	0.220	0.01	0.01	0.01	0.05	0.002	2.7	0.55		$1.19	
A1	1QELT	1-2	52425	13.61	16.60	2.99	3.46	0.300	0.01	0.02	0.03	0.08	0.003	2.7	2.90		$1.89	
A1	1QELT	2	52677	16.60	17.41	0.81	0.94	0.290	0.01	0.01	0.01	0.02	0.002	2.7	0.79		$1.01	
A1	1LT	3	52678	17.41	18.08	0.67	0.78	0.410	0.01	0.01	0.01	0.05	0.005	2.7	0.65		$2.14	
A1	1LT	4-1	52426	18.08	18.58	0.50	0.58	0.470	0.56	2.90	4.10	9.25	0.051	2.9	0.49	94.60	$124.29	
A1	1LT	4-2	52427	18.58	19.76	1.18	1.37	0.410	0.06	0.11	0.34	0.24	0.024	2.8	1.14	94.60	$13.02	
A1	1LT	4-3	52428	19.76	20.79	1.03	1.19	0.460	0.11	0.40	0.75	1.44	0.008	2.8	1.00	99.31	$26.37	
G2*	1LT	5		20.79	21.30	0.51	0.59		0.02	0.01	0.03	0.06	0.006		0.49		$2.82	
A1	1LT	6	52679	21.30	22.24	0.94	1.09	0.340	0.01	0.01	0.01	0.06	0.002	2.7	0.91		$1.25	
G2*	1QELT	7-1		22.24	22.46	0.22	0.25		0.01	0.01	0.02	0.08	0.012		0.21		$4.63	
G2*	1QELT	7-2		22.46	23.26	0.80	0.93		0.04	0.07	0.27	0.26	0.013		0.78		$8.68	
G2*	1QELT	11-1		25.00	25.90	0.90	1.04		0.01	0.01	0.01	0.04	0.002		0.87		$1.13	
G2*	1QELT	11-2		25.90	26.76	0.86	1.00		0.04	0.14	0.29	0.70	0.016		0.83		$12.76	
G2*	1QELT	11-3		26.76	26.99	0.23	0.27		0.04	0.09	0.06	1.44	0.007		0.22		$12.42	
G2*	1QELT	11-4		26.99	27.24	0.25	0.29		0.03	0.12	0.15	1.05	0.004		0.24		$9.77	
CORONATION ZONE																		
G2*	1QECYT	23-1		62.23	62.95	0.72	0.83		0.01	0.01	0.01	0.02	0.002		0.70		$1.01	
G2*	1QECYT	23-2		62.95	63.11	0.16	0.19		0.01	0.01	0.06	0.06	0.005		0.16		$2.61	
G2*	1QECYT	23-3		63.11	64.59	1.48	1.71		0.01	0.01	0.01	0.02	0.002		1.44		$1.01	
G2*	1QECYT	23-4		64.59	65.15	0.56	0.65		0.01	0.01	0.01	0.02	0.002		0.54		$1.01	
G2*	1QECYT	23-5		65.15	65.44	0.29	0.34		0.01	0.01	0.02	0.02	0.002		0.28		$1.09	
G2*	1QECYT	23-6		65.44	66.28	0.84	0.97		0.01	0.01	0.01	0.02	0.002		0.81		$1.01	
G2*	5MDST	24		66.28	66.48	0.20	0.23		0.01	0.01	0.01	0.03	0.004		0.19		$1.70	
G2*	1QELT	25		66.48	67.23	0.75	0.87		0.01	0.01	0.01	0.02	0.003		0.73		$1.33	
A1	1QELT	26-1	52429	67.23	67.75	0.52	0.60	0.330	0.01	0.04	0.10	0.32	0.027	2.8	0.50	93.20	$11.61	
A1	1QELT	26-2	52430	67.75	68.46	0.71	0.82	0.330	0.41	1.21	2.60	6.10	0.073	2.9	0.69	93.20	$91.49	
A1	1QELT	26-3	52431	68.46	68.85	0.39	0.45	0.470	0.93	0.22	1.90	0.56	0.026	2.9	0.38	90.90	$40.18	
A1	1QELT	26-4	85629	68.85	69.05	0.20	0.23	0.400	0.79	0.62	2.36	0.67	0.024	3.0	0.19	90.90	$43.54	
A1	QTZVN	27	52630	69.05	69.72	0.67	0.78	0.190	0.44	0.12	0.04	0.20	0.011	2.7	0.65	90.90	$11.39	
G2*	1QELT	28-1		69.72	72.00	2.28	2.64		0.01	0.02	0.14	0.03	0.003		2.21		$2.47	
A1	1QELT	28-2	52631	72.00	76.45	4.45	5.15	0.200	0.01	0.01	0.01	0.02	0.003	2.7	4.32		$1.33	
FOOTWALL																		
G2*	1QELT	30-1		81.52	84.76	3.18	3.68		0.01	0.01	0.01	0.02	0.002		3.09		$1.01	
G2*	1QELT	30-2		84.76	85.78	1.02	1.18		0.01	0.01	0.01	0.02	0.002		0.99		$1.01	
G2*	1QELT	30-3		85.78	86.65	0.87	1.01		0.01	0.01	0.01	0.02	0.002		0.84		$1.01	
G2*	1QELT	30-4		86.65	86.94	0.29	0.34		0.01	0.01	0.01	0.02	0.002		0.28		$1.01	
G2*	1QELT	30-5		86.94	87.24	0.30	0.35		0.01	0.01	0.01	0.02	0.002		0.29		$1.01	
G2*	1QELT	31		87.24	88.70	1.46	1.69		0.01	0.01	0.01	0.03	0.002		1.42		$1.07	
G2*	CHT	32		88.70	89.29	0.59	0.68		0.01	0.01	0.01	0.02	0.002		0.57		$1.01	
G2*	CHT	33		89.29	91.65	3.36	3.89		0.01	0.01	0.01	0.02	0.002		3.26		$1.01	

WEIGHTED AVERAGE GRADES

HANGING WALL ZONE I	HANGING WALL ZONE I INTERVAL	18.08	20.79	2.71	3.14	0.440	0.17	0.75	1.21	2.40	0.023	2.8	2.63	96.39	$36.92	11237
CORONATION ZONE	GEOLOGICAL INTERVAL	67.23	69.72	2.49	2.88	.320 0.322	✓ 0.45	0.47 0.48	1.26 1.30	2.00 2.04	.035 0.036	2.8	2.42	92.04	$42.16	10379
	MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF) INTERVAL	67.23	69.3	2.07	2.40	0.327	0.50	0.61	1.31	2.43	0.042	2.9	2.01	92.04	$51.73	8331

14-Mar-86 LARA DRILL RESULTS

DDH-85-21
AVG CORE ANGLE 46.5
DIP OF ZONE 61

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1652.03

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	CHT	14		62.96	65.66	2.70	2.24		0.01	0.01	0.01	0.09	0.004		1.96		$2.07	
G2*	CHT	15-1		65.66	66.55	0.89	0.74		0.01	0.01	0.01	0.32	0.021		0.65		$8.87	
G2*	CHT	15-2		66.55	66.98	0.43	0.36		0.02	0.02	0.04	1.25	0.180		0.31	100.00	$65.40	
G2*	CHT	15-3		66.98	67.78	0.80	0.66		0.04	0.04	0.08	0.47	0.008		0.58	100.00	$6.75	
G2*	CHT	15-4		67.78	68.10	0.32	0.27		0.16	0.09	0.13	1.19	0.027		0.23	100.00	$19.39	
G2*	CHT	15-5		68.10	68.20	0.10	0.08		0.01	0.01	0.01	0.10	0.009		0.07	100.00	$3.72	
G2*	CHT	15-6		68.20	68.60	0.40	0.33		0.01	0.04	0.06	0.53	0.184		0.29	100.00	$62.35	
G2*	1T	16		68.60	71.00	2.40	1.99		0.01	0.02	0.04	0.28	0.024		1.74		$9.86	
G2*	1DT	17		71.00	72.48	1.48	1.23		0.01	0.04	0.03	0.06	0.007		1.07		$3.11	
G2*	1LT	18		72.48	74.70	2.22	1.84		0.06	0.27	0.50	1.28	0.008		1.61		$16.23	
G2*	1DT	19		74.70	76.37	1.67	1.38		0.01	0.07	0.13	0.32	0.012		1.21		$7.21	
G2*	1DT	20		76.37	77.00	0.63	0.52		0.03	0.13	0.50	1.02	0.013		0.46		$15.28	
G2*	1DT	21		77.00	80.05	3.05	2.53		0.01	0.02	0.05	0.11	0.003		2.21		$2.24	
CORONATION ZONE																		
A1	CHT	31-1	52432	120.66	122.64	1.98	1.64	0.160	0.01	0.01	0.01	0.05	0.003	2.7	1.44		$1.51	
A1	CHT	31-2	52433	122.64	123.38	0.74	0.61	0.150	0.01	0.01	0.01	0.07	0.004	2.8	0.54		$1.95	
A1	CHT	31-3	52434	123.38	124.14	0.76	0.63	0.180	0.01	0.01	0.01	0.09	0.016	2.7	0.55		$5.83	
A1	CHT	31-4	52435	124.14	125.25	1.11	0.92	0.160	0.01	0.01	0.01	0.07	0.007	2.7	0.81		$2.90	
A1	CHT	31-5	52436	125.25	127.56	2.31	1.92	0.270	0.01	0.01	0.01	0.06	0.012	2.7	1.68		$4.42	
A1	1DT	32-1	52437	127.56	128.48	0.92	0.76	0.910	0.01	0.07	0.12	0.86	0.056	2.8	0.67	100.00	$24.39	
A1	1DT	32-2	52438	128.48	129.80	1.32	1.09	0.310	0.61	0.10	1.50	0.68	0.028	2.9	0.96	100.00	$33.61	
A1	1DT	32-3	52439	129.80	130.61	0.81	0.67	0.360	0.21	0.06	0.26	0.39	0.026	2.8	0.59	93.50	$15.76	
A1	1DT	32-4	52440	130.61	131.30	0.69	0.57	0.290	0.51	0.06	0.40	0.62	0.058	2.9	0.50	93.50	$32.45	
A1	1DT	32-5	52441	131.30	132.96	1.66	1.38	0.340	0.16	0.08	0.42	0.30	0.018	2.8	1.20	77.70	$13.36	
A1	1DT	32-6	52442	132.96	134.40	1.44	1.19	0.460	0.31	0.17	0.30	0.72	0.022	2.8	1.04	77.70	$18.59	
A1	1DT	32-7	52443	134.40	134.80	0.40	0.33	0.660	0.07	0.23	0.53	1.11	0.056	2.8	0.29	100.00	$31.21	
A1	1LT	33-1	52444	134.80	139.03	4.23	3.51	0.130	0.01	0.01	0.01	0.04	0.002	2.7	3.07		$1.13	
		WEIGHTED AVERAGE GRADES																
HANGING WALL ZONE		HANGING WALL ZONE I INTERVAL		66.55	68.6	2.05	1.70		0.05	0.04	0.07	0.74	0.081	2.7	1.49	100.00	$31.73	6631.85
CORONATION ZONE		GEOLOGICAL INTERVAL		127.56	134.80	7.24	6.00	.446 ✓ 0.445	✓ 0.29	✓ 0.11	0.54 ✓ 0.55	✓ 0.61	✓ 0.032	2.8	5.25	89.10	$22.67	24530.05

14-Mar-86 LARA DRILL RESULTS

DDH-85-22
AVG CORE ANGLE 63
DIP OF ZONE 57

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1743.09

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G3*	1QELT	27		50.46	52.53	2.07	2.20					0.28	0.019		1.84		$7.74	
G2*	1QELT	28		52.53	57.00	4.47	4.75		0.01	0.01	0.03	0.56	0.031		3.98		$13.62	
G3*	1LT	29		57.00	59.40	2.40	2.55					0.19	0.027		2.14		$9.73	
G3*	1QELT	30-1		59.40	59.58	0.18	0.19					0.07	0.008		0.16		$2.97	
G3*	1QELT	30-2		59.58	60.38	0.80	0.85					0.18	0.021		0.71		$7.76	
G3*	1LT	31		60.38	63.34	2.96	3.14					0.04	0.004		2.64		$1.51	
CORONATION ZONE																		
A1	1QELT	36	52445	104.74	105.80	1.06	1.13	0.290	0.01	0.01	0.01	0.05	0.002	2.7	0.94		$1.19	
A1	5MOST	37	52446	105.80	106.14	0.34	0.36	0.220	0.01	0.01	0.01	0.06	0.013	2.9	0.30		$4.74	
A1	1QELT	38-1	52447	106.14	106.88	0.74	0.79	0.270	0.01	0.01	0.01	0.08	0.105	2.8	0.66	93.3	$34.08	
A1	1QELT	38-2	52448	106.88	107.23	0.35	0.37	0.300	0.12	1.34	2.70	2.64	0.062	3.0	0.31	93.3	$64.16	
A1	1QELT	38-3	42449	107.23	108.70	1.47	1.56	0.350	0.21	0.12	1.58	0.68	0.012	2.8	1.31	93.3	$23.89	
A1	1QELT	38-4	52450	108.70	110.29	1.59	1.69	0.250	0.42	0.33	2.55	0.66	0.023	2.8	1.42	93.3	$40.21	
A1	1QELT	38-5	52451	110.29	110.69	0.40	0.42	0.380	0.26	0.51	1.39	0.58	0.047	2.8	0.36	93.3	$35.00	
A1	1QELT	38-6	52452	110.69	111.34	0.65	0.69	0.400	0.08	0.07	0.19	0.38	0.025	2.8	0.58	96.3	$13.12	
A1	1QELT	38-7	52453	111.34	112.08	0.74	0.79	0.510	0.27	0.07	0.18	1.79	0.635	2.8	0.66	96.3	$217.61	
A1	1QELT	38-8	52454	112.08	113.17	1.09	1.16	0.400	0.14	0.29	0.89	1.04	0.077	2.9	0.97	96.3	$40.89	
A1	1QELT	38-9	52455	113.17	113.76	0.59	0.63	0.610	0.08	0.08	0.33	1.54	0.068	2.8	0.53	91.8	$35.08	
A1	1QELT	38-10	52456	113.76	114.34	0.58	0.62	0.610	0.15	0.02	0.32	0.97	0.020	2.9	0.52	91.8	$16.94	
A1	1QELT	38-11	52457	114.34	114.92	0.58	0.62	0.540	0.09	0.02	1.23	0.09	0.098	2.8	0.52	91.8	$42.74	
A1	1QELT	38-12	52458	114.92	115.34	0.42	0.45	0.540	0.01	0.06	0.19	0.11	0.003	2.7	0.37		$3.51	
FOOTWALL																		
G2*	1QELT	43		128.88	131.00	2.12	2.25		0.01	0.01	0.01	0.02	0.002		1.89		$1.01	
			WEIGHTED AVERAGE GRADES															
CORONATION ZONE			GEOLOGICAL INTERVAL	106.14	114.92	8.78	9.33	0.395	0.20	0.22	1.16	0.86	0.097	2.8	7.82	93.85	$48.92	42489
			MEDIUM GRADE (FIFTY DOLLAR CUTOFF) INTERVAL	106.88	112.08	5.20	5.52	0.347	0.26	0.29	1.57	0.93	0.113	2.8	4.63	94.10	$58.69	25044
			HIGH GRADE INTERVAL	111.34	113.76	2.42	2.57	0.483	0.16	0.17	0.54	1.39	0.243	2.8	2.16	95.20	$92.67	11786

17-Mar-86 LARA DRILL RESULTS

DDH-85-23
AVG CORE ANGLE 62
DIP OF ZONE 57

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA

1960.98

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	30-1		72.60	72.98	0.38	0.40		0.01	0.04	0.11	0.22	0.007		0.34		$4.74	
G2*	1QELT	30-2		72.98	73.41	0.43	0.45		0.03	0.13	0.34	1.02	0.020		0.38	100.00	$16.22	
A1	1QELT	30-3		73.41	74.24	0.83	0.87	0.350	0.03	0.24	0.50	1.44	0.040	2.8	0.73	100.00	$26.84	
G2*	1QELT	30-4		74.24	74.60	0.36	0.38		0.02	0.01	0.08	0.41	0.038		0.32	100.00	$15.51	
G2*	1QELT	30-5		74.60	75.10	0.50	0.53		0.05	0.20	0.70	1.55	0.031		0.44	100.00	$26.37	
G2*	1QELT	30-6		75.10	76.38	1.28	1.35		0.01	0.02	0.04	0.08	0.003		1.13		$1.97	
G2*	1QELT	30-7		76.38	76.99	0.61	0.64		0.01	0.01	0.01	0.03	0.003		0.54		$1.39	
CORONATION ZONE																		
A1	1LT	40	52459	115.17	115.97	0.80	0.84	0.100	0.01	0.01	0.01	0.02	0.004	2.8	0.71		$1.64	
A1	1CYT	41	52460	115.97	116.70	0.73	0.77	0.100	0.01	0.01	0.04	0.06	0.003	2.8	0.64		$1.81	
A1	1CYT	42	52461	116.70	118.11	1.41	1.48	0.190	0.01	0.01	0.01	0.02	0.003	2.7	1.24		$1.33	
A1	1QELT	43-1	52462	118.11	118.61	0.50	0.53	0.210	0.01	0.01	0.01	0.02	0.004	2.7	0.44		$1.64	
A1	1QELT	43-2	52463	118.61	119.36	0.75	0.79	0.130	0.01	0.01	0.01	0.12	0.019	3.2	0.66		$7.01	
A1	1QELT	43-3	52464	119.36	119.69	0.33	0.35	0.220	0.01	0.01	0.01	0.02	0.007	2.6	0.29		$2.59	
A1	1QELT	43-4	52465	119.69	120.97	1.28	1.35	0.780	0.01	0.01	0.04	0.15	0.020	2.8	1.13		$7.75	
A1	1QELT	43-5	52466	120.97	122.60	1.63	1.72	0.320	0.24	0.32	0.59	0.63	0.088	2.9	1.44	57.10	$40.92	
A1	1QELT	43-6	52467	122.60	123.02	0.42	0.44	0.330	0.12	0.10	0.18	0.27	0.031	2.8	0.37	57.10	$14.91	
A1	1QELT	43-7	52468	123.02	124.31	1.29	1.36	0.330	0.25	0.16	0.40	0.55	0.050	2.8	1.14	96.30	$26.39	
A1	1QELT	43-8	52469	124.31	124.81	0.50	0.53	0.290	0.73	0.14	0.52	1.20	0.110	3.0	0.44	96.30	$56.71	
A1	1QELT	43-9	52470	124.81	126.38	1.57	1.65	0.490	0.19	0.08	0.33	0.88	0.024	2.8	1.39	100.00	$18.50	
A1	1QELT	43-10	52471	126.38	127.21	0.83	0.87	0.650	0.21	0.35	1.35	1.43	0.020	2.9	0.73	100.00	$30.06	
A1	1QELT	43-11	52472	127.21	127.77	0.56	0.59	0.400	0.04	0.18	0.29	0.62	0.052	3.0	0.49	100.00	$23.83	
A1	1QELT	43-12	52473	127.77	129.30	1.53	1.61	0.180	0.01	0.01	0.01	0.02	0.004	2.8	1.35	97.20	$1.64	
A1	1QELT	43-13	52474	129.30	130.72	1.42	1.49	0.180	0.02	0.01	0.01	0.02	0.003	2.7	1.25	97.20	$1.46	
				WEIGHTED AVERAGE GRADES														
	HANGING WALL I		HANGING WALL ZONE I															
			INTERVAL	72.98	75.10	2.12	2.23		0.03	0.17	0.44	1.21	0.034	2.7	1.87	100.00	$22.71	10053.40
	CORONATION ZONE		GEOLOGICAL					✓	✓	✓	✓	✓	✓					
			INTERVAL	129.97	127.77	6.80	7.16	0.406	0.24	0.20	0.53	0.79	0.053	2.9	6.00	86.09	$30.01	33756.00

17-Mar-86 LARA DRILL RESULTS

DDH-85-24
AVG CORE ANGLE 48
DIP OF ZONE 60

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1808.13

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G3*	1DT	10-1		41.60	45.05	3.45	2.96					0.02	0.004		2.56		$1.39	
G3*	1DT	10-2		45.05	48.50	3.45	2.96					0.02	0.002		2.56		$0.76	
CORONATION ZONE																		
A1	1DT	18	52475	90.40	92.37	1.97	1.69	0.270	0.01	0.01	0.01	0.02	0.003	2.7	1.46		$1.33	
A1	1DT	19-1	52476	92.37	93.78	1.41	1.21	0.390	0.01	0.01	0.01	0.06	0.019	2.7	1.05		$6.64	
A1	1DT	19-2	52477	93.78	94.58	0.80	0.69	0.220	0.77	0.81	4.69	1.82	0.092	3.1	0.59	82.90	$91.25	
A1	1DT	19-3	52478	94.58	95.25	0.67	0.57	0.420	0.04	0.07	0.29	0.17	0.019	2.8	0.50	91.10	$10.19	
A1	1DT	19-4	52479	95.25	96.46	1.21	1.04	0.420	0.33	0.07	0.90	0.71	0.040	2.8	0.90	91.10	$28.93	
A1	1DT	19-5	52480	96.46	96.65	0.19	0.16	1.010	0.20	0.04	0.13	0.14	0.015	2.7	0.14	87.40	$9.49	
A1	1DT	19-6	52481	96.65	97.43	0.78	0.67	0.360	0.80	0.14	1.01	1.37	0.037	2.8	0.58	87.40	$39.47	
A1	1QEDT	20-1	52482	97.43	98.73	1.30	1.12	0.280	0.98	0.38	2.80	0.72	0.022	2.9	0.97	87.40	$48.37	
A1	1QEDT	20-2	52483	98.73	99.17	0.44	0.38	0.410	0.28	0.20	0.31	0.39	0.011	2.9	0.33	87.40	$12.87	
A1	1QEDT	20-3	52484	99.17	99.70	0.53	0.45	0.380	0.50	0.40	1.08	0.45	0.038	2.8	0.39	100.00	$31.67	
A1	1QEDT	20-4	52485	99.70	102.54	2.84	2.44	0.420	0.35	0.07	0.30	0.33	0.002	2.9	2.11	100.00	$10.02	
A1	1QEDT	20-5	52486	102.54	105.38	2.84	2.44	0.660	0.21	0.10	0.28	0.32	0.020	2.9	2.11	97.70	$13.74	
A1	1QEDT	20-6	52487	105.38	106.15	0.77	0.66	0.930	0.17	0.15	1.54	9.84	0.060	2.9	0.57	100.00	$94.61	
A1	1QEDT	20-7	52488	106.15	106.70	0.55	0.47	0.520	0.16	0.50	4.70	0.51	0.018	3.0	0.41	100.00	$50.48	
A1	1QEDT	20-8	52489	106.70	106.96	0.26	0.22	0.640	0.07	0.80	1.46	1.11	0.216	3.0	0.19	100.00	$90.95	
A1	1QELT	21-1	52490	106.96	107.96	1.00	0.86	0.270	0.02	0.01	0.01	0.03	0.017	2.8	0.74		$5.96	
				WEIGHTED AVERAGE GRADES														
	CORONATION ZONE		GEOLOGICAL					.487	0.39	✓	1.21	✓	✓					
			INTERVAL	93.78	106.96	13.18	11.31	0.486	0.40	0.21	1.24	1.13	0.030	2.9	9.79	94.61	$32.58	56434
			MEDIUM GRADE A (APPROXIMATELY FIFTY DOLLAR CUTOFF)															
			INTERVAL	93.78	98.73	4.95	4.25	0.360	0.61	0.29	1.97	0.92	0.040	2.8	3.68	88.08	$43.41	20526
			MEDIUM GRADE B (APPROXIMATELY FIFTY DOLLAR CUTOFF)															
			INTERVAL	104.26	106.96	2.70	2.32	0.705	0.17	0.27	1.67	3.12	0.050	2.9	2.01	98.00	$51.67	11596
			HIGH GRADE															
			INTERVAL	105.38	106.96	1.58	1.36	0.736	0.15	0.38	2.64	5.08	0.071	3.0	1.17	100.00	$78.38	6906

14-Mar-86 LARA DRILL RESULTS

DDH-85-25
AVG CORE ANGLE 44
DIP OF ZONE 60

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1671.54

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1LT	15-1		43.30	44.69	0.39	0.71		0.01	0.01	0.01	0.03	0.002		0.62		$1.07	
G2*	1LT	15-2		44.69	46.10	1.41	1.13		0.01	0.01	0.01	0.12	0.007		0.98		$3.21	
G2*	1LT	15-3		46.10	47.30	1.20	0.96		0.01	0.01	0.06	0.32	0.018		0.83		$8.32	
G2*	1LT	15-4		47.30	48.03	0.73	0.59		0.01	0.01	0.02	0.41	0.024		0.51		$10.46	
G2*	1LT	15-5		48.03	48.37	0.34	0.27		0.01	0.01	0.01	0.14	0.005		0.24		$2.70	
G2*	1QELT	25-2		102.22	103.82	1.60	1.28		0.01	0.01	0.01	0.02	0.002		1.11		$1.01	
G2*	1QELT	25-3		103.82	105.58	1.76	1.41		0.01	0.01	0.01	0.02	0.002		1.22		$1.01	
G2*	1QELT	25-4		105.58	106.11	0.53	0.43		0.01	0.01	0.01	0.02	0.002		0.37		$1.01	
CORONATION ZONE																		
A1	1QELT	28-2		114.16	117.05	2.89	2.32	0.370	0.01	0.01	0.01	0.02	0.005	2.7	2.01		$1.96	
A1	1QELT	28-3		117.05	117.65	0.60	0.48	0.670	0.01	0.01	0.01	0.08	0.008	2.8	0.42		$3.28	
A1	1QECYT	29	52491	117.65	118.98	1.33	1.07	0.730	0.02	0.03	0.10	0.25	0.014	2.7	0.92		$7.16	
A1	1QECYT	30	52492	118.98	119.46	0.48	0.39	0.420	0.51	0.02	3.68	1.62	0.242	2.8	0.33	96.30	$123.01	
A1	1QELT	31-1	52493	119.46	121.16	1.70	1.36	0.330	0.20	0.11	3.70	0.23	0.014	2.9	1.18	98.30	$38.55	
A1	1QELT	31-2	52494	121.16	121.89	0.73	0.59	0.260	0.16	0.07	2.22	0.14	0.013	2.8	0.51	98.30	$25.15	
A1	1QELT	31-3	52495	121.89	122.24	0.35	0.28	0.280	0.11	0.04	0.47	0.11	0.004	2.8	0.24	98.30	$7.33	
A1	1QELT	31-4	52496	122.24	122.66	0.42	0.34	0.420	0.40	0.10	0.88	0.21	0.009	2.8	0.29	98.30	$16.92	
A1	1QELT	31-5	52497	122.66	123.10	0.44	0.35	0.330	0.85	0.36	0.85	0.49	0.015	2.9	0.31	98.30	$27.32	
A1	1QELT	31-6	52498	123.10	123.90	0.80	0.64	0.330	2.42	0.21	0.88	0.67	0.027	3.0	0.56	91.80	$52.94	
A1	1QELT	31-7	52499	123.90	124.48	0.58	0.47	0.430	0.51	0.10	0.54	0.27	0.019	3.0	0.40	91.80	$19.21	
A1	5HOST	32	52500	124.48	125.01	0.53	0.43	0.830	0.06	0.01	0.01	0.06	0.024	3.0	0.37	91.80	$8.90	
A1	1QELT	33-1	52501	125.01	125.72	0.71	0.57	0.370	0.73	0.01	0.08	0.28	0.022	3.0	0.49	91.80	$19.15	
A1	1QELT	33-2	52502	125.72	127.58	1.86	1.49	0.390	0.31	0.02	0.11	0.18	0.015	2.9	1.29	100.00	$10.97	
A1	1QELT	33-3	52503	127.58	128.49	0.91	0.73	0.300	0.37	0.03	0.09	0.19	0.018	2.8	0.63	100.00	$12.66	
A1	1QELT	33-4	52504	128.49	129.27	0.78	0.63	0.330	0.07	0.02	0.10	0.11	0.012	2.8	0.54	100.00	$6.29	
A1	1QELT	33-5	52505	129.27	129.66	0.39	0.31	0.420	0.44	0.20	0.36	0.75	0.027	2.9	0.27	100.00	$22.70	
A1	1QECYT	34-1	52684	129.66	132.71	3.05	2.45	0.180	0.01	0.01	0.01	0.02	0.002	2.7	2.12		$1.01	
A1	1QECYT	34-2	52685	132.71	135.75	3.04	2.44	0.150	0.01	0.01	0.01	0.04	0.005	2.7	2.11		$2.08	
				WEIGHTED AVERAGE GRADES														
CORONATION ZONE	GEOLOGICAL INTERVAL			118.98	129.66	10.68	8.57	.375 0.377	✓ 0.49	✓ 0.08	1.14 1.13	✓ 0.32	✓ 0.027	2.9	7.42	97.24	$26.40	39502
	MEDIUM GRADE A (APPROXIMATE FIFTY DOLLAR CUTOFF) INTERVAL			118.98	121.89	2.91	2.33	0.327	0.24	0.09	3.33	0.43	0.051	2.9	2.02	97.97	$48.90	10645
	MEDIUM GRADE B (APPROXIMATE FIFTY DOLLAR CUTOFF) INTERVAL			118.98	123.90	4.92	3.95	0.332	0.67	0.13	2.29	0.44	0.037	2.9	3.42	97.05	$42.10	18109

14-Mar-86 LARA DRILL RESULTS

DDH-85-26
AVG CORE ANGLE 66
DIP OF ZONE 60

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1291.06

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QEDT-CHT	39-1		119.40	121.60	2.20	2.32		0.05	0.20	0.34	0.38	0.004		2.01		$7.75	
G2*	1QEDT-CHT	39-2		121.60	125.65	4.05	4.27		0.02	0.03	0.10	0.10	0.002		3.70		$2.43	
G2*	1QEDT-CHT	39-3		125.65	128.50	2.85	3.01		0.02	0.05	0.14	0.10	0.002		2.60		$2.83	
G2*	1QEDT-CHT	39-4		128.50	132.90	4.40	4.64		0.02	0.04	0.16	0.10	0.002		4.02		$2.95	
G2*	1QEDT-CHT	39-5		132.90	137.20	4.30	4.54		0.07	0.16	0.32	0.41	0.002		3.93		$7.26	
G2*	1QEDT-CHT	39-6		137.20	141.70	4.50	4.75		0.02	0.04	0.11	0.16	0.002		4.11		$2.92	
G2*	1QEDT-CHT	39-7		141.70	143.00	1.30	1.37		0.06	0.12	0.31	0.47	0.004		1.19		$7.89	
G2*	1QEDT-CHT	39-8		143.00	144.00	1.00	1.05		0.01	0.01	0.01	0.02	0.002		0.91		$1.01	
CORONATION ZONE																		
A1	1QELT	42-4	52506	165.00	166.80	1.80	1.90	0.130	0.01	0.01	0.01	0.02	0.002	2.7	1.64		$1.01	
A1	1QELT	42-5	52507	166.80	167.30	0.50	0.53	0.150	0.01	0.02	0.04	0.02	0.004	2.7	0.46		$1.92	
A1	1QEDT	43-1	52508	167.30	167.89	0.59	0.62	0.180	0.41	0.01	2.20	0.12	0.010	2.9	0.54	92.10	$27.04	
A1	1QEDT	43-2	52509	167.89	168.61	0.72	0.76	0.180	1.43	0.01	0.18	0.37	0.053	2.9	0.66	92.10	$39.71	
A1	1QEDT	43-3	52510	168.61	170.50	1.89	1.99	0.250	0.22	0.02	1.34	0.08	0.011	2.9	1.73	86.00	$17.72	
A1	1QEDT	43-4	52511	170.50	171.67	1.17	1.23	0.550	0.17	0.05	1.33	0.08	0.006	2.9	1.07	86.00	$15.50	
A1	1QEDT	43-5	52512	171.67	172.44	0.77	0.81	0.760	0.04	0.13	0.59	0.31	0.007	2.7	0.70	86.00	$9.37	
A1	1QEDT	44-1	52513	172.44	173.00	0.56	0.59	0.220	0.01	0.01	0.01	0.05	0.011	2.8	0.51		$4.05	
A1	1QEDT	44-2	52514	173.00	173.70	0.70	0.74	0.170	0.01	0.01	0.02	0.02	0.004	2.7	0.64		$1.72	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	167.30	172.44	5.14	5.42	0.373	0.38	0.04	1.17	0.16	0.015	2.9	4.70	87.55	$20.30	19177

14-Mar-86 LARA DRILL RESULTS

DDH-85-27
AVG CORE ANGLE 77.5
DIP OF ZONE 60

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1541.46

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	1-1		14.66	15.29	0.63	0.71		0.01	0.01	0.01	0.02	0.002		0.62		$1.01	
G2*	1QELT	1-2		15.29	15.66	0.37	0.42		0.01	0.01	0.01	0.03	0.002		0.36		$1.07	
G2*	1QELT	1-3		15.66	17.22	1.56	1.76		0.01	0.01	0.01	0.02	0.002		1.52		$1.01	
G2*	1QELT	1-4		17.22	18.90	1.68	1.89		0.01	0.01	0.01	0.02	0.002		1.64		$1.01	
G2*	1QELT	1-5		18.90	20.25	1.35	1.52		0.02	0.05	0.08	0.44	0.008		1.32		$6.34	
G2*	1QELT	1-6		20.25	21.38	1.13	1.27		0.16	0.52	1.28	3.38	0.054		1.10	93.20	$52.23	
G2*	1QELT	1-7		21.38	22.31	0.93	1.05		0.09	0.33	0.62	1.44	0.225		0.91	93.20	$37.59	
G2*	1QELT	1-8		22.31	23.07	0.76	0.86		0.01	0.02	0.03	0.07	0.013		0.74		$5.00	
CORONATION ZONE																		
A1	1QELT	10	52515	65.10	66.79	1.69	1.91	0.170	0.01	0.01	0.01	0.02	0.004	2.7	1.65		$1.64	
A1	5ARG	11	52516	66.79	66.91	0.12	0.14	0.330	0.21	2.00	3.30	4.79	0.114	3.0	0.12	99.30	$102.36	
A1	1QECYT	12-1	52517	66.91	67.79	0.88	0.99	0.490	0.88	0.70	4.55	1.58	0.037	2.9	0.86	99.30	$72.28	
A1	1QECYT	12-2	52518	67.79	68.93	1.14	1.29	0.400	1.92	0.55	4.52	2.37	0.050	3.0	1.11	99.30	$94.38	
A1	1QECYT	12-3	52519	68.93	69.41	0.48	0.54	0.550	1.08	0.33	1.78	0.70	0.033	3.0	0.47	100.00	$46.31	
A1	1QECYT	12-4	52520	69.41	69.69	0.28	0.32	0.280	11.20	0.28	1.48	4.45	0.125	3.4	0.27	100.00	$229.93	
A1	1QECYT	12-5	52309	69.69	70.35	0.66	0.74	0.420	0.29	0.52	1.85	1.76	0.029	3.1	0.64	100.00	$40.66	
A1	1QELT	13	52521	70.35	70.73	0.38	0.43	0.780	0.12	0.04	0.55	0.20	0.025	2.9	0.37	100.00	$15.31	
A1	1CYT	14	52522	70.73	71.12	0.39	0.44	0.310	0.03	0.01	0.02	0.05	0.004	2.8	0.38		$2.18	
FOOT WALL																		
G2*	1QELT	19		78.24	80.47	2.23	2.51		0.01	0.01	0.01	0.02	0.002		2.18		$1.01	
G2*	1QELT	21		83.98	85.80	1.82	2.05		0.01	0.01	0.01	0.02	0.002		1.78		$1.01	
			WEIGHTED AVERAGE GRADES															
	HANGING WALL ZONE I		HANGING WALL ZONE I															
			INTERVAL	20.25	22.31	2.06	2.32		0.13	0.43	0.93	2.50	0.131	2.7	2.01	93.20	$68.19	9226.22
	CORONATION ZONE		GEOLOGICAL															
			INTERVAL	66.79	70.73	3.94	4.44	0.465	1.84	0.53	3.08	1.93	0.048	3.0	3.85	99.62	$78.31	19693.22
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	66.79	69.69	2.90	3.27	0.435	2.42	0.59	3.69	2.19	0.055	3.0	2.83	99.48	$95.10	14471.33
			HIGH GRADE															
			INTERVAL	66.79	69.69	2.90	3.27	0.435	2.42	0.59	3.69	2.19	0.055	3.0	2.83	99.48	$95.10	14471.33

14-Mar-86 LARA DRILL RESULTS

DDH-85-28
AVG CORE ANGLE 80
DIP OF ZONE 50

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

907.32

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	16		48.73	50.71	1.98	2.55		0.01	0.01	0.01	0.16	0.007		1.95		$3.45	
G3*	1QECYT	17-1		50.71	51.80	1.09	1.40					0.16	0.008		1.07		$3.52	
G2*	1QECYT	17-2		51.80	52.52	0.72	0.93		0.01	0.01	0.01	0.17	0.054		0.71		$18.41	
G3*	1QECYT	17-3		52.52	53.39	0.87	1.12					0.18	0.015		0.86		$5.86	
G2*	1QELT	18		53.39	54.34	0.95	1.22		0.01	0.01	0.01	0.02	0.008		0.94		$1.33	
G2*	1QELT	19-1		54.34	55.24	0.90	1.16		0.01	0.01	0.04	0.50	0.061		0.89	98.10	$22.90	
G2*	1QELT	19-2		55.24	56.54	1.30	1.67		0.09	0.12	0.26	1.68	0.041		1.28	99.70	$27.05	
G2*	1QELT	19-3		56.54	57.95	1.41	1.81		0.07	0.04	0.12	0.58	0.041		1.39	99.70	$18.30	
HANGING WALL ZONE I																		
G2*	1QELT	23-1		60.61	61.29	0.68	0.87		0.01	0.01	0.01	0.04	0.002		0.67		$1.13	
G2*	1QELT	23-2		61.29	61.93	0.64	0.82		0.02	0.41	0.73	0.29	0.005		0.63		$11.03	
G2*	1QELT	23-3		61.93	62.87	0.94	1.21		0.01	0.01	0.01	0.06	0.003		0.93		$1.57	
G2*	1QELT	23-4		62.87	63.35	0.48	0.62		0.01	0.01	0.01	0.08	0.003		0.47		$1.69	
G2*	1QELT	23-5		63.35	64.62	1.27	1.63		0.01	0.01	0.01	0.04	0.002		1.25		$1.13	
CORONATION ZONE																		
A1	1QECYT	29	52523	114.80	118.41	3.61	4.64	0.320	0.01	0.01	0.01	0.04	0.003	2.9	3.55		$1.45	
A1	1QECYT	30-1	52524	118.41	119.12	0.71	0.91	0.490	0.04	0.32	0.49	0.92	0.026	3.0	0.70	94.20	$19.56	
A1	1QECYT	30-2	52525	119.12	119.99	0.87	1.12	0.520	0.12	0.32	2.00	0.96	0.017	2.8	0.86	94.20	$30.11	
A1	1QECYT	30-3	52526	119.99	121.36	1.37	1.76	0.330	0.17	0.06	2.60	0.16	0.011	2.8	1.35	90.30	$27.78	
A1	1QECYT	30-4	52527	121.36	122.21	0.85	1.09	0.330	0.10	0.09	4.16	0.14	0.017	2.8	0.84	90.30	$41.21	
A1	1QECYT	30-5	52528	122.21	124.10	1.89	2.43	0.350	0.20	0.10	1.60	0.08	0.083	2.8	1.86	90.30	$42.66	
A1	1QECYT	30-6	52529	124.10	125.02	0.92	1.18	0.240	0.38	0.16	1.61	0.23	0.020	2.9	0.91	99.00	$26.33	
A1	1QECYT	30-7	52530	125.02	126.17	1.15	1.48	0.280	0.26	0.07	0.70	0.17	0.011	2.8	1.13	99.00	$13.88	
A1	1QECYT	30-8	52531	126.17	126.50	0.33	0.42	0.340	0.38	0.07	0.18	0.25	0.016	2.9	0.32	99.00	$13.41	
A1	1QECYT	30-9	52532	126.50	127.28	0.78	1.00	0.340	0.35	0.06	0.14	0.18	0.014	2.9	0.77	99.30	$11.58	
A1	1QECYT	30-10	52533	127.28	129.11	1.83	2.35	0.340	0.22	0.03	0.13	0.14	0.013	2.9	1.80	99.30	$9.08	
A1	1QECYT	30-11	52534	129.11	129.75	0.64	0.82	0.240	0.43	0.03	4.20	0.68	0.030	3.0	0.63	99.30	$53.16	
A1	1QECYT	30-12	52535	129.75	130.86	1.11	1.43	0.410	0.03	0.01	2.00	0.15	0.004	2.8	1.09	99.30	$18.63	
A1	1QECYT	30-13	52536	130.86	131.42	0.56	0.72	0.330	0.46	0.05	7.53	2.59	0.036	2.9	0.55	99.30	$93.91	
A1	1QECYT	30-14	52537	131.42	132.05	0.63	0.81	0.670	0.07	0.19	0.90	0.87	0.017	2.8	0.62		$19.59	
A1	1QECYT	30-15	52538	132.05	132.58	0.53	0.68	0.380	0.10	0.70	1.03	2.99	0.084	3.0	0.52		$57.23	
A1	1QECYT	30-16	52539	132.58	133.32	0.74	0.95	0.390	0.01	0.04	0.10	0.63	0.021	2.8	0.73		$11.61	
A1	1QECYT	30-17	52540	133.32	134.13	0.81	1.04	0.350	0.01	0.02	0.02	0.31	0.025	2.9	0.80		$10.20	
A1	1QECYT	30-18	52541	134.13	135.52	1.39	1.79	0.220	0.01	0.01	0.01	0.03	0.005	2.7	1.37		$2.02	
			WEIGHTED AVERAGE GRADES															
	HANGING WALL ZONE		HANGING WALL ZONE I															
			INTERVAL	54.34	57.95	3.61	4.64		0.06	0.06	0.15	0.94	0.046	2.7	3.55	99.30	$22.60	9599.85
	CORONATION ZONE		GEOLOGICAL															
			INTERVAL	118.41	134.13	15.72	20.21	0.364	0.19	0.12	1.60	0.50	0.027	2.9	15.48	79.27	$27.47	44237.15
			MEDIUM GRADE A (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	129.11	131.42	2.31	2.97	0.341	0.25	0.03	3.99	0.90	0.019	2.9	2.27	99.30	$46.97	6551.61
			MEDIUM GRADE B (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	129.11	132.58	3.47	4.46	0.405	0.19	0.16	2.97	1.23	0.029	2.9	3.42	66.10	$43.78	9854.99

14-Mar-86 LARA DRILL RESULTS

DDH-85-29
AVG CORE ANGLE 55
DIP OF ZONE 50

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS) 1095.93

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	21		52.39	55.34	2.95	3.15		0.04	0.02	0.01	0.08	0.002		2.42		$1.82	
G3*	1QECYT	23		55.34	62.94	7.60	8.13		0.01	0.01	0.01	0.02	0.002		6.22		$1.01	
G2*	1QECYT	27		62.94	68.02	5.08	5.43		0.01	0.02	0.05	0.44	0.015		4.16		$8.07	
G3*	1QECYT	29-1		68.02	70.61	2.59	2.77		0.01	0.01	0.01	0.02	0.003		2.12		$1.33	
G2*	1QELT	29-2		70.61	73.20	2.59	2.77		0.01	0.02	0.06	0.58	0.014		2.12		$8.69	
G2*	1QELT	30		73.20	74.10	0.90	0.96		0.49	0.63	0.93	9.27	0.054		0.74		$90.44	
G2*	1QELT	31		74.10	77.09	2.99	3.20		0.01	0.01	0.02	0.15	0.005		2.45		$2.84	
G2*	1QELT	32		77.09	77.30	0.21	0.22		0.10	0.26	0.55	1.62	0.018		0.17		$22.38	
G2*	1QELT	33		77.30	83.30	6.00	6.42		0.01	0.04	0.04	0.12	0.003		4.91		$2.29	
G2*	1QELT	34-1		83.30	85.70	2.40	2.57		0.01	0.01	0.03	0.08	0.002		1.97		$1.54	
G2*	1QELT	34-2		85.70	87.50	1.80	1.92		0.01	0.01	0.07	0.06	0.002		1.47		$1.73	
HANGING WALL ZONE II																		
G2*	1QELT	34-3		87.50	89.60	2.10	2.25		0.01	0.02	0.04	0.08	0.002		1.72		$1.66	
G2*	1QELT	34-4		89.60	90.18	0.58	0.62		0.01	0.02	0.03	0.04	0.002		0.48		$1.33	
A1	1QECYT	34-5	52542	90.18	90.75	0.57	0.61	0.270	0.06	0.93	1.52	0.74	0.009	2.8	0.47		$23.89	
G2*	1QECYT	34-6		90.75	93.35	2.60	2.78		0.04	0.05	0.14	0.15	0.002		2.13		$3.40	
A1	1QECYT	34-7	52543	93.35	93.60	0.25	0.27	0.400	0.05	0.38	1.57	0.25	0.004	2.7	0.20		$17.48	
G2*	1QECYT	34-8		93.60	95.90	2.30	2.46		0.06	0.03	0.20	0.09	0.004		1.88		$4.34	
A1	1QECYT	34-9	52544	95.90	97.20	1.30	1.39	0.270	0.16	0.60	0.91	0.58	0.008	2.7	1.06		$17.80	
A1	1QECYT	34-10	52545	97.20	100.00	2.80	2.99	0.370	0.05	0.15	0.22	0.19	0.004	2.7	2.29		$5.43	
G2*	1QECYT	34-11		100.00	101.20	1.20	1.28		0.07	0.19	0.44	0.29	0.002		0.98		$7.59	
G2*	1QECYT	34-12		101.20	103.30	2.10	2.25		0.09	0.07	0.32	0.55	0.002		1.72		$8.04	
G2*	1QECYT	34-13		103.30	105.00	1.70	1.82		0.12	0.08	0.30	0.67	0.002		1.39		$9.06	
G2*	1QECYT	36-1		105.20	106.57	1.37	1.46		0.04	0.04	0.16	0.17	0.003		1.12		$3.96	
G2*	1QECYT	36-2		106.57	108.55	1.98	2.12		0.01	0.03	0.07	0.11	0.002		1.62		$2.12	
A1	1QECYT	36-3	52546	108.55	108.95	0.40	0.43	0.260	0.02	0.13	0.22	0.16	0.003	2.8	0.33		$4.46	
G2*	1QECYT	36-4		108.95	113.52	4.57	4.89		0.01	0.02	0.08	0.11	0.002		3.74		$2.16	

WEIGHTED AVERAGE GRADES

HANGING WALL ZONE I	HANGING WALL ZONE I INTERVAL	73.20	77.30	4.10	4.38		0.12	0.16	0.25	2.23	0.016	2.7	3.36	$23.07	10953.26
HANGING WALL ZONE II	HANGING WALL ZONE II INTERVAL	90.18	97.20	7.02	7.51		0.07	0.23	0.47	0.26	0.004	2.7	5.75	$8.59	18810.52

CORONATION ZONE NOT PRESENT

14-Mar-86 LARA DRILL RESULTS

DDH-85-30
AVG CORE ANGLE 53.5
DIP OF ZONE 50

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1505.69

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	3-1		12.76	13.51	0.75	0.79		0.01	0.01	0.01	0.04	0.002		0.60		$1.13	
G2*	1QELT	3-2		13.51	14.10	0.59	0.62		0.01	0.01	0.01	0.02	0.002		0.47		$1.01	
G2*	1QELT	3-3		14.10	14.55	0.45	0.47		0.01	0.01	0.01	0.02	0.002		0.36		$1.01	
G2*	1QELT	3-4		14.55	15.03	0.48	0.50		0.01	0.01	0.01	0.03	0.002		0.39		$1.07	
G2*	1QELT	3-5		15.03	17.72	2.69	2.82		0.01	0.01	0.01	0.06	0.002		2.16		$1.25	
G2*	1QELT	8-1		37.17	39.13	1.96	2.06		0.01	0.03	0.05	0.32	0.005		1.58		$4.20	
G2*	1QELT	8-2		39.13	39.72	0.59	0.62		0.02	0.01	0.01	0.20	0.004		0.47		$2.38	
A1	1QELT	8-3	52547	39.72	40.11	0.39	0.41	1.630	0.01	0.58	1.22	0.87	0.023	2.8	0.31		$24.73	
G2*	1QELT	8-4		40.11	41.37	1.26	1.32		0.01	0.01	0.03	0.07	0.002		1.01		$1.48	
G2*	1QELT	8-5		41.37	42.61	1.24	1.30								1.00		$0.00	
CORONATION ZONE																		
G2*	1QECYT	20	52548	88.34	91.26	2.92	3.06	0.100	0.01	0.01	0.01	0.03	0.002		2.35		$1.07	
A1	1QECYT	21-1	52549	91.26	93.40	2.14	2.25	0.210	0.01	0.01	0.01	0.02	0.002	2.8	1.72		$1.01	
A1	1QECYT	21-2	52550	93.40	95.54	2.14	2.25	0.160	0.01	0.01	0.01	0.02	0.002	2.8	1.72		$1.01	
A1	1QECYT	21-3	52551	95.54	96.75	1.21	1.27	0.260	0.01	0.01	0.01	0.14	0.079	2.9	0.97	93.30	$26.15	
A1	1QECYT-QTZVN	21-4	52552	96.75	97.10	0.35	0.37	0.270	0.01	0.01	0.01	0.09	0.013	2.8	0.28	93.30	$4.93	
A1	1QECYT	21-5	52553	97.10	97.95	0.85	0.89	1.220	0.02	0.07	0.12	1.32	0.046	2.9	0.68	100.00	$24.18	
A1	1QECYT	21-6	52554	97.95	99.03	1.08	1.13	0.300	0.06	0.20	0.35	2.44	0.029	2.8	0.87	100.00	$28.54	
A1	1QECYT	21-7	52555	99.03	99.79	0.76	0.80	0.350	0.37	0.45	5.70	0.26	0.015	3.1	0.61	100.00	$58.62	
A1	1QECYT	21-8	52556	99.79	100.79	1.00	1.05	0.280	0.14	0.06	3.05	0.22	0.010	2.9	0.80	100.00	$31.02	
A1	1QECYT	21-9	52557	100.79	101.51	0.72	0.76	0.250	0.38	0.06	5.00	0.42	0.020	2.9	0.58	100.00	$54.24	
A1	1QECYT	21-10	52558	101.51	102.10	0.59	0.62	0.270	0.08	0.02	1.48	0.14	0.005	2.8	0.47	100.00	$15.43	
A1	1QECYT	21-11	52559	102.10	102.53	0.43	0.45	0.210	0.23	0.36	7.40	0.54	0.017	3.0	0.35	76.00	$72.35	
A1	1QECYT	21-12	52560	102.53	103.55	1.02	1.07	0.300	0.09	0.04	1.34	0.12	0.002	2.8	0.82	76.00	$13.45	
A1	1QECYT	21-13	52561	103.55	104.49	0.94	0.99	0.320	0.42	0.05	3.90	0.49	0.018	2.8	0.76	76.00	$45.73	
A1	1QECYT	21-14	52562	104.49	105.15	0.66	0.69	0.330	0.13	0.05	0.72	0.14	0.007	2.8	0.53	82.00	$10.77	
A1	1QECYT	21-15	52563	105.15	106.10	0.95	1.00	0.350	0.23	0.23	1.56	0.20	0.007	2.8	0.76	82.00	$19.88	
A1	5MDST	22-1	52564	106.10	106.50	0.40	0.42	0.860	0.08	0.01	0.03	0.08	0.020	2.8	0.32	60.00	$8.18	
A1	5MDST	22-2	52565	106.50	107.96	1.46	1.53	0.530	0.11	0.01	0.02	0.10	0.144	2.9	1.17	60.00	$47.93	
A1	1QECYT	23-1	52566	107.96	108.78	0.82	0.86	0.420	0.11	0.01	0.08	0.15	0.010	2.8	0.66	60.00	$6.24	
A1	1QECYT	23-2	52567	108.78	111.00	2.22	2.33	0.460	0.14	0.01	1.86	0.34	0.014	2.8	1.78	82.50	$23.32	
A1	1QECYT	23-3	52568	111.00	112.00	1.00	1.05	0.840	0.32	0.69	1.49	4.75	0.135	3.1	0.80	93.80	$90.79	
A1	1QECYT	23-4	52569	112.00	113.59	1.59	1.67	0.320	0.01	0.02	0.02	0.26	0.022	2.8	1.28	93.80	$8.94	
A1	1QECYT	23-5	52570	113.59	113.93	0.34	0.36	0.320	0.23	0.01	0.01	0.59	0.033	3.4	0.27		$17.28	
A1	1QECYT	24-1	52571	113.93	116.73	2.80	2.94	0.180	0.01	0.01	0.01	0.03	0.002	2.7	2.25		$1.07	
		WEIGHTED AVERAGE GRADES																
CORONATION ZONE		GEOLOGICAL INTERVAL		95.54	113.93	18.39	19.30	0.428	0.15	0.11	1.56	0.69	0.038	2.9	14.78	84.07	$31.17	70481
		MEDIUM GRADE A (APPROXIMATELY FIFTY DOLLAR CUTOFF) INTERVAL		109.51	112.00	2.49	2.61	0.622	0.22	0.30	1.70	2.22	0.066	3.0	2.00	93.31	$52.24	9965
		MEDIUM GRADE B (APPROXIMATELY FIFTY DOLLAR CUTOFF) INTERVAL		99.03	102.53	3.50	3.67	0.280	0.24	0.18	4.35	0.30	0.013	2.9	2.81	97.05	$44.74	13722
		MEDIUM GRADE C (APPROXIMATELY FIFTY DOLLAR CUTOFF) INTERVAL		99.03	101.51	2.48	2.60	0.294	0.28	0.19	4.45	0.29	0.014	3.0	1.99	100.00	$46.48	9797

14-Mar-86 LARA DRILL RESULTS

DDH-85-31
AVG CORE ANGLE 47.5
DIP OF ZONE 50

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1417.89

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	2-1		21.43	22.72	1.29	1.24		0.03	0.10	0.20	0.32	0.019		0.95		$10.37	
G2*	1QELT	2-2		22.72	23.29	0.57	0.55		0.07	0.29	0.57	1.69	0.018		0.42		$22.68	
A1	1QELT	2-3	52572	23.29	24.20	0.91	0.88	0.510	0.21	1.70	3.50	3.85	0.042	2.9	0.67		$74.23	
A1	1QELT	2-4	52573	24.20	25.00	0.80	0.77	1.200	0.07	0.30	0.52	0.86	0.006	2.8	0.59		$13.42	
A1	1QELT	2-5	52574	25.00	25.29	0.29	0.28	0.610	0.10	0.35	0.65	2.60	0.015	2.7	0.21		$28.59	
G2B	1QELT	2-6		25.29	26.06	0.77	0.74		0.05	0.13	0.27	1.68	0.039		0.57		$26.00	
G2*	1QELT	2-7		26.06	28.78	2.72	2.62		0.01	0.01	0.01	0.12	0.005		2.01		$2.57	
CORONATION ZONE																		
A1	5MOST	19	52575	73.91	74.59	0.68	0.65	0.160	0.01	0.01	0.01	0.04	0.002	2.8	0.50		$1.13	
A1	1QELT	20-1	52576	74.59	75.09	0.50	0.48	0.130	0.01	0.01	0.01	0.02	0.005	2.8	0.37		$1.96	
A1	1QELT	20-2	52577	75.09	76.26	1.17	1.13	0.150	0.01	0.01	0.01	0.02	0.002	2.7	0.86		$1.01	
A1	1QELT	20-3	52578	76.26	77.27	1.01	0.97	0.200	0.02	0.01	0.05	0.05	0.018	2.8	0.74		$6.72	
A1	1QECYT	21-1	52579	77.27	77.83	0.56	0.54	0.270	0.43	0.33	0.61	0.63	0.016	2.8	0.41	93.27	$20.84	
A1	1QECYT	21-2	52580	77.83	78.84	1.01	0.97	0.270	0.23	0.05	1.46	0.61	0.006	2.8	0.74	93.27	$20.60	
A1	1QECYT	21-3	52581	78.84	79.20	0.36	0.35	0.340	0.04	0.04	0.78	0.37	0.002	2.7	0.27	93.27	$9.83	
A1	1QECYT	22	52582	79.20	80.99	1.79	1.72	0.240	0.01	0.01	0.04	0.42	0.030	2.7	1.32	93.27	$12.58	
G2*	1QECYT	23-1		80.99	81.95	0.96	0.92		0.01	0.01	0.01	0.02	0.005		0.71		$1.96	
G2*	1QECYT	23-2		81.95	83.21	1.26	1.21		0.01	0.01	0.01	0.02	0.012		0.93		$4.18	
G2*	1QECYT	23-3		83.21	83.35	0.14	0.13		0.01	0.01	0.01	0.03	0.003		0.10		$1.39	
FOOTWALL																		
G2*	1QECYT	33		107.54	109.42	1.88	1.81		0.01	0.01	0.01	0.03	0.002		1.39		$1.07	
G2*	1-2QELT	34		109.42	109.57	0.15	0.14		0.01	0.01	0.01	0.02	0.002		0.11		$1.01	
G2*	1QECYT	35		109.57	110.40	0.83	0.80		0.01	0.01	0.03	0.03	0.002		0.61		$1.23	
G2*	1QELT	36		110.40	115.30	4.90	4.72		0.01	0.01	0.01	0.03	0.002		3.61		$1.07	
G2*	1QELT	38		115.30	116.62	1.32	1.27		0.01	0.01	0.01	0.06	0.005		0.97		$2.21	
			WEIGHTED AVERAGE GRADES															
			HANGING WALL INTERVAL	21.43	26.06	4.63	4.46	0.353	0.09	0.51	1.02	1.67	0.024	2.8	3.41		$29.26	14936.67
			HANGING WALL HIGH GRADE INTERVAL	23.29	25.29	2.00	1.92	0.797	0.14	0.96	1.93	2.49	0.024	2.8	1.47		$43.86	6452.127
	CORONATION ZONE		GEOLOGICAL INTERVAL	77.27	80.99	3.72	3.58	0.262	0.14	0.07	0.59	0.50	0.019	2.7	2.74	93.27	$15.81	11753.24

17-Mar-86 LARA DRILL RESULTS

DDH-85-32
AVG CORE ANGLE 35
DIP OF ZONE 68

METAL PRICES

COPPER	$0.67
ZINC	$0.46
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1219.51

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1LT	3		10.40	13.00	2.60	1.61		0.02	0.11	0.17	0.41	0.003		1.49		$5.51	
HANGING WALL ZONE II																		
G2*	1@ELT	12		37.54	38.53	0.99	0.61		0.01	0.01	0.01	0.02	0.002		0.57		$1.01	
CORONATION ZONE																		
G2*	1@ELT	20		60.54	66.64	6.10	3.77		0.01	0.01	0.01	0.02	0.002		3.50		$1.01	
G2*	1@ELT	21		66.64	69.32	2.68	1.66		0.01	0.01	0.05	0.04	0.003		1.54		$1.77	
G2*	1@ELT	22-1		69.32	71.35	2.03	1.26		0.01	0.01	0.01	0.02	0.002		1.16		$1.01	
G2*	1@ELT	22-2		71.35	72.17	0.82	0.51		0.01	0.01	0.01	0.02	0.002		0.47		$1.01	
G2*	1@ELT	22-3		72.17	72.80	0.63	0.39		0.01	0.01	0.01	0.02	0.002		0.36		$1.01	
G2*	1@ELT	22-4		72.80	74.30	1.50	0.93		0.01	0.01	0.01	0.02	0.002		0.86		$1.01	
G2*	1@ELT	22-5		74.30	75.60	1.30	0.80		0.01	0.01	0.01	0.02	0.002		0.75		$1.01	
G2*	1@ELT	22-6		75.60	76.44	0.84	0.52		0.01	0.01	0.01	0.02	0.002		0.48		$1.01	
A1	1@ELAT	23	52583	76.44	79.40	2.96	1.83	0.220	0.01	0.01	0.01	0.02	0.002	2.7	1.70		$1.01	
A1	1LT	24	52584	79.40	79.68	0.28	0.17	0.490	0.73	1.95	5.60	6.36	0.290	2.8	0.16		$192.97	
A1	1@ELAT	25	52585	79.68	80.80	1.12	0.69	0.440	0.01	0.01	0.03	0.04	0.004	2.8	0.64		$1.93	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL INTERVAL	79.40	79.68	0.28	0.17	0.490	0.73	1.95	5.60	6.36	0.290	2.8	0.16	97.70	$192.97	604.40

14-Mar-86 LARA DRILL RESULTS

DDH-85-33
AVG CORE ANGLE 70
DIP OF ZONE 48

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1411.33

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	19		51.42	54.08	2.66	3.36		0.01	0.01	0.01	0.02	0.002		2.50		$1.01	
CORONATION ZONE																		
A1	1LT	26	52586	70.89	72.65	1.76	2.23	0.160	0.01	0.01	0.01	0.02	0.009	2.7	1.65		$3.23	
A1	1QECYT	27-1	52587	72.65	73.64	0.99	1.25	0.500	0.24	0.72	2.20	2.18	0.053	3.0	0.93	85.90	$53.74	
A1	1QECYT	27-2	52588	73.64	74.64	1.00	1.26	0.520	0.10	0.54	1.03	2.32	0.033	2.8	0.94	85.90	$36.34	
A1	1QECYT	27-3	52589	74.64	74.87	0.23	0.29	0.100	0.74	9.40	18.00	3.71	0.060	3.5	0.22	100.00	$231.44	
A1	1QECYT	27-4	52590	74.87	75.72	0.85	1.07	0.250	0.42	0.86	6.65	1.30	0.018	3.0	0.80	100.00	$75.78	
A1	1QECYT	27-5	52591	75.72	76.14	0.42	0.53	0.500	1.12	1.60	4.80	2.55	0.047	3.4	0.39	100.00	$90.04	
A1	1QECYT	27-6	52592	76.14	76.81	0.67	0.85	0.600	0.30	2.97	5.43	1.28	0.098	3.1	0.63	100.00	$97.67	
A1	1QECYT	27-7	52593	76.81	77.97	1.16	1.47	0.340	0.12	0.17	0.27	0.24	0.126	2.7	1.09		$45.83	
A1	2-2LT	28	52594	77.97	78.63	0.66	0.83	0.250	0.02	0.01	0.02	0.02	0.002	2.8	0.62		$1.22	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	72.65	77.97	5.32	6.73	0.424	0.33	1.42	3.80	1.67	0.064	3.0	5.00	72.92	$70.80	23041
			MEDIUM GRADE (APPROXIMATELY FIFTY DOLLAR CUTOFF) INTERVAL	72.65	76.81	4.16	5.26	0.445	0.39	1.73	4.67	2.02	0.049	3.0	3.91	93.26	$76.99	18463
			HIGH GRADE INTERVAL	74.64	76.81	2.17	2.74	0.390	0.57	2.66	7.23	1.84	0.053	3.2	2.04	100.00	$103.64	10028

25-Mar-86 LARA DRILL RESULTS

DDH-85-34
AVG CORE ANGLE 73
DIP OF ZONE 48

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1502.44

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	30		55.85	60.76	4.91	6.32		0.01	0.01	0.01	0.02	0.002		4.79		$1.01	
G2*	1LT	31		60.76	64.45	3.69	4.75		0.01	0.01	0.01	0.02	0.002		3.53		$1.01	
CORONATION ZONE																		
A1	5MOST	34	52595	74.70	75.02	0.32	0.41	0.140	0.01	0.01	0.01	0.02	0.002	2.8	0.31		$1.01	
A1	1QECYT	35-1	52596	75.02	76.13	1.11	1.43	0.360	0.05	0.18	0.50	1.01	0.046	2.7	1.06	97.30	$26.14	
A1	1QECYT	35-2	52597	76.13	77.02	0.89	1.15	0.850	0.14	1.23	2.70	2.15	0.028	2.8	0.85	97.30	$50.42	
A1	1QECYT	35-3	52598	77.02	77.21	0.19	0.24	0.500	1.04	9.25	18.00	29.20	0.117	3.4	0.18	89.40	$409.46	
A1	1QECYT	35-4	52599	77.21	77.62	0.41	0.53	0.750	0.27	2.30	3.70	4.05	0.033	2.8	0.39	89.40	$77.29	
A1	1QECYT	35-5	52600	77.62	78.45	0.83	1.07	1.100	0.05	0.32	0.54	0.80	0.008	2.7	0.79	89.40	$13.65	
A1	1QECYT	35-6	52601	78.45	79.20	0.75	0.97	0.920	0.14	1.07	1.96	1.71	0.016	2.8	0.72	89.40	$37.19	
A1	1QECYT	35-7	52602	79.20	80.50	1.30	1.67	0.200	0.81	0.68	13.80	1.15	0.022	3.1	1.24	89.40	$137.87	
A1	1QECYT	35-8	52603	80.50	82.19	1.69	2.17	0.300	1.16	0.39	5.30	1.73	0.057	2.9	1.62	95.30	$88.12	
A1	1QECYT	35-9	52604	82.19	83.50	1.31	1.69	0.350	0.26	0.14	1.25	0.73	0.008	2.8	1.25	95.30	$21.03	
A1	1QECYT	35-10	52605	83.50	84.93	1.43	1.84	0.490	0.57	0.24	3.32	0.75	0.050	2.9	1.37	44.00	$55.57	
A1	1QECYT	35-11	52606	84.93	85.40	0.47	0.60	0.350	1.12	0.86	3.00	0.95	0.029	2.9	0.45	98.70	$57.30	
A1	1QECYT	35-12	52607	85.40	86.08	0.68	0.88	0.440	0.25	0.69	1.32	0.51	0.013	2.8	0.65	98.70	$23.78	
A1	MOST	36	52608	86.08	86.21	0.13	0.17	0.400	0.12	0.04	0.98	0.24	0.017	2.8	0.12	98.70	$16.46	
A1	1LT	37	52609	86.21	88.41	2.20	2.83	0.250	0.01	0.01	0.01	0.02	0.002	2.8	2.10	97.30	$1.01	
FOOTWALL																		
G2*	1QELT-LAT	39		90.43	94.18	3.75	4.83		0.01	0.01	0.01	0.02	0.002		3.59		$1.01	
G2*	1LT	40		94.18	96.00	1.82	2.34		0.01	0.01	0.01	0.02	0.002		1.74		$1.01	
G2*	1QELT	41		96.00	97.87	1.87	2.41		0.01	0.01	0.01	0.02	0.002		1.79		$1.01	
G2*	1QELT-LAT	42		97.87	99.47	1.60	2.06		0.01	0.01	0.01	0.02	0.002		1.53		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL															
			INTERVAL	75.02	86.21	11.19	14.40	0.542	0.51	0.75	4.26	1.83	0.033	2.9	10.70	77.97	$65.32	50679
			MEDIUM GRADE (APPROXIMATELY FIFTY DOLLAR CUTOFF)															
			INTERVAL	76.13	85.40	9.27	11.93	0.515	0.58	0.83	4.94	2.04	0.033	2.9	8.86	86.89	$73.34	42341
			HIGH GRADE															
			INTERVAL	77.02	82.19	5.17	6.65	0.522	0.69	1.08	6.82	2.79	0.035	2.9	4.94	91.91	$96.21	23380

14-Mar-86 LARA DRILL RESULTS

DDH-85-35
AVG CORE ANGLE 81
DIP OF ZONE 48

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1619.51

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE (PYRITIC EQUIVALENT)																		
G2*	1@ECYT	9		54.73	59.10	4.37	5.31		0.01	0.01	0.01	0.02	0.002		4.32		$1.01	
G2*	1@ECYT	11		70.89	72.65	1.76	2.34	0.160	0.01	0.01	0.01	0.02	0.002		1.74		$1.01	

17-Mar-86 LARA DRILL RESULTS

DDH-85-36
AVG CORE ANGLE 86.5
DIP OF ZONE 58

METAL PRICES AS OF 3/85

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

826.02

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QECYT	4	52610	16.30	23.23	6.93	8.16	0.080	0.01	0.01	0.01	0.02	0.002	2.7	6.92		$1.01	
A1	5MDST	5	52611	23.23	23.67	0.44	0.52	0.140	0.01	0.01	0.01	0.05	0.012	2.8	0.44		$4.36	
A1	1QECYT	6-1	52612	23.67	24.34	0.67	0.79	0.340	1.42	1.45	9.20	7.50	1.345	3.0	0.67	89.20	$570.55	
A1	1QECYT	6-2	52613	24.34	24.76	0.42	0.49	0.340	2.90	0.36	5.30	1.43	0.018	2.9	0.42	89.20	$97.11	
A1	1QECYT	6-3	52614	24.76	26.30	1.54	1.81	0.390	0.09	0.15	0.92	1.44	0.113	2.8	1.54	89.20	$53.80	
A1	1QECYT	6-4	52615	26.30	27.18	0.88	1.04	0.360	1.60	0.78	5.10	2.15	0.160	2.9	0.88	83.90	$129.13	
A1	1QECYT	6-5	52616	27.18	27.63	0.45	0.53	0.560	0.27	0.07	1.95	1.33	0.068	2.9	0.45	58.30	$46.34	
A1	1QECYT	6-6	52617	27.63	28.10	0.47	0.55	0.490	0.08	0.27	0.48	0.69	0.042	3.5	0.47	58.30	$22.82	
A1	1QECYT	7	52618	28.10	31.66	3.56	4.19	0.270	0.03	0.02	0.06	0.07	0.002	2.7	3.56		$2.02	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	23.67	28.10	4.43	5.21	0.401	0.86	0.50	3.47	2.41	0.289	2.9	4.42	81.73	$147.57	11853
			HIGH GRADE INTERVAL	23.67	27.18	3.51	4.13	0.366	1.08	0.59	4.15	2.83	0.359	2.9	3.50	87.87	$181.00	9172

17-Mar-86 LARA DRILL RESULTS

DDH-85-37
AVG CORE ANGLE 69
DIP OF ZONE 57

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1242.28

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONAITON ZONE																		
A1	1QELT	6	52619	27.30	30.07	2.27	2.53	0.090	0.01	0.02	0.01	0.02	0.002	2.7	2.12		$1.05	
A1	5MDST	7	52620	30.07	30.44	0.37	0.41	0.160	0.01	0.02	0.01	0.05	0.004	2.8	0.35		$1.87	
A1	1QELT	8	52621	30.44	30.97	0.53	0.59	0.220	0.01	0.02	0.01	0.03	0.011	2.8	0.49		$3.96	
A1	1QECYT	9-1	52622	30.97	31.46	0.49	0.55	0.220	0.01	0.02	0.01	0.10	0.005	2.8	0.46		$2.49	
A1	1QECYT	9-2	52623	31.46	31.77	0.31	0.35	0.680	1.94	0.45	6.00	8.40	0.104	3.0	0.29	83.30	$160.25	
A1	1QECYT	9-3	52624	31.77	32.60	0.83	0.92	0.310	0.30	0.14	1.02	2.18	0.042	3.0	0.77	83.30	$39.41	
A1	1QECYT	9-4	52625	32.60	33.37	0.77	0.86	0.350	0.77	0.20	2.15	0.82	0.040	2.8	0.72	96.70	$45.99	
A1	1QECYT	9-5	52626	33.37	33.97	0.60	0.67	0.360	0.26	0.12	1.28	0.23	0.008	2.8	0.56	96.70	$18.13	
A1	1QECYT	9-6	52627	33.97	35.10	1.13	1.26	0.440	0.25	0.31	2.90	0.77	0.012	2.9	1.05	96.70	$36.26	
A1	1QECYT	9-7	52628	35.10	35.40	0.30	0.33	0.420	3.60	0.20	1.00	1.09	0.103	2.8	0.28	96.70	$96.34	
A1	1QECYT	9-8	52629	35.40	36.20	0.80	0.89	0.340	1.06	0.31	1.80	1.86	0.019	3.0	0.75	89.10	$47.23	
A1	1QECYT	9-9	52630	36.20	36.76	0.56	0.62	0.300	5.00	0.91	1.55	2.40	0.205	3.2	0.52	89.10	$162.58	
A1	1QECYT	9-10	52631	36.76	37.27	0.51	0.57	0.380	0.52	0.68	1.21	1.18	0.022	3.5	0.48	89.10	$33.45	
A1	1QECYT	9-11	52632	37.27	37.59	0.32	0.36	0.210	2.92	0.08	1.19	1.80	0.028	3.0	0.30	89.10	$68.69	
A1	5MDST	10	52633	37.59	37.91	0.32	0.36	0.400	0.08	0.01	0.04	0.11	0.099	2.9	0.30	89.10	$33.49	
A1	1CYT	11	52634	37.91	38.10	0.19	0.21	0.520	0.12	1.11	8.40	0.48	0.033	3.0	0.18	96.70	$86.43	
A1	1QELT	12	52635	38.10	38.49	0.39	0.43	0.300	0.01	0.01	0.12	0.04	0.004	2.7	0.36	96.70	$2.65	
A1	1QELT	13	52636	38.49	39.21	0.72	0.80	0.140	0.01	0.01	0.02	0.02	0.002	2.7	0.67		$1.09	
			WEIGHTED AVERAGE GRADE															
	CORONATION ZONE		GEOLOGICAL INTERVAL	31.46	38.10	6.64	7.39	0.377	1.21	0.35	2.04	1.61	0.051	3.0	6.20	91.30	$59.94	25320.81
			HIGH GRADE A INTERVAL	31.46	36.76	5.30	5.99	0.380	1.28	0.32	2.08	1.77	0.054	2.9	4.95	91.45	$63.04	19896.93
			HIGH GRADE B INTERVAL	35.10	37.59	2.49	2.77	0.333	2.35	0.49	1.45	1.74	0.073	3.1	2.32	90.62	$78.60	9941.437
			HIGH GRADE C INTERVAL	35.10	38.10	3.00	3.34	0.351	1.98	0.43	1.73	1.50	0.073	3.1	2.80	91.27	$74.57	11856.34

17-Mar-86 LARA DRILL RESULTS

DDH-85-38
AVG CORE ANGLE 54
DIP OF ZONE 57

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1092.68

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
G2*	10CLT	9		54.16	58.80	4.64	4.48		0.01	0.01	0.01	0.02	0.002		3.75		$1.01	
G2*	10ET	10-1		58.80	63.80	5.00	4.82		0.01	0.01	0.01	0.02	0.002		4.04		$1.01	
G2*	10ET	10-2		63.80	68.80	5.00	4.82		0.01	0.01	0.01	0.02	0.002		4.04		$1.01	
G2*	10ET	10-3		68.80	71.45	2.65	2.56		0.01	0.01	0.01	0.02	0.002		2.14		$1.01	
A1	5MDST	11	52637	71.45	72.21	0.76	0.73	0.080	0.02	0.01	0.02	0.06	0.008	2.9	0.61		$3.37	
A1	10EDT	12	52638	72.21	72.50	0.29	0.28	0.190	0.01	0.01	0.01	0.02	0.002	2.7	0.23		$1.01	
A1	10EDT	13-1	52639	72.50	73.23	0.73	0.70	0.510	0.08	0.61	2.05	0.37	0.023	3.0	0.59	88.2	$29.35	
A1	10EDT	13-2	52640	73.23	74.10	0.87	0.84	0.500	0.31	0.28	2.85	0.40	0.010	2.8	0.70	88.2	$33.64	
A1	10EDT	13-3	52641	74.10	74.85	0.75	0.72	0.350	0.69	0.38	1.54	1.20	0.015	3.0	0.61	97.3	$35.13	
A1	10EDT	13-4	52642	74.85	75.62	0.77	0.74	0.250	1.20	0.72	4.90	1.84	0.085	3.0	0.62	97.3	$95.46	
A1	10EDT	13-5	52643	75.62	76.54	0.92	0.89	0.300	1.48	0.33	1.53	1.41	0.040	2.8	0.74	97.3	$54.66	
A1	10EDT	13-6	52644	76.54	77.44	0.90	0.87	0.850	0.07	0.04	0.52	0.15	0.007	2.7	0.73		$8.39	
A1	10EDT	14-1	52645	77.44	77.68	0.24	0.23	0.690	0.01	0.01	0.01	0.04	0.006	2.7	0.19		$2.40	
A1	10EDT	14-2	52646	77.68	79.80	2.12	2.05	0.500	0.01	0.01	0.01	0.02	0.002	2.7	1.71		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	72.50	76.54	4.04	3.90	0.330	0.77	0.46	2.54	1.05	0.035	2.9	3.27	93.70	$49.87	11459.86
			MEDIUM GRADE (APPOXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	74.10	76.54	2.44	2.35	0.300	1.14	0.47	2.59	1.48	0.047	2.9	1.97	97.30	$61.71	6952.69

17-Mar-86 LARA DRILL RESULTS

DDH-85-39
AVG CORE ANGLE 45.5
DIP OF ZONE 63

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

982.11

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	22	52647	48.75	50.41	1.66	1.23	0.120	0.01	0.01	0.01	0.02	0.005	2.7	1.18		$1.96	
A1	1QLT	23	52648	50.41	51.19	0.78	0.60	0.560	0.01	0.01	0.01	0.03	0.014	2.7	0.56		$4.37	
A1	1QECYT	24-1	52649	51.19	51.57	0.38	0.29	0.340	0.11	1.05	2.32	1.79	0.036	2.8	0.27	100.00	$46.43	
A1	1QECYT	24-2	52650	51.57	52.13	0.56	0.43	0.200	0.49	2.60	5.60	1.05	0.090	3.2	0.40	100.00	$96.22	
A1	1QECYT	24-3	52651	52.13	52.56	0.43	0.33	0.480	0.40	0.66	1.50	6.26	0.300	2.9	0.31	100.00	$153.40	
A1	1QECYT	24-4	52652	52.56	52.92	0.36	0.28	0.150	1.00	1.37	10.05	4.30	0.052	3.0	0.26	100.00	$141.89	
A1	1QECYT	24-5	52653	52.92	53.53	0.61	0.47	0.520	0.36	1.02	3.05	0.56	0.076	2.9	0.44	80.00	$60.63	
A1	5MDST	25	52654	53.53	53.98	0.45	0.35	0.620	0.03	0.03	0.14	0.15	0.045	2.8	0.32	80.00	$16.82	
A1	QTZVN	26	52655	53.98	54.30	0.32	0.25	0.430	0.02	0.02	0.12	0.13	0.113	2.7	0.23	80.00	$37.92	
A1	1QELT	27	52656	54.30	54.43	0.13	0.10	0.400	0.40	0.01	0.64	0.30	0.005	2.8	0.09	80.00	$13.95	
A1	2-3LT	28	52657	54.43	55.31	0.88	0.68	0.290	0.02	0.01	0.04	0.06	0.006	2.8	0.63	77.60	$2.90	
A1	2LT	29	52658	55.31	57.40	2.09	1.61	0.210	0.02	0.01	0.01	0.06	0.002	2.9	1.49		$1.39	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	51.19	54.43	3.24	2.49	0.392	0.36	1.05	3.30	1.87	0.098	2.9	2.31	90.68	$77.61	7288.09
			HIGH GRADE A INTERVAL	51.19	53.53	2.34	1.80	0.345	0.46	1.42	4.41	2.48	0.110	3.0	1.67	94.79	$96.90	5367.25
			HIGH GRADE B INTERVAL	51.19	53.98	2.79	2.15	0.387	0.40	1.21	3.75	2.12	0.100	2.9	1.99	92.40	$84.61	6340.02

17-Mar-86 LARA DRILL RESULTS

DDH-85-40
AVG CORE ANGLE 40
DIP OF ZONE 79

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1912.20

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	SB GRADE %	TONNAGE S.T.
CORONATION EXTENSION																			
A1	1DT	8	52686	44.37	45.10	0.73	0.48	0.52	0.01	0.01	0.01	0.03	0.002	2.8	0.47		$1.07		
A3	1QELT	9	52659	45.10	46.00	0.90	0.59	0.640	0.01	0.04	0.07	0.25	0.005	2.7	0.58		$3.97	0.02	
A3	1CYT	10-1	52660	46.00	47.20	1.20	0.79	0.700	0.95	4.50	10.90	18.20	0.184	3.0	0.77	45.00	$287.11	0.24	
A3	1CYT	10-2	52661	47.20	47.85	0.65	0.43	0.510	0.17	0.29	1.97	0.50	0.059	2.8	0.42	76.00	$40.91	0.02	
A3	1CYT	10-3	52662	47.85	49.85	2.00	1.31	0.510	1.44	3.10	13.30	8.12	0.193	3.2	1.29	76.00	$250.10	0.10	
A3	1CYT	10-4	52663	49.85	50.42	0.57	0.37	0.920	0.80	0.04	0.27	0.97	0.218	2.7	0.37	67.50	$93.09	0.03	
A3	1CYT	10-5	52664	50.42	50.80	0.38	0.25	1.500	2.31	0.10	4.76	4.30	0.620	3.1	0.24	46.60	$292.36	0.12	
A3	1QELT	11	52665	50.80	51.80	1.00	0.65	0.510	0.04	0.01	0.07	0.08	0.013	2.7	0.64		$5.75	0.02	
A1	1QELT	12	52687	51.80	55.95	4.15	2.72	0.140	0.01	0.01	0.01	0.02	0.002	2.7	2.67		$1.01		
			WEIGHTED AVERAGE GRADES																
	CORONATION EXTENSION GEOLOGICAL INTERVAL			46.00	50.80	4.80	3.14	0.691	1.16	2.53	9.22	8.60	0.213	3.0	3.08	64.91	$219.35		19692.96

7-Mar-86 LARA DRILL RESULTS

DDH-85-42
AVG CORE ANGLE 54
DIP OF ZONE 79

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

2253.66

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	1CYT	4		35.25	36.48	1.23	1.01		0.01	0.01	0.01	0.02	0.002		0.99		$1.01	
G2*	3LT-LAT	5-1		36.48	36.90	0.42	0.35		0.01	0.01	0.01	0.02	0.002		0.34		$1.01	
G2*	3LT-LAT	5-2		36.90	38.40	1.50	1.24		0.01	0.01	0.01	0.02	0.002		1.21		$1.01	
G2*	1-2LT	6		38.40	42.00	3.60	2.97		0.01	0.01	0.01	0.02	0.002		2.91		$1.01	
G2*	3LT-LAT	9-1		51.70	54.18	2.48	2.04		0.02	0.01	0.01	0.02	0.002		2.01		$1.14	
G2*	3LT-LAT	9-2		54.18	56.66	2.48	2.04		0.02	0.01	0.01	0.02	0.002		2.01		$1.14	
G2*	3LT-LAT	9-3		56.66	59.14	2.48	2.04		0.01	0.01	0.01	0.02	0.002		2.01		$1.01	
HANGING WALL ZONE I																		
G2*	1LT	14-1		71.75	75.34	3.59	2.96		0.01	0.01	0.01	0.06	0.002		2.90		$1.25	
G2*	1LT	14-2		75.34	75.84	0.50	0.41		0.01	0.01	0.01	0.03	0.003		0.40		$2.97	
G2*	1LT	14-3		75.84	77.00	1.16	0.96		0.01	0.01	0.01	0.02	0.002		0.94		$1.01	
IMMEDIATE HANGING WALL ZONE TO THE CORONATION EXTENSION																		
G2*	1QELT	20-1		93.40	100.62	7.22	5.95		0.01	0.01	0.02	0.09	0.002		5.84		$1.52	
G2*	1QELT	20-2		100.62	102.62	2.00	1.65		0.01	0.01	0.08	0.14	0.005		1.62		$3.26	
G2*	1QELT	20-3		102.62	103.50	0.88	0.73		0.01	0.01	0.01	0.11	0.002		0.71		$1.56	
CORONATION EXTENSION																		
A1	1QELT	22-2	52666	108.67	109.67	1.00	0.82	0.210	0.01	0.01	0.01	0.04	0.007	2.7	0.81		$2.72	
A1	1QELT	23	52667	109.67	110.20	0.53	0.44	0.360	0.01	0.01	0.02	0.04	0.014	2.7	0.43		$5.02	
A1	5MDST	24	52668	110.20	110.54	0.34	0.28	0.180	0.62	6.75	16.20	7.00	0.116	3.2	0.28	94.40	$243.31	
A1	5MDST	25	52669	110.54	112.48	1.94	1.60	0.430	0.01	0.05	0.12	0.17	0.092	3.0	1.57	82.60	$31.49	
A1	1LT	26	52670	112.48	114.00	1.52	1.25	0.360	0.01	0.02	0.03	0.07	0.015	2.8	1.23	82.20	$5.63	
A1	1CYT-LT	27-1	52671	114.00	114.63	0.63	0.52	0.600	0.03	0.19	0.41	0.23	0.230	3.0	0.51	62.90	$78.73	
A1	1CYT-LT	27-2	52672	114.63	115.12	0.49	0.40	0.330	0.64	0.07	0.96	0.98	0.074	3.0	0.40	62.90	$46.00	
A1	1CYT-LT	27-3	52673	115.12	115.99	0.87	0.72	0.430	0.07	0.05	0.50	0.32	0.024	3.0	0.70	86.40	$14.70	
A1	1CYT-LT	27-4	52674	115.99	117.38	1.39	1.15	0.480	0.20	0.03	0.06	0.53	0.018	2.9	1.12	86.40	$12.23	
A1	1CYT-LT	27-5	52675	117.38	119.50	2.12	1.75	0.350	0.29	0.29	2.75	1.19	0.030	3.2	1.71	40.60	$43.80	
A1	1LT	28-1	52676	119.50	120.50	1.00	0.82	0.400	0.01	0.01	0.05	0.24	0.005	2.8	0.81		$3.63	
A1	1LT	28-2	52688	120.50	121.50	1.00	0.82	0.027	0.01	0.01	0.01	0.02	0.002	2.7	0.81		$1.01	
FOOTWALL																		
G2*	1QELT	30-2		125.30	130.72	5.42	4.47		0.01	0.01	0.01	0.02	0.002		4.38		$1.01	
WEIGHTED AVERAGE GRADES																		
GEOLOGICAL INTERVAL				110.20	119.50	9.30	7.66	0.404	0.17	0.37	1.46	0.78	0.068	3.0	7.52	71.94	$38.40	56164.2
HIGH GRADE A INTERVAL				110.20	114.63	4.43	3.65	0.411	0.06	0.62	1.47	0.72	0.089	2.9	3.58	80.57	$47.55	26233.4
HIGH GRADE B INTERVAL				110.20	112.67	2.47	2.04	0.393	0.1	1.03	2.47	1.16	0.090	3.0	2.00	80.57	$60.67	14890.6

LARA DRILL RESULTS

DDH-85-43
AVG CORE ANGLE 53
DIP OF ZONE 61

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREAS (SQUARE METERS)

1749.59

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1LT	10-1	52689	85.25	87.30	2.05	1.87	0.49	0.01	0.01	0.01	0.04	0.006	2.8	1.64		$2.40	
A1	1LT	10-2	52690	87.30	88.10	0.80	0.73	0.34	0.01	0.01	0.02	0.07	0.003	3.0	0.64		$1.71	
A1	1LT	10-3	52691	88.10	91.68	3.58	3.27	0.72	0.01	0.01	0.01	0.09	0.002	2.8	2.86		$1.44	
A1	1LT	10-4	52692	91.68	92.00	0.32	0.29	0.16	0.01	0.01	0.01	0.03	0.004	2.8	0.26		$1.70	
CORONATION EXTENSION																		
A1	1QELT	14-1	52693	122.17	127.17	5.00	4.57	0.35	0.01	0.01	0.01	0.02	0.016	2.7	3.99		$5.45	
A1	1QELT	15-1	52694	127.17	127.65	0.48	0.44	0.36	0.18	0.01	0.06	0.12	0.013	2.8	0.38		$7.79	
A1	1QECYT	15-2	52695	127.65	128.13	0.48	0.44	0.51	0.23	0.01	0.11	0.18	0.021	2.9	0.38	97.92	$11.76	
A1	1QECYT	15-3	52696	128.13	128.53	0.40	0.37	0.20	6.05	0.01	0.20	1.96	0.221	3.3	0.32	100.00	$164.80	
A1	1QECYT	15-4	52697	128.53	129.95	1.42	1.30	0.37	0.07	0.01	0.03	0.02	0.006	2.7	1.13	100.00	$3.24	
A1	1QECYT	15-5	52698	129.95	130.30	0.35	0.32	0.28	0.33	0.10	1.10	0.59	0.012	2.9	0.28	85.71	$21.03	
A1	1QECYT	16	52699	130.30	131.35	1.05	0.96	0.32	0.01	0.01	0.03	0.06	0.014	2.9	0.84		$5.22	
A1	1QELT	17	52700	131.35	133.10	1.75	1.60	0.36	0.01	0.01	0.01	0.02	0.004	2.8	1.40		$1.64	
A1	1QELT	18-1	52702	133.10	134.01	0.91	0.83	0.19	0.01	0.01	0.01	0.02	0.003	2.8	0.73		$1.33	
A1	1QELT	18-2	52703	134.01	135.78	1.77	1.62	0.18	0.01	0.01	0.02	0.02	0.003	3.0	1.41		$1.41	
A1	1QELT	18-3	52704	135.78	137.02	1.24	1.13	0.22	0.01	0.01	0.01	0.02	0.003	2.9	0.99		$1.33	
A1	1QELT	18-4	52705	137.02	138.80	1.78	1.63	0.26	0.01	0.01	0.01	0.02	0.003	2.8	1.42		$1.33	

WEIGHTED AVERAGE GRADES

CORONATION EXTENSION GEOLOGICAL INTERVAL	127.65	130.30	2.65	2.42	0.354	1.18	0.02	0.22	0.45	0.047	2.9	2.12	97.74	$35.40	11644

LARA DRILL RESULTS

DDH-85-44
AVG CORE ANGLE 64
DIP OF ZONE 61

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1853.66

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1ARG	11-1		50.42	51.07	0.65	0.67		0.01	0.01	0.01	0.03	0.003		0.53		$1.39	
G2*	1QELT	15		70.43	70.93	0.50	0.51		0.01	0.01	0.01	0.03	0.008		0.45		$2.97	
CORONATION EXTENSION																		
A1	1LT	17	52706	72.27	74.10	1.83	1.88	0.22	0.01	0.01	0.01	0.06	0.006	2.7	1.64		$2.52	
A1	1QELT	18	52707	74.10	76.26	2.16	2.22	0.50	0.01	0.02	0.01	0.03	0.008	2.7	1.94		$3.01	
A1	5HOST	19-1	52708	76.26	76.68	0.42	0.43	1.28	0.16	0.01	0.03	0.28	0.118	2.9	0.38	92.90	$41.55	
A1	1LT	19-2	52709	76.68	77.35	0.67	0.69	1.15	0.27	0.34	1.04	0.85	0.193	2.9	0.60	92.90	$79.63	
A1	1QELT	20	52710	77.35	78.40	1.05	1.08	0.92	0.52	0.23	0.92	0.71	0.111	2.8	0.94	89.52	$54.75	
A1	MSSX	21	52711	78.40	78.88	0.48	0.49	0.35	0.36	8.37	33.00	14.40	0.073	3.7	0.43	85.42	$412.19	
A1	1LT	22	52712	78.88	79.39	0.51	0.52	1.00	0.32	0.14	0.42	0.53	0.086	2.8	0.46	84.31	$38.70	
A1	5HOST	23	52713	79.39	80.56	1.17	1.20	1.46	0.06	0.02	0.08	0.17	0.122	3.0	1.05	89.74	$41.24	
A1	1LT	24	52714	80.56	81.02	0.46	0.47	3.70	1.36	0.38	0.95	2.39	1.126	2.8	0.41	89.96	$398.50	
A1	5HOST	25	52715	81.02	81.30	0.28	0.29	0.89	0.51	0.01	0.08	0.68	0.015	2.9	0.25	96.43	$16.44	
A1	1QELT	26	52716	81.30	81.93	0.63	0.65	0.83	0.05	0.04	0.28	0.12	0.064	2.8	0.57	73.02	$24.09	
A1	MSSX	27	52717	81.93	82.14	0.21	0.22	0.35	0.63	2.46	22.10	2.72	0.150	3.2	0.19	85.71	$258.84	
A1	1CHT	28	52718	82.14	82.64	0.50	0.51	0.52	0.24	0.02	0.07	0.43	0.027	2.7	0.45	70.00	$15.05	
A1	1QELT	29	52719	82.64	83.11	0.47	0.48	0.69	0.02	0.36	0.58	0.24	0.023	2.8	0.42	76.60	$15.04	
A1	1QELT	30-1	52720	83.11	83.11	5.00	5.14	0.14	0.01	0.01	0.01	0.02	0.002	2.7	4.49		$1.01	
			WEIGHTED AVERAGE GRADES															
CORONATION EXTENSION GEOLOGICAL			INTERVAL	76.26	83.11	6.85	7.04	1.123	0.33	0.95	4.08	1.88	0.163	2.9	6.16	85.79	$103.99	36757.70
			HIGH GRADE A INTERVAL	76.68	82.14	5.46	5.61	1.196	0.37	1.15	5.01	2.25	0.190	3.0	4.91	87.48	$123.40	29625.42
			HIGH GRADE B INTERVAL	78.40	82.14	3.74	3.84	1.277	0.35	1.53	6.77	2.90	0.209	3.0	3.36	85.93	$148.90	20658.65
			HIGH GRADE C INTERVAL	76.63	81.02	4.34	4.46	1.310	0.40	1.31	5.08	2.62	0.220	3.0	3.90	89.08	$136.67	23661.04

LARA DRILL RESULTS

DDH-85-45
AVG CORE ANGLE 77
DIP OF ZONE 58

METAL PRICES

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1375.61

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	3-1	85535	65.20	67.20	2.00	2.30	0.16	0.12	0.01	0.01	0.02	0.011	2.7	1.95		$5.24	
A1	1QELT	3-2	85536	67.20	67.57	0.37	0.43	0.81	0.01	0.02	0.02	0.01	0.020	2.7	0.36		$6.67	
A1	1QELT	4	52721	67.57	68.35	0.78	0.90	0.25	0.09	0.18	0.83	0.27	0.005	2.8	0.76		$12.77	
A1	1QELT	5	52722	68.35	69.37	1.02	1.17	0.29	0.01	0.02	0.12	0.05	0.004	3.0	0.99		$2.87	
A1	1QELT	6	52723	69.37	69.97	0.60	0.69	0.14	0.01	0.01	0.01	0.03	0.002	2.8	0.58		$1.08	
CORDNATION EXTENSION (PYRITIC EQUIVALENT)																		
A1	1QECYT	9-1	52724	74.90	76.19	1.29	1.48	0.15	0.01	0.01	0.01	0.02	0.003	2.8	1.26		$1.33	
A1	1QECYT	9-2	52725	76.19	76.65	0.46	0.53	0.21	0.01	0.01	0.01	0.02	0.002	2.7	0.45		$1.02	
A1	1QECYT	9-3	52726	76.65	78.83	2.18	2.50	0.10	0.01	0.01	0.02	0.02	0.002	2.8	2.12		$1.11	
A1	1QECYT	9-4	52727	78.83	79.30	0.47	0.54	0.09	0.01	0.01	0.02	0.02	0.002	2.9	0.46		$1.12	
A1	1QECYT	9-5	52728	79.30	81.93	2.63	3.02	0.10	0.01	0.01	0.02	0.02	0.002	3.3	2.56		$1.11	
A1	1QELT	10-1	52729	81.93	82.47	0.54	0.62	0.14	0.01	0.01	0.01	0.02	0.002	2.7	0.53		$1.02	
A1	1QELT	10-2	52730	82.47	83.46	0.99	1.14	0.13	0.01	0.01	0.01	0.02	0.002	2.9	0.96		$1.02	
A1	1QELT	11-1	52731	83.46	84.18	0.72	0.83	0.10	0.01	0.01	0.01	0.02	0.002	2.9	0.70		$1.02	
A1	1QELT	11-2	52732	84.18	85.83	1.65	1.90	0.23	0.01	0.01	0.02	0.02	0.002	2.8	1.61		$1.11	
A1	1QELT	11-3	52733	85.83	86.95	1.12	1.29	0.32	0.01	0.01	0.01	0.02	0.002	2.8	1.09		$1.02	
A1	1QELT	11-4	52734	86.95	87.90	0.95	1.09	0.31	0.01	0.01	0.02	0.03	0.002	3.0	0.93		$1.50	
A1	1QELT	12-1	52735	87.90	91.90	4.00	4.60	0.26	0.01	0.01	0.01	0.02	0.002	2.9	3.90		$1.02	
A1	1QELT	12-2	52736	91.90	95.90	4.00	4.60	0.26	0.01	0.01	0.01	0.02	0.002	2.8	3.90		$1.02	

WEIGHTED AVERAGE GRADE

HANGING WALL ZONE I	HANGING WALL ZONE I																
	INTERVAL	67.57	68.35	0.78	0.90	0.25	0.09	0.18	0.83	0.27	0.005	2.8	0.76		$12.77	

LARA DRILL RESULTS

DDH-85-46
AVG CORE ANGLE 40
DIP OF ZONE 82

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	3LT	7		51.75	52.50	0.75	0.49		0.01	0.01	0.03	0.02	0.002		0.48		$1.17	
G2*	1QELT	8		52.50	53.65	1.15	0.75		0.01	0.01	0.01	0.02	0.002		0.74		$1.01	
G2*	3LAT	9		53.65	56.02	2.37	1.54		0.01	0.01	0.01	0.02	0.002		1.52		$1.01	
G2*	1QELT	10		56.02	58.58	2.56	1.66		0.01	0.01	0.01	0.02	0.002		1.65		$1.01	
G2*	2LAT	11		58.58	59.38	0.80	0.52		0.01	0.01	0.01	0.02	0.004		0.51		$1.64	
G2*	1QECYT	12		59.38	61.40	2.02	1.31		0.01	0.01	0.01	0.02	0.002		1.30		$1.01	
G2*	3LAT	13-1		61.40	64.55	3.15	2.04		0.01	0.01	0.01	0.02	0.002		2.02		$1.01	
G2*	3LAT	13-2		64.55	67.70	3.15	2.04		0.01	0.01	0.01	0.02	0.003		2.02		$1.33	
HANGING WALL ZONE I																		
G2*	1QELT	16		71.70	74.06	2.36	1.53		0.01	0.01	0.03	0.17	0.003		1.52		$3.99	
A1	1QELT	17	85537	74.06	76.50	2.44	1.58	0.13	0.01	0.01	0.01	0.02	0.004	2.7	1.57		$1.64	
A1	1QELT	18-1	85538	76.50	80.08	3.58	2.32	0.10	0.01	0.01	0.01	0.02	0.002	2.7	2.30		$1.01	
A1	1QELT	18-2	85539	80.08	83.67	3.59	2.33	0.08	0.01	0.01	0.01	0.02	0.002	2.7	2.31		$1.01	
A1	1-GAUGE	19	85540	83.67	84.38	0.71	0.46	0.41	0.01	0.01	0.04	0.22	0.005	2.8	0.46		$3.43	
A1	1QELT	20-1	52737	84.38	85.06	0.68	0.44	0.35	0.04	0.12	0.24	0.81	0.002	2.8	0.44		$8.52	
A1	1QELT	20-2	52738	85.06	86.02	0.96	0.62	0.33	0.05	0.13	0.24	0.52	0.003	2.8	0.62		$7.23	
A1	1QELT	21-1	52739	86.02	86.86	0.84	0.55	0.14	0.01	0.01	0.01	0.02	0.002	2.8	0.54		$1.01	
A1	1QELT	21-2	52740	86.86	89.10	2.24	1.45	0.14	0.01	0.01	0.01	0.02	0.002	2.8	1.44		$1.01	
A1	1QELT	22	85541	89.10	91.36	2.26	1.47	0.11	0.01	0.01	0.01	0.02	0.002	2.8	1.45		$1.01	
CORONATION EXTENSION																		
A1	1QELT	26	52741	107.34	109.30	1.96	1.27	0.31	0.01	0.01	0.01	0.02	0.002	2.7	1.26		$1.01	
A1	1QELT	27	52742	109.30	111.30	2.00	1.30	0.25	0.01	0.01	0.01	0.02	0.002	2.7	1.29		$1.01	
A1	1QECYT	28-1	52743	111.30	113.50	2.20	1.43	0.40	0.01	0.01	0.01	0.04	0.004	2.8	1.41		$1.77	
A1	1QECYT	28-2	53744	113.50	114.83	1.33	0.86	0.50	0.01	0.01	0.03	0.06	0.008	2.8	0.85		$3.32	
A1	1QECYT	28-3	52745	114.83	117.70	2.87	1.86	0.23	0.01	0.01	0.01	0.03	0.007	2.7	1.84		$2.66	
A1	1QECYT	28-4	52746	117.70	118.65	0.95	0.62	0.42	0.10	0.06	0.21	0.34	0.042	2.9	0.61		$18.65	
A1	1QELT	29	52747	118.65	119.90	1.25	0.81	0.41	0.01	0.01	0.01	0.07	0.003	2.7	0.80		$1.63	
A1	1QELT	30	52748	119.90	121.24	1.34	0.87	0.32	0.01	0.01	0.01	0.03	0.002	2.8	0.86		$1.07	
FOOTWALL																		
A1	1QECYT	32	85542	121.79	124.37	2.58	1.67	0.08	0.01	0.01	0.01	0.02	0.002	2.7	1.66		$1.01	
A1	1QELT	33-1	85543	124.37	126.85	2.48	1.61	0.10	0.01	0.01	0.01	0.02	0.002	2.8	1.59		$1.01	
A1	1QELT	33-2	85544	126.85	129.70	2.85	1.85	0.12	0.01	0.01	0.01	0.02	0.002	2.8	1.83		$1.01	
A1	1QELT	33-3	85545	129.70	131.40	1.70	1.10	0.10	0.01	0.01	0.01	0.02	0.002	2.7	1.09		$1.01	
			WEIGHTED AVERAGE GRADES															
			GEOLOGICAL INTERVAL	117.70	118.65	0.95	0.62	0.42	0.10	0.06	0.21	0.34	0.042	2.9	0.61		$18.65	

LARA DRILL RESULTS

DDH-85-48
AVG CORE ANGLE 88
DIP OF ZONE 55

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS) CORONATION EXTENSION
1378.86

POLYGON AREA (SQUARE METERS) CORONATION ZONE
1398.37

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	2LAT-AG	1-1		24.60	28.00	3.40	4.15		0.01	0.01	0.01	0.02	0.002		3.40		$1.01	
G2*	2LAT-AG	1-2		28.00	31.16	3.16	3.86		0.01	0.01	0.01	0.02	0.002		3.16		$1.01	
G2*	2QELT-LAT	1-3		31.16	32.14	0.98	1.20		0.01	0.01	0.01	0.02	0.002		0.98		$1.01	
G2*	2QELT-LAT	1-4		32.14	35.74	3.60	4.39		0.01	0.01	0.01	0.02	0.002		3.60		$1.01	
G2*	2QELT-LAT	1-5		35.74	38.32	2.58	3.15		0.01	0.01	0.01	0.02	0.002		2.58		$1.01	
G2*	1QECYT	2-1		38.32	42.40	4.08	4.98		0.01	0.01	0.01	0.02	0.002		4.08		$1.01	
G2*	2LT-LAT	2-2		42.40	44.95	2.55	3.11		0.01	0.01	0.01	0.02	0.002		2.55		$1.01	
G2*	1QECYT	3-1		44.95	51.00	6.05	7.38		0.01	0.01	0.01	0.02	0.002		6.05		$1.01	
G2*	1QECYT	3-2		51.00	52.40	1.40	1.71		0.01	0.01	0.01	0.02	0.002		1.40		$1.01	
G2*	2LT-LAT	4-1		52.40	57.40	5.00	6.10		0.02	0.01	0.01	0.02	0.002		5.00		$1.14	
G2*	3LT-LAT	4-2		57.40	62.40	5.00	6.10		0.03	0.01	0.01	0.02	0.002		5.00		$1.28	
HANGING WALL ZONE I																		
A1	1QELT	7	52749	70.47	70.85	0.38	0.46	0.15	0.01	0.01	0.01	0.02	0.002	2.8	0.38		$1.01	
HANGING WALL ZONE II (CORONATION EXTENSION?)																		
A1	1QELT	11-1	52750	86.07	88.70	2.63	3.21	0.13	0.01	0.01	0.01	0.02	0.002	2.7	2.63		$1.01	
A1	1QELT	11-2	52751	88.70	91.30	2.60	3.17	0.13	0.01	0.01	0.01	0.02	0.002	2.7	2.60		$1.01	
A1	1QELT	12	52752	91.30	92.80	1.50	1.83	0.19	0.01	0.01	0.01	0.02	0.002	2.8	1.50		$1.01	
A1	1QELT	13-1	52753	92.80	93.14	0.34	0.41	0.49	0.03	0.01	0.01	0.08	0.008	2.8	0.34	85.29	$3.55	
A1	MSSX	13-2	52754	93.14	93.63	0.49	0.60	0.37	0.86	2.38	19.93	5.69	0.066	3.2	0.49	87.75	$232.18	
A1	1QELT	13-3	52755	93.63	95.57	1.94	2.37	0.52	0.02	0.01	0.02	0.05	0.006	2.7	1.94	96.39	$2.68	
A1	MSSX	13-4	52756	95.57	95.77	0.20	0.24	0.45	4.90	2.78	7.20	4.20	0.076	3.0	0.20	100.00	$183.70	
A1	1QELT	13-5	52757	95.77	99.02	3.25	3.97	0.16	0.01	0.01	0.01	0.02	0.002	2.7	3.25		$1.01	
A1	1QELT	13-6	52758	99.02	102.27	3.25	3.97	0.10	0.01	0.01	0.01	0.02	0.002	2.7	3.25		$1.01	
CORONATION ZONE																		
A1	1QELT	14-1	52759	112.24	112.59	0.35	0.43	0.60	0.01	0.01	0.02	0.04	0.007	2.8	0.35		$2.80	
A1	MDST	14-2	52760	112.59	112.90	0.31	0.38	0.31	0.02	0.01	0.02	0.06	0.014	2.9	0.31		$5.27	
A1	MDST	14-3	52761	112.90	113.18	0.28	0.34	0.28	0.02	0.01	0.02	0.06	0.008	2.9	0.28		$3.37	
A1	1QELT	14-4	52762	113.18	115.16	1.98	2.42	0.49	0.01	0.01	0.01	0.02	0.006	2.8	1.98		$2.28	
A1	1QELT	14-5	52763	115.16	115.95	0.79	0.96	0.32	0.06	0.01	0.01	0.13	0.029	2.9	0.79		$10.91	

WEIGHTED AVERAGE GRADES

HANGING WALL ZONE II (CORONATION EXTENSION?)

CORONATION EXTENSION	GEOLOGICAL INTERVAL	93.14	95.77	2.63	3.21	0.483	0.59	0.74	4.82	1.45	0.024	2.8	2.63	95.05	$65.93	11409
CORONATION ZONE	GEOLOGICAL INTERVAL	115.16	115.95	0.79	0.96	0.32	0.06	0.01	0.01	0.13	0.029	2.9	0.79		$10.91	3480

LARA DRILL RESULTS

DDH-85-49
AVG CORE ANGLE 52
DIP OF ZONE 55

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA.(SQUARE METERS)

1144.72

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	8	52781	73.43	77.20	3.77	4.19	0.28	0.01	0.02	0.02	0.05	0.002	2.8	3.43		$1.35	
HANGING WALL ZONE II (CORONATION EXTENSION PYRITIC EQUIVALENT?)																		
A1	1QECYT	14	52782	96.00	97.32	1.32	1.47	0.11	0.01	0.01	0.01	0.02	0.002	2.8	1.20		$1.02	
CORONATION ZONE																		
A1	1QELT	15-1	52783	120.00	122.50	2.50	2.78	0.25	0.01	0.01	0.01	0.03	0.016	2.8	2.27		$5.42	
A1	1QECYT	16-1	52784	122.50	124.30	1.80	2.00	0.48	0.09	0.04	0.08	0.30	0.025	2.8	1.64		$11.77	
A1	1QECYT	16-2	52785	124.30	127.25	2.95	3.28	0.34	0.01	0.01	0.01	0.03	0.003	2.7	2.68		$1.39	
A1	1QECYT	16-3	52786	127.25	128.33	1.08	1.20	0.33	0.06	0.02	0.05	0.08	0.003	2.8	0.98		$2.77	
A1	1QELT	17-1	52787	128.33	130.70	2.37	2.63	0.11	0.01	0.01	0.01	0.02	0.002	2.7	2.16		$1.02	
A1	1QELT	17-2	52788	130.70	133.10	2.40	2.67	0.15	0.01	0.01	0.01	0.02	0.002	2.8	2.18		$1.02	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGIC INTERVAL	122.50	124.30	1.80	0.00	0.48	0.09	0.04	0.08	0.30	0.025	2.8	1.64		$11.77	5786.47

LARA DRILL RESULTS

DDH-85-50
AVG CORE ANGLE 47
DIP OF ZONE 61

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1479.67

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	2-3LT-LAT	1		19.08	22.50	3.42	2.86		1.38	0.01	0.03	0.08	0.002		2.50		$19.90	
G2*	2LT	5		32.34	35.26	2.92	2.44		0.17	0.01	0.03	0.02	0.002		2.14		$3.31	
G2*	2LT-LAT	8		41.18	42.86	1.68	1.40		0.09	0.01	0.01	0.02	0.002		1.23		$2.08	
G2*	5SAND	15-2		60.40	65.07	4.67	3.90		0.01	0.01	0.01	0.02	0.002		3.41		$1.01	
G2*	2QELT	17		69.20	72.10	2.90	2.42		0.03	0.01	0.01	0.02	0.002		2.12		$1.28	
G2*	1QECYT	24		82.63	84.80	2.17	1.81		0.01	0.01	0.01	0.02	0.002		1.59		$1.01	
G2*	2LT	25		84.80	86.33	1.53	1.28		0.01	0.01	0.01	0.02	0.002		1.12		$1.01	
HANGING WALL ZONE I																		
A1	1QECYT	37-1	52764	142.25	145.13	2.88	2.41	0.45	0.01	0.02	0.04	0.13	0.002	2.7	2.11		$1.96	
A1	1QECYT	37-2	52765	145.13	146.30	1.17	0.98	0.32	0.02	0.04	0.08	0.35	0.016	2.9	0.86		$8.28	
A1	1QELT	40-1	52766	152.62	154.33	1.71	1.43	0.11	0.01	0.01	0.01	0.02	0.002	2.7	1.25		$1.01	
A1	1QELT	40-2	52767	154.33	155.91	1.58	1.32	0.10	0.01	0.01	0.02	0.02	0.002	2.8	1.16		$1.09	
A1	1QELT	40-3	52768	155.91	157.50	1.59	1.33	0.10	0.01	0.01	0.01	0.02	0.002	2.7	1.16		$1.01	
A1	1QELT	40-4	52769	157.50	158.30	0.80	0.67	0.11	0.01	0.01	0.01	0.02	0.002	2.8	0.58		$1.01	
A1	1QELT	40-5	52770	158.30	161.14	2.84	2.37	0.12	0.01	0.01	0.01	0.02	0.002	2.7	2.08		$1.01	
CORONATION EXTENSION																		
A1	1QELT	43-1	52771	165.32	169.13	3.81	3.19	0.09	0.01	0.01	0.01	0.02	0.003	2.7	2.79		$1.33	
A1	1QELT	43-2	52772	169.13	172.95	3.82	3.19	0.14	0.01	0.01	0.02	0.02	0.002	2.7	2.79		$1.09	
A1	1QECYT	44-1	52773	172.95	173.47	0.52	0.43	0.36	0.03	0.28	0.54	0.73	0.011	2.7	0.38	100.00	$13.76	
A1	1QECYT	44-2	52774	173.47	174.18	0.71	0.59	0.60	0.12	0.20	1.75	2.89	0.011	2.8	0.52	97.17	$37.60	
A1	1QECYT	44-3	52775	174.18	174.72	0.54	0.45	0.34	0.13	0.15	1.39	1.18	0.053	3.0	0.39	100.00	$37.48	
A1	1QECYT	44-4	52776	174.72	175.66	0.94	0.79	0.54	0.12	0.22	1.10	2.28	0.021	2.8	0.69	87.23	$31.90	
A1	1QECYT	44-5	52777	175.66	176.63	0.97	0.81	0.10	0.01	0.01	0.01	0.02	0.002	2.7	0.71	85.57	$1.01	
A1	5SAND	45	52778	176.63	176.82	0.19	0.16	0.06	0.02	0.01	0.02	0.02	0.002	2.8	0.14		$1.22	
A1	1QELT	46	52779	176.82	181.60	4.78	4.00	0.08	0.01	0.01	0.01	0.02	0.002	2.7	3.50		$1.01	
A1	1LT	47	52780	181.60	182.63	1.03	0.86	0.20	0.01	0.01	0.06	0.02	0.002	2.8	0.75		$1.41	
FOOTWALL																		
G2*	5MDST	55		212.40	212.86	0.46	0.38		0.01	0.01	0.01	0.02	0.002		0.34		$1.01	
G2*	5MDST	65		238.66	240.70	2.04	1.71		0.01	0.02	0.01	0.04	0.002		1.49		$1.17	
			WEIGHTED AVERAGE GRADES															
			GEOLOGICAL INTERVAL	172.95	175.66	2.71	2.27	0.678	0.11	0.21	1.23	1.92	0.023	2.8	1.98	94.83	$31.23	9117.04

LARA DRILL RESULTS

DDH-85-51
AVG CORE ANGLE 69
DIP OF ZONE 62

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1278.05

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	1CYT	1		25.00	25.60	0.60	0.63		0.01	0.01	0.01	0.02	0.002		0.56		$1.01	
G2*	2-3LAT	2-1		25.60	30.00	4.40	4.65		0.01	0.01	0.01	0.02	0.002		4.11		$1.01	
G2*	2-3LAT	2-2		30.00	35.28	5.28	5.58		0.01	0.01	0.01	0.02	0.002		4.93		$1.01	
G2*	1CYT	3		35.28	38.03	2.75	2.91		0.01	0.01	0.01	0.02	0.002		2.57		$1.01	
G2*	2-3LAT	4		38.03	40.52	2.49	2.63		0.03	0.01	0.01	0.02	0.002		2.32		$1.28	
G2*	1QECYT	5		40.52	41.50	0.98	1.04		0.01	0.01	0.01	0.02	0.002		0.91		$1.01	
G2*	2-3LAT	6-1		41.50	46.00	4.50	4.76		0.01	0.01	0.01	0.02	0.002		4.20		$1.01	
G2*	2-3LAT	6-2		46.00	50.55	4.55	4.81		0.01	0.01	0.01	0.02	0.002		4.25		$1.01	
G2*	2LT	7		50.55	51.25	0.70	0.74		0.01	0.01	0.01	0.02	0.002		0.65		$1.01	
HANGING WALL ZONE I																		
A1	1QELT	14-1	52789	79.38	81.30	1.92	2.03	0.15	0.01	0.01	0.01	0.02	0.002	2.8	1.79		$1.01	
A1	1QELT	14-2	52790	81.30	81.84	0.54	0.57	0.11	0.01	0.01	0.01	0.02	0.002	2.9	0.50		$1.01	
A1	1QELT	14-3	52791	81.84	83.83	1.99	2.10	0.09	0.01	0.01	0.01	0.02	0.002	2.8	1.86		$1.01	
HANGING WALL ZONE II (CORONATION EXTENSION?)																		
A1	1QELT	20-1	52792	93.48	97.97	4.49	4.75	0.10	0.01	0.01	0.01	0.02	0.002	2.8	4.19		$1.01	
A1	1QELT	20-2	52793	97.97	102.46	4.49	4.75	0.24	0.01	0.01	0.01	0.02	0.002	2.8	4.19		$1.01	
A1	MSSX	21-1	52794	102.46	102.83	0.37	0.39	0.22	2.86	4.50	16.02	16.35	0.261	3.2	0.35	97.29	$366.71	
A1	QTZVN	21-2	52795	102.83	103.13	0.30	0.32	1.49	0.38	0.39	0.87	0.25	0.067	2.7	0.28	100.00	$36.31	
A1	1QELT	22-1	52796	103.13	103.76	0.63	0.67	0.21	0.01	0.02	0.04	0.06	0.004	2.7	0.59	100.00	$2.17	
A1	1QELT	22-2	52797	103.76	104.29	0.53	0.56	0.23	0.01	0.01	0.02	0.03	0.002	2.7	0.49	94.34	$1.15	
A1	1QELT	23	52798	104.29	108.80	4.51	4.77	0.14	0.01	0.01	0.01	0.02	0.002	2.7	4.21		$1.01	
A1	1QELT	24	52799	108.80	111.96	3.16	3.34	0.11	0.01	0.02	0.01	0.02	0.002	2.7	2.95		$1.05	
A1	1QELT	25	52800	111.96	112.86	0.90	0.95	0.16	0.01	0.02	0.02	0.02	0.002	2.7	0.84		$1.13	
A1	5HOST	26	52801	112.86	113.79	0.93	0.98	0.17	0.01	0.02	0.02	0.02	0.002	2.7	0.87		$1.13	
				WEIGHTED AVERAGE GRADES														
				HANGING WALL ZONE II (CORONATION EXTENSION?)														
CORONATION EXTENSION GEOLOGICAL																		
			INTERVAL	102.46	103.13	0.67	0.71	0.74	1.85	2.83	9.87	9.81	0.182	3.0	0.63	98.50	$232.49	2622
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	102.46	104.60	2.14	2.26	0.38	0.63	0.96	3.32	3.31	0.063	2.8	2.00	98.50	$78.94	7930

LARA DRILL RESULTS

DDH-85-52
AVG CORE ANGLE 33
DIP OF ZONE 82

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1095.93

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1@ELT	20	52302	86.65	89.67	3.02	1.66	0.11	0.01	0.01	0.01	0.02	0.004	2.8	1.64		$1.64	
IMMEDIATE HANGING WALL ZONE TO THE CORONATION ZONE																		
G2*	1@ELT	23-1		103.40	104.55	1.15	0.63		0.01	0.01	0.01	0.02	0.002		0.63		$1.01	
G2*	1@ELT	23-2		104.55	105.46	0.91	0.50		0.01	0.01	0.01	0.02	0.002		0.50		$1.01	
CORONATION ZONE (PYRITIC EQUIVALENT)																		
A1	5#DST	24-1	52303	122.66	125.66	3.00	1.65	0.16	0.01	0.01	0.01	0.02	0.005	2.7	1.63		$1.96	
A1	5#DST	24-2	52304	125.66	125.92	0.26	0.14	1.04	0.02	0.01	0.09	0.17	0.009	2.8	0.14		$4.92	
A1	1@ECYT	25-1	52305	125.92	127.63	1.71	0.94	0.21	0.01	0.01	0.01	0.03	0.002	2.7	0.93		$1.07	
A1	1@ECYT	25-2	52306	127.63	128.58	0.95	0.52	0.23	0.01	0.01	0.04	0.04	0.003	2.9	0.52		$1.69	
A1	1@ECYT	25-3	52307	128.58	129.53	0.95	0.52	0.20	0.01	0.01	0.04	0.02	0.003	2.8	0.52		$1.57	
A1	5#DST	25-4	52308	129.53	130.17	0.64	0.35	0.16	0.01	0.01	0.01	0.04	0.004	2.8	0.35		$1.77	
A1	1@ELT	25-5	52309	130.17	130.60	0.43	0.24	0.49	0.01	0.01	0.02	0.02	0.003	2.8	0.23		$1.41	
A1	1@ELT	26	52310	130.60	133.96	3.36	1.85	0.12	0.01	0.01	0.01	0.02	0.002	2.8	1.83		$1.01	

LARA DRILL RESULTS

DDH-85-53
AVG CORE ANGLE 61
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

3369.11

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	24-1	52811	109.08	112.08	3.00	2.79	0.12	0.01	0.01	0.01	0.02	0.002	2.7	2.62		$1.01	
A1	1QELT	25	812	112.08	113.94	1.86	1.73	0.11	0.01	0.01	0.02	0.02	0.002	2.7	1.63		$1.09	
A1	5MDST	26	813	113.94	114.49	0.55	0.51	0.13	0.01	0.01	0.02	0.04	0.006	2.7	0.48		$2.48	
A1	1QECYT	27-1	814	114.49	114.90	0.41	0.38	1.52	0.03	0.18	0.51	1.06	0.078	2.8	0.36	100.00	$36.40	
A1	1QECYT	27-2	815	114.90	115.44	0.54	0.50	1.01	0.15	0.40	0.72	5.82	0.054	2.9	0.47	96.30	$62.14	
A1	1QECYT	27-3	816	115.44	116.56	1.12	1.04	1.45	0.32	0.93	2.45	2.07	0.018	2.9	0.98	91.07	$45.84	
A1	5MDST	27-4	817	116.56	116.78	0.22	0.20	1.01	0.05	0.03	0.14	0.27	0.033	2.8	0.19	90.91	$14.02	
A1	1-2QELT	28	818	116.78	117.37	0.59	0.55	0.22	0.01	0.01	0.01	0.02	0.002	2.7	0.52		$1.01	
A1	1QELT	29	819	117.37	121.32	3.95	3.68	0.23	0.01	0.01	0.01	0.02	0.002	2.7	3.45		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	114.49	116.78	2.29	2.13	1.041	0.20	0.59	1.48	2.62	0.038	2.9	2.00	93.89	$45.09	21364
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	114.49	116.56	2.07	1.93	1.126	0.22	0.65	1.62	2.86	0.039	2.9	1.81	94.20	$48.30	19363

LARA DRILL RESULTS

DDH-85-54
AVG CORE ANGLE 88
DIP OF ZONE 45

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

3229.27

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQENCE																		
G2*	1-2LT	1-1		18.34	18.94	0.60	0.83		0.01	0.01	0.01	0.02	0.002		0.59		$1.02	
G2*	1QECYT	7		38.60	41.10	2.50	3.46		0.01	0.01	0.01	0.02	0.002		2.45		$1.02	
CORONATION ZONE																		
A1	1QELT	30	52820	89.70	91.14	1.44	1.99	0.12	0.01	0.01	0.01	0.02	0.002	2.9	1.41		$1.02	
A1	1QECYT	32	52821	127.95	131.05	3.10	4.29	0.18	0.01	0.01	0.01	0.06	0.003	2.7	3.03		$1.59	
A1	1QECYT	33	52822	131.05	131.60	0.55	0.76	0.52	0.06	0.16	0.24	2.17	0.030	2.7	0.54	100.00	$27.08	
A1	1QECYT	34	52823	131.60	132.08	0.48	0.66	0.44	0.06	0.08	0.18	0.39	0.117	2.7	0.47	100.00	$41.57	
A1	1QECYT	35	52824	132.08	132.75	0.67	0.93	0.15	0.01	0.01	0.01	0.02	0.002	2.7	0.66		$1.02	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	131.05	132.08	1.03	1.42	0.48	0.06	0.12	0.21	1.34	0.071	2.7	1.01	100.00	$33.33	9683

LARA DRILL RESULTS

DDH-85-56
AVG CORE ANGLE 78
DIP OF ZONE 45

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE (PYRITIC EQUIVALENT)																		
A1	1QELT	28-1	52825	120.85	122.85	2.00	2.77	0.09	0.01	0.01	0.01	0.02	0.007	2.8	1.96		$2.57	
A1	1QELT	29	52826	122.85	125.92	3.07	4.25	0.09	0.01	0.01	0.01	0.02	0.002	2.8	3.00		$1.02	
A1	1QELT	30-1	52827	125.92	126.70	0.78	1.08	0.10	0.16	0.01	0.01	0.05	0.002	2.9	0.76	92.31	$3.16	
A1	1QELT	30-2	52828	126.70	127.69	0.99	1.37	0.11	0.03	0.01	0.01	0.03	0.002	2.8	0.97	100.00	$1.34	
A1	1QELT	30-3	52829	127.69	128.32	0.63	0.87	0.10	0.01	0.01	0.03	0.03	0.002	2.9	0.62	100.00	$1.26	
A1	1QELT	30-4	52830	128.32	130.27	1.95	2.70	0.09	0.01	0.01	0.01	0.02	0.002	2.8	1.91	64.62	$1.02	
A1	1QELT	30-5	52831	130.27	131.52	1.25	1.73	0.08	0.01	0.01	0.01	0.02	0.002	2.8	1.22	100.00	$1.02	
A1	1QELT	30-6	52832	131.52	132.50	0.98	1.36	0.07	0.01	0.01	0.01	0.02	0.002	2.8	0.96	94.12	$1.02	
A1	1QELT	30-7	52833	132.50	136.20	3.70	5.12	0.10	0.01	0.01	0.01	0.02	0.003	2.7	3.62	81.89	$1.33	
A1	1QECYT	31	52834	136.20	138.00	1.80	2.49	0.14	0.01	0.01	0.01	0.02	0.002	2.7	1.76		$1.02	
A1	1QECYT	32	52835	138.00	140.68	2.68	3.71	0.11	0.01	0.01	0.01	0.02	0.002	2.7	2.62		$1.02	

LARA DRILL RESULTS

DDH-85-57
AVG CORE ANGLE 57
DIP OF ZONE 45

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	2	52836	19.60	20.58	0.98	1.16	0.12	0.01	0.01	0.01	0.09	0.002	2.8	0.82		$1.44	
A1	1QECYT	3	52837	20.58	24.04	3.46	4.10	0.09	0.01	0.01	0.01	0.05	0.002	2.7	2.90		$1.19	
A1	1QELT	4	52838	24.04	25.04	1.00	1.19	0.13	0.01	0.01	0.01	0.09	0.002	2.8	0.84		$1.44	
A1	1QELT	5-1	52839	25.04	25.35	0.31	0.37	0.16	0.01	0.01	0.01	0.08	0.002	2.8	0.26		$1.38	
A1	1QELT	5-2	52840	25.35	29.15	3.80	4.51	0.13	0.01	0.01	0.01	0.03	0.002	2.7	3.19		$1.07	
CORONATION ZONE																		
A1	1QECYT	9	52841	44.27	45.61	1.34	1.59	0.11	0.01	0.20	0.04	0.04	0.002	2.7	1.12		$2.09	
A1	1QELT	10	52842	45.61	46.30	0.69	0.82	0.08	0.01	0.01	0.01	0.03	0.002	2.7	0.58		$1.07	
A1	5SAND	11	52843	46.30	46.89	0.59	0.70	0.06	0.02	0.01	0.02	0.05	0.002	2.8	0.49		$1.41	
A1	1QELT	12	52844	46.89	48.15	1.26	1.49	0.21	0.01	0.01	0.01	0.09	0.002	2.7	1.06		$1.44	
A1	1QELT	13	52845	48.15	48.64	0.49	0.58	0.51	0.01	0.01	0.02	0.07	0.032	2.7	0.41	95.92	$10.91	
A1	1QELT	14	52846	48.64	51.04	2.40	2.85	0.21	0.01	0.01	0.01	0.05	0.002	2.7	2.01		$1.19	
A1	1QECYT	15	52847	51.04	52.59	1.55	1.84	0.20	0.01	0.01	0.01	0.05	0.002	2.7	1.30		$1.19	
A1	1QELT	16	52748	52.59	53.35	0.76	0.90	0.20	0.01	0.01	0.01	0.05	0.020	2.7	0.64		$6.90	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	48.15	48.64	0.49	0.58	0.51	0.01	0.01	0.02	0.07	0.032	2.7	0.41	95.92	$10.91	

LARA DRILL RESULTS

DDH-85-58
AVG CORE ANGLE 78
DIP OF ZONE 45

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

5661.79

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEGENCE																		
G2*	1QELT	1-2		7.90	8.39	0.49	0.68		0.41	0.01	0.02	0.03	0.002		0.48		$6.37	
HANGING WALL ZONE I																		
A1	1QELT	50-1	52849	124.26	124.87	0.61	0.84	0.11	0.01	0.01	0.01	0.06	0.002	3.0	0.60		$1.23	
A1	1QELT	50-2	52850	124.87	126.18	1.31	1.81	0.13	0.01	0.01	0.01	0.05	0.002	2.8	1.28		$1.21	
A1	1QELT	50-3	52851	126.18	126.63	0.45	0.62	0.11	0.01	0.01	0.01	0.03	0.002	2.9	0.44		$1.41	
A1	1QELT	50-4	52852	126.63	127.60	0.97	1.34	0.13	0.01	0.01	0.01	0.04	0.002	2.8	0.95		$1.15	
A1	1QELT	50-5	52853	127.60	128.09	0.49	0.68	0.13	0.01	0.01	0.01	0.05	0.002	2.9	0.48		$1.21	
CORONATION ZONE (PYRITIC EQUIVALENT)																		
A1	1QECYT	55	52854	151.15	152.57	1.42	1.96	0.11	0.01	0.01	0.01	0.05	0.002	2.7	1.39		$1.21	
A1	5SAND	56	52855	152.57	156.40	3.83	5.30	0.12	0.02	0.01	0.01	0.05	0.002	2.7	3.75		$1.34	
A1	1QELT	57	52856	156.40	156.87	0.47	0.65	0.21	0.02	0.01	0.07	0.09	0.005	2.9	0.46		$3.07	
A1	1QELT	58-1	52857	156.87	157.50	0.63	0.87	0.30	0.01	0.01	0.01	0.06	0.003	2.8	0.62		$1.59	
A1	1QELT	58-2	52858	157.50	158.18	0.68	0.94	0.23	0.01	0.01	0.01	0.05	0.002	2.7	0.67		$1.21	
A1	1QELT	59-1	52859	158.18	160.79	2.61	3.61	0.09	0.01	0.01	0.01	0.08	0.002	2.7	2.55		$1.41	
A1	1QELT	59-2	52860	160.79	163.40	2.61	3.61	0.09	0.01	0.01	0.01	0.04	0.002	2.7	2.55		$1.15	

LARA DRILL RESULTS

DDH-85-59
AVG CORE ANGLE 43
DIP OF ZONE 62

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE II (CORONATION EXTENSION??)																		
A1	1QELT	42-2	52861	175.58	177.12	1.54	1.19	0.08	0.02	0.01	0.01	0.02	0.003	2.7	1.05		$1.46	
A1	1QELT	42-3	52862	177.12	178.66	1.54	1.19	0.08	0.02	0.01	0.01	0.02	0.003	2.7	1.05		$1.46	
A1	1QELT	43-1	52863	178.66	179.37	0.71	0.55	0.09	0.02	0.01	0.01	0.03	0.004	2.7	0.43		$1.83	
A1	1QELT	43-2	52864	179.37	180.16	0.79	0.61	0.52	0.05	0.07	0.40	0.33	0.044	2.9	0.54		$20.36	
A1	1QELT	43-3	52865	180.16	180.89	0.73	0.56	0.25	0.22	0.24	1.80	0.54	0.024	2.8	0.50		$31.11	
A1	1QELT	43-4	52866	180.89	182.18	1.29	1.00	0.29	0.13	0.18	0.67	0.02	0.022	2.7	0.88		$15.50	
A1	1QECYT	44-1	52867	182.18	184.20	2.02	1.56	0.12	0.01	0.01	0.01	0.02	0.002	2.9	1.38		$1.02	
A1	1QECYT	44-2	52868	184.20	186.22	2.02	1.56	0.08	0.01	0.01	0.01	0.02	0.002	2.7	1.38		$1.02	
CORONATION ZONE (PYRITIC EQUIVALENT)																		
G2*	1QELT	48		193.10	194.20	1.10	0.85		0.01	0.01	0.01	0.02	0.002		0.75		$1.02	
G2*	1LT	49		194.20	194.95	0.75	0.58		0.05	0.01	0.01	0.02	0.002		0.51		$1.54	
G2*	1QELT	50		194.95	196.27	1.32	1.02		0.01	0.01	0.01	0.02	0.002		0.90		$1.02	
G2*	1LT	51		196.27	196.82	0.55	0.42		0.01	0.01	0.01	0.02	0.002		0.38		$1.02	
G2*	1CHT	52		196.82	197.97	1.15	0.89		0.02	0.01	0.02	0.03	0.002		0.78		$1.30	
G2*	1QELT	53		197.97	199.76	1.79	1.38		0.01	0.01	0.02	0.02	0.002		1.22		$1.11	
G2*	1QELT	54		199.76	202.36	2.60	2.01		0.01	0.01	0.01	0.02	0.002		1.77		$1.02	

WEIGHTED AVERAGE GRADES

HANGING WALL ZONE II (CORONATION EXTENSION??)

GEOLOGICAL INTERVAL	179.37	182.18	2.81	2.17	0.203	0.10	0.12	0.71	0.25	0.029	2.8	1.92		$18.85	

LARA DRILL RESULTS

DDH-85-60
AVG CORE ANGLE 90
DIP OF ZONE 43

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

3424.39

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
G2*	1QELT	17-1		63.75	64.92	1.17	1.72		0.02	0.04	0.11	0.11	0.003		1.17		$2.93	
G2*	1QELT	17-2		64.92	66.08	1.16	1.70		0.02	0.03	0.08	0.07	0.002		1.16		$2.09	
G2*	1QELT	18-1		66.08	66.67	0.59	0.87		0.03	0.10	0.33	0.55	0.011		0.59		$10.29	
G2*	1QELT	18-2		66.67	67.26	0.59	0.87		0.04	0.08	0.08	0.41	0.003		0.59		$4.95	
G2*	1QELT	19-1		67.26	69.20	1.94	2.85		0.01	0.01	0.01	0.02	0.002		1.94		$1.01	
G2*	1QELT	19-2		69.20	71.13	1.93	2.83		0.01	0.01	0.01	0.02	0.002		1.93		$1.01	
CORONATION ZONE																		
A1	1QELT	29-3	52869	116.26	117.77	1.51	2.21	0.08	0.01	0.01	0.02	0.02	0.003	2.7	1.51		$1.41	
A1	1QELT	29-4	52870	117.77	119.27	1.50	2.20	0.12	0.01	0.01	0.01	0.03	0.005	2.7	1.50		$2.02	
A1	1QECYT	30	52871	119.27	119.55	0.28	0.41	0.22	0.92	0.34	1.06	0.96	0.027	3.0	0.28	96.43	$36.55	
A1	1QELT	31	52872	119.55	120.34	0.79	1.16	0.22	0.01	0.01	0.01	0.03	0.011	2.7	0.79		$3.92	
A1	1QELT	32	52873	120.34	123.04	2.70	3.96	0.11	0.01	0.01	0.01	0.03	0.002	2.7	2.70		$1.07	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL INTERVAL	119.27	119.55	0.28	0.41	0.22	0.92	0.34	1.06	0.96	0.027	3.0	0.28	96.43	$36.55	3170.78

LARA DRILL RESULTS

DDH-85-61
AVG CORE ANGLE 41
DIP OF ZONE 66

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1658.54

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	19-2	52874	64.07	65.00	0.93	0.67	0.44	0.01	0.01	0.02	0.09	0.002	2.9	0.61		$1.52	
A1	1QELT	20-1	52875	65.00	66.98	1.98	1.42	0.47	0.01	0.01	0.02	0.05	0.002	2.8	1.30		$1.27	
A1	1QELT	20-2	52876	66.98	68.39	1.41	1.01	0.35	0.02	0.12	0.12	0.34	0.003	2.9	0.92		$4.72	
CORONATION ZONE																		
A1	1QELT	25-2	52877	101.13	102.68	1.50	1.08	0.16	0.01	0.01	0.01	0.03	0.002	2.7	0.98		$1.07	
A1	1QELT	25-3	52878	102.68	104.18	1.50	1.08	0.17	0.01	0.01	0.01	0.07	0.002	2.7	0.98		$1.32	
A1	1QELT	25-4	52879	104.18	105.68	1.50	1.08	0.20	0.01	0.01	0.01	0.03	0.002	2.7	0.98		$1.07	
A1	1QELT	26-1	52880	105.68	106.53	0.85	0.61	0.68	0.01	0.03	0.09	0.21	0.043	3.1	0.56		$15.89	
A1	1QELT	26-2	52881	106.53	107.09	0.56	0.40	0.81	0.01	0.24	0.32	0.53	0.019	2.7	0.37		$12.88	
A1	1QELT	26-3	52882	107.09	108.12	1.03	0.74	0.50	0.10	0.75	3.40	1.02	0.025	2.9	0.68		$45.58	
A1	1QELT	26-4	52883	108.12	108.71	0.59	0.42	0.50	0.18	0.06	1.70	0.23	0.008	2.8	0.39		$20.19	
A1	1QELT	26-5	52884	108.71	109.12	0.41	0.29	0.64	0.01	0.04	0.09	0.11	0.004	2.8	0.27		$2.95	
A1	5WDST	27	52885	109.12	109.70	0.58	0.42	0.53	0.03	0.01	0.03	0.06	0.021	2.9	0.38		$7.71	
A1	1QELT	28-1	52886	109.70	111.28	1.58	1.13	0.66	0.07	0.14	0.77	0.35	0.035	2.8	1.04		$20.87	
A1	1QELT	28-2	52887	111.28	112.69	1.41	1.01	0.53	0.03	0.01	0.64	0.09	0.003	2.7	0.92		$7.06	
A1	1CYT	29	52888	112.69	114.17	1.48	1.06	0.70	0.04	0.05	0.78	0.15	0.003	2.7	0.97		$8.84	
A1	1QELT	30-1	52889	114.17	115.29	1.12	0.80	0.51	0.01	0.06	0.12	0.14	0.011	2.7	0.73		$5.67	
A1	1QELT	30-2	52890	115.29	117.00	1.71	1.23	0.29	0.01	0.01	0.01	0.05	0.008	2.7	1.12		$3.10	
A1	1QELT	30-3	52891	117.00	119.20	2.20	1.58	0.19	0.01	0.01	0.01	0.04	0.007	2.7	1.44		$2.72	

WEIGHTED AVERAGE GRADES

CORONATION ZONE	GEOLOGICAL INTERVAL	105.68	111.28	5.60	4.02	0.62	0.06	0.22	1.08	0.41	0.026	2.9	3.67		$21.17

'ARA DRILL RESULTS

DDH-85-62
AVG CORE ANGLE 55
DIP OF ZONE 63

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

2373.98

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1LT	15-1	52892	75.23	78.56	3.33	3.06	0.12	0.01	0.01	0.01	0.03	0.002	2.7	2.73		$1.07	
A1	1LT	15-2	52893	78.56	81.90	3.34	3.07	0.08	0.01	0.01	0.01	0.03	0.003	2.7	2.74		$1.39	
A1	1LT	15-3	52894	81.90	85.24	3.34	3.07	0.12	0.01	0.01	0.01	0.03	0.002	2.7	2.74		$1.07	
A1	1QED-LT	16-1	52895	85.24	86.00	0.76	0.70	0.55	0.13	0.30	1.80	0.66	0.032	2.8	0.62	100.00	$31.48	
A1	1QED-LT	16-2	52896	86.00	86.69	0.69	0.63	1.03	0.04	0.25	0.42	0.63	0.045	2.7	0.57	97.10	$22.98	
A1	1QED-LT	16-3	52897	86.69	88.10	1.41	1.30	0.75	0.17	0.82	1.83	3.46	0.040	2.8	1.15	88.05	$53.96	
A1	1QED-LT	16-4	52898	88.10	88.52	0.42	0.39	0.14	0.80	2.50	18.10	3.95	0.032	3.2	0.34	100.00	$199.42	
A1	1QED-LT	16-5	52899	88.52	89.78	1.26	1.16	0.62	0.30	0.46	3.60	4.85	0.214	2.8	1.03	98.41	$132.19	
A1	1QED-LT	16-6	52900	89.78	92.50	2.72	2.50	0.40	1.21	0.70	8.50	6.22	0.318	3.0	2.23	96.32	$225.87	
A1	1QED-LT	16-7	52901	92.50	93.14	0.64	0.59	0.30	0.11	0.09	0.86	0.42	0.011	2.7	0.52	95.31	$14.76	
A1	1QED-LT	16-8	52902	93.14	93.65	0.51	0.47	0.25	0.48	0.66	3.60	0.97	0.016	2.8	0.42	96.07	$43.77	
A1	1QED-LT	16-9	52903	93.65	94.64	0.99	0.91	0.25	0.50	0.53	4.20	1.59	0.024	2.9	0.81	100.00	$59.68	
A1	1QED-LT	16-10	52904	94.64	95.20	0.56	0.51	0.42	0.09	0.22	1.20	0.61	0.023	2.7	0.46	100.00	$24.26	
A1	1QED-LT	16-11	52905	95.20	96.29	1.09	1.00	0.39	0.44	0.63	2.20	0.96	0.036	2.9	0.89	97.25	$43.20	
A1	1QED-LT	16-12	52906	96.29	97.57	1.28	1.18	0.43	1.43	0.73	1.86	2.06	0.119	3.0	1.05	88.28	$87.19	
A1	1QEDT	17	52907	97.57	98.85	1.28	1.18	0.64	0.55	0.10	0.88	0.53	0.032	2.9	1.05	95.31	$28.19	
A1	1QED-LT	18	52908	98.85	99.30	0.45	0.41	0.70	0.25	0.37	2.60	0.81	0.041	2.9	0.37	78.18	$43.53	
A1	1CYT	19	52909	99.30	102.70	3.40	3.13	0.76	0.01	0.03	0.11	0.80	0.033	3.3	2.78	94.19	$18.09	
A1	1QEDT-LT	20	52910	102.70	104.35	1.65	1.52	0.15	0.01	0.01	0.01	0.10	0.012	3.0	1.35	94.19	$4.67	
A1	1QELT	21	52911	104.35	105.45	1.10	1.01	0.15	0.01	0.01	0.01	0.03	0.002	2.7	0.90	94.19	$1.07	
A1	1QELT	22	52912	105.45	108.00	2.55	2.34	0.15	0.01	0.01	0.01	0.03	0.002	2.7	2.09	94.84	$1.07	
A1	1LT	23	52913	108.00	108.66	0.66	0.61	0.22	0.01	0.01	0.01	0.03	0.002	2.7	0.54	94.84	$1.07	
A1	1QELT	24	52914	108.66	109.48	0.82	0.75	0.55	0.03	0.04	0.09	0.13	0.003	3.0	0.67	100.00	$4.61	
A1	1QELT	25	52915	109.48	110.05	0.57	0.52	2.30	0.82	5.50	11.90	12.03	0.542	3.1	0.47	100.00	$372.77	
A1	1QELT	26	52916	110.05	111.70	1.65	1.52	0.23	0.01	0.01	0.03	0.05	0.002	2.7	1.35	100.00	$1.35	
A1	5ARG	27	52917	111.70	112.40	0.70	0.64	0.19	0.01	0.02	0.04	0.05	0.003	2.7	0.57		$1.79	
A1	1QELT	28	52918	112.40	113.40	1.00	0.92	0.15	0.01	0.01	0.01	0.03	0.002	2.7	0.82		$1.07	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL A															
			INTERVAL	85.24	102.70	17.46	16.05	0.55	0.43	0.46	3.11	2.32	0.097	3.0	14.30	94.83	$78.05	110913.3
			GEOLOGICAL B															
			INTERVAL	85.24	110.05	24.81	22.81	0.51	0.37	0.47	2.51	1.96	0.084	2.9	20.32	95.08	$65.39	155524.7
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF A)															
			INTERVAL	86.69	97.57	10.88	10.00	0.44	0.70	0.69	4.70	3.34	0.136	2.9	8.91	95.23	$113.10	67567.9
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF B)															
			INTERVAL	108.66	111.70	3.04	2.79	0.74	0.18	1.14	2.46	2.51	0.114	2.9	2.49	100.00	$77.87	18608.4
			HIGH GRADE A															
			INTERVAL	88.10	97.57	9.47	8.71	0.39	0.77	0.67	5.11	3.33	0.149	2.9	7.76	96.30	$121.57	59096.1
			HIGH GRADE B															
			INTERVAL	88.10	92.50	4.40	4.05	0.43	0.92	0.82	8.16	5.62	0.260	3.0	3.60	97.27	$197.78	27932.0

LARA DRILL RESULTS

DDH-85-63
AVG CORE ANGLE 36
DIP OF ZONE 63

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

2039.02

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	24-3	52919	105.09	106.59	1.50	0.99	0.17	0.01	0.01	0.01	0.02	0.002	2.7	0.88		$1.01	
A1	1QELT	24-4	52920	106.59	108.09	1.50	0.99	0.21	0.01	0.01	0.01	0.03	0.002	2.7	0.88		$1.07	
A1	1QELT	25	52921	108.09	109.75	1.66	1.10	0.22	0.01	0.01	0.04	0.04	0.003	2.7	0.98		$1.69	
A1	1QELT	26-1	52922	109.75	110.66	0.91	0.60	0.41	0.53	0.60	1.70	0.67	0.011	2.8	0.53	94.51	$30.58	
A1	1QELT	26-2	52923	110.66	111.43	0.77	0.51	0.39	0.08	0.10	0.28	0.26	0.007	2.8	0.45	92.21	$7.51	
A1	1QELT	27-1	52924	111.43	112.10	0.67	0.44	0.43	0.24	0.04	2.58	0.39	0.060	2.8	0.39	95.52	$45.42	
A1	1QELT	27-2	52925	112.10	112.99	0.89	0.59	0.43	0.40	0.14	3.60	1.27	0.057	2.9	0.52	93.26	$60.56	
A1	1QELT	27-3	52926	112.99	113.69	0.70	0.46	0.30	0.28	0.18	4.25	1.07	0.062	3.3	0.41	75.71	$64.66	
A1	1QELT	28-1	52927	113.69	114.61	0.92	0.61	0.35	0.51	0.06	5.20	0.89	0.031	3.3	0.54	100.00	$63.95	
A1	1QELT	28-2	52928	114.61	115.33	0.72	0.47	0.48	0.13	0.10	1.90	0.54	0.040	3.0	0.42	76.39	$33.32	
A1	MSSX	29	52929	115.33	115.98	0.65	0.43	0.14	1.28	0.08	7.75	1.93	0.040	4.0	0.38	95.38	$103.99	
A1	1QELT	30-1	52930	115.98	117.09	1.11	0.73	0.50	0.15	0.05	1.00	0.60	0.008	2.8	0.65	92.79	$16.42	
A1	1QELT	30-2	52931	117.09	118.65	1.56	1.03	0.65	0.15	0.03	0.28	0.65	0.007	2.8	0.92	96.79	$10.57	
A1	1QELT	30-3	52932	118.65	119.38	0.73	0.48	0.61	0.07	0.02	0.42	0.10	0.004	2.8	0.43	100.00	$6.26	
A1	1QELT	30-4	52933	119.38	119.73	0.35	0.23	0.28	0.11	0.25	2.98	0.25	0.005	2.8	0.21	100.00	$29.38	
A1	1QELT	31	52934	119.73	120.21	0.48	0.32	0.39	0.03	0.14	0.84	0.10	0.002	2.8	0.28	97.92	$8.90	
A1	1QELT	32	52935	120.21	121.93	1.72	1.13	0.28	0.01	0.02	0.14	0.02	0.002	2.7	1.01	98.84	$2.09	
A1	5MDST	33	52936	121.93	122.32	0.39	0.26	0.08	0.02	0.01	0.01	0.02	0.002	2.8	0.23		$1.14	
A1	1QELT	34-1	52937	122.32	123.82	1.50	0.99	0.11	0.01	0.01	0.01	0.02	0.003	2.7	0.88		$1.33	
A1	1QELT	34-2	52938	123.82	125.79	1.97	1.30	0.14	0.01	0.01	0.01	0.02	0.003	2.7	1.16		$1.33	
A1	1QELT	35	52939	125.79	127.29	1.50	0.99	0.10	0.01	0.01	0.01	0.02	0.003	2.7	0.88		$1.33	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	109.75	119.73	9.98	6.58	0.43	0.34	0.13	2.59	0.77	0.027	3.0	5.87	92.98	$38.98	39320
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF) INTERVAL	112.10	115.98	3.88	2.56	0.34	0.54	0.11	4.66	1.15	0.045	3.3	2.28	88.92	$66.38	16758

LARA DRILL RESULTS

DDH-85-64
AVG CORE ANGLE 72
DIP OF ZONE 61

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1089.43

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	7-1	52940	32.18	33.81	1.63	1.77	0.09	0.01	0.01	0.01	0.02	0.003	2.7	1.55		$1.33	
A1	1QELT	7-2	52941	33.81	35.30	1.49	1.62	0.48	0.01	0.01	0.01	0.02	0.003	2.8	1.42		$1.33	
A1	1QELT	7-3	52942	35.30	36.49	1.19	1.29	0.30	0.02	0.01	0.01	0.03	0.006	2.7	1.13		$2.47	
A1	1QELT	8	52943	36.49	37.53	1.04	1.13	0.49	0.05	0.24	0.56	1.10	0.043	2.8	0.99	100.00	$26.45	
A1	1QEDT	9-1	52944	37.53	39.15	1.62	1.76	0.30	0.39	0.93	2.10	4.35	0.105	2.9	1.54	93.21	$84.54	
A1	1QEDT	9-2	52945	39.15	39.81	0.66	0.72	0.50	0.28	0.36	0.67	3.26	0.036	2.8	0.63	89.39	$41.91	
A1	1QELT-DT	10	52946	39.81	40.80	0.99	1.08	1.10	0.02	0.10	0.18	0.22	0.017	2.8	0.94	91.06	$8.83	
A1	1QELT-DT	11-1	52947	40.80	41.80	1.00	1.09	0.59	0.02	0.11	0.22	0.78	0.135	2.8	0.95	93.18	$50.03	
A1	1QELT-DT	11-2	52948	41.80	42.68	0.88	0.96	0.45	0.20	0.45	1.22	2.57	0.047	3.0	0.84	96.55	$44.83	
A1	1QECYT-DT	12	52949	42.68	43.55	0.87	0.95	0.45	0.48	0.58	2.23	1.55	0.048	2.9	0.83	99.31	$51.21	
A1	1QELT-DT	13	52950	43.55	45.00	1.45	1.58	0.74	0.03	0.04	0.10	0.13	0.043	2.8	1.38	97.00	$15.78	
A1	1LT	14	52951	45.00	45.75	0.75	0.82	0.87	0.01	0.02	0.01	0.04	0.019	2.8	0.71	97.00	$6.56	
A1	1QELT	15	52952	45.75	46.90	1.15	1.25	0.57	0.02	0.02	0.09	0.10	0.040	3.0	1.09	97.00	$14.36	
A1	1QELT	16	52953	46.90	47.85	0.95	1.03	0.24	0.01	0.01	0.01	0.02	0.002	2.8	0.90		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	36.49	46.90	10.41	11.32	0.59	0.14	0.32	0.79	1.43	0.057	2.9	9.90	95.45	$36.61	34035.80
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF) INTERVAL	37.53	43.55	6.02	6.55	0.54	0.22	0.49	1.22	2.31	0.071	2.9	5.72	93.80	$51.31	19735.35
			HIGH GRADE INTERVAL	37.53	39.81	2.28	2.48	0.36	0.29	0.80	1.70	4.04	0.086	2.9	2.17	92.10	$72.50	7475.70

LARA DRILL RESULTS

DDH-85-65
AVG CORE ANGLE 90
DIP OF ZONE 64

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

1004.88

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	8	52954	42.82	44.40	1.58	1.76	0.27	0.01	0.01	0.01	0.02	0.002	2.7	1.58		$1.01	
A1	1QECYT	9	52955	44.40	45.95	1.55	1.72	0.28	0.01	0.01	0.02	0.07	0.002	2.8	1.55		$1.40	
A1	1QELT	10-1	52956	45.95	47.22	1.27	1.41	0.21	0.01	0.01	0.01	0.02	0.002	2.7	1.27		$1.01	
A1	1QELT	10-2	52957	47.22	48.48	1.26	1.40	0.22	0.01	0.01	0.01	0.02	0.002	2.7	1.26		$1.01	
A1	1QECYT-DT	11-1	52958	48.48	49.01	0.53	0.59	0.57	0.26	0.32	1.30	1.74	0.119	3.5	0.53	100.00	$63.51	
A1	1QECYT-DT	11-2	52959	49.01	50.02	1.01	1.12	1.45	0.01	0.14	0.18	0.17	0.190	2.8	1.01	88.17	$63.38	
A1	1LT	12-1	52960	50.02	51.66	1.64	1.82	0.17	0.01	0.01	0.01	0.02	0.002	2.8	1.64		$1.01	
A1	1LT	12-2	52961	51.66	53.18	1.52	1.69	0.14	0.01	0.01	0.01	0.02	0.002	2.8	1.52		$1.01	
A1	1LT	12-3	52962	53.18	54.63	1.45	1.61	0.14	0.01	0.01	0.01	0.02	0.002	2.8	1.45		$1.01	
A1	1LT	12-4	52963	54.63	56.46	1.83	2.04	0.14	0.01	0.01	0.01	0.02	0.003	2.7	1.83		$1.33	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	48.48	50.02	1.54	1.71	1.10	0.11	0.21	0.62	0.79	0.162	3.0	1.54	88.96	$63.43	5187
			GEOLOGICAL INTERVAL	48.48	50.48	2.00	2.23	0.90	0.09	0.17	0.49	0.63	0.127	3.0	2.00	88.96	$49.90	6646

LARA DRILL RESULTS

DDH-85-66
AVG CORE ANGLE 75
DIP OF ZONE 63

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

2360.98

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
CORONATION ZONE																		
A1	1QELT	76-1	52964	206.06	207.30	1.24	1.34	0.12	0.01	0.01	0.01	0.02	0.002	2.7	1.20		$1.01	
A1	1QELT	76-2	52965	207.30	208.74	1.44	1.56	0.12	0.01	0.01	0.01	0.02	0.003	2.7	1.39		$1.33	
A1	1LT	77	52966	208.74	209.74	1.00	1.08	0.16	0.01	0.01	0.01	0.02	0.002	2.7	0.97		$1.01	
A1	1LT	78	52967	209.74	210.66	0.92	1.00	0.91	0.05	0.14	0.80	0.73	0.016	2.8	0.89	100.00	$17.16	
A1	1QEDT	79	52968	210.66	211.61	0.95	1.03	0.82	0.16	0.12	0.89	1.53	0.038	2.8	0.92	80.00	$31.16	
A1	1QEDT	80-1	52969	211.61	212.47	0.86	0.93	0.70	0.18	0.27	1.64	1.71	0.034	2.9	0.83	93.02	$37.84	
A1	1QEDT	80-2	52970	212.47	213.65	1.18	1.28	0.60	0.16	0.20	1.55	1.25	0.088	2.8	1.14	97.46	$50.88	
A1	1QEDT	80-3	52971	213.65	214.93	1.28	1.39	0.40	0.14	0.12	0.34	1.32	0.063	2.8	1.24	96.09	$33.13	
A1	1QEDT	80-4	52972	214.93	216.07	1.14	1.24	0.39	0.52	0.17	0.55	0.97	0.137	2.9	1.10	81.58	$61.40	
A1	1QEDT	80-5	52973	216.07	217.52	1.45	1.57	0.40	0.28	0.12	0.29	0.84	0.025	2.9	1.40	103.45	$19.61	
A1	1QEDT	80-6	52974	217.52	218.20	0.68	0.74	0.77	0.07	0.02	0.11	0.10	0.006	2.8	0.66	94.12	$4.41	
A1	1QEDT	80-7	52975	218.20	219.09	0.89	0.96	0.61	0.02	0.02	0.06	0.12	0.004	2.8	0.86	98.88	$2.83	
A1	1QELT	81	52976	219.09	220.14	1.05	1.14	0.67	0.14	0.18	0.72	0.64	0.015	2.8	1.01	100.00	$17.00	
A1	1QELT	82	52977	220.14	221.38	1.24	1.34	0.52	0.01	0.08	0.11	0.11	0.014	2.7	1.20	93.55	$6.43	
A1	5MDST	83	52978	221.38	221.94	0.56	0.61	0.10	0.01	0.01	0.01	0.02	0.002	2.8	0.54		$1.01	
A1	1LT	84	52979	221.94	223.58	1.64	1.78	0.14	0.01	0.01	0.01	0.02	0.002	2.7	1.58		$1.01	
A1	1QELT	85	52980	223.58	224.56	0.98	1.06	0.11	0.01	0.01	0.01	0.02	0.002	2.7	0.95		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	209.74	220.14	10.40	11.27	0.60	0.19	0.14	0.69	0.96	0.046	2.8	10.04	94.81	$29.16	74066
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	212.47	216.07	3.60	3.90	0.46	0.27	0.16	0.80	1.18	0.095	2.8	3.48	91.94	$48.05	25625

LANA DRILL RESULTS

DDH-85-67
AVG CORE ANGLE 65
DIP OF ZONE 60

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

3970.73

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
HANGING WALL ZONE I																		
A1	1QELT	48	52981	134.94	136.08	1.14	1.19	0.11	0.01	0.01	0.02	0.02	0.002	2.8	1.03		$1.09	
CORONATION ZONE																		
A1	1CYT	57-1	52982	162.89	165.00	2.11	2.21	0.11	0.01	0.01	0.02	0.02	0.003	2.7	1.91		$1.41	
A1	1CYT	57-2	52983	165.00	167.40	2.40	2.51	0.13	0.01	0.01	0.02	0.02	0.003	2.7	2.17		$1.41	
A1	1QELT	58	52984	167.40	170.63	3.23	3.38	0.14	0.01	0.01	0.01	0.02	0.004	2.7	2.93	90.09	$1.64	
A1	1CYDT	59-1	52985	170.63	171.18	0.55	0.58	0.13	1.98	1.85	8.20	6.00	0.066	3.1	0.50	100.00	$156.92	
A1	1CYDT	59-2	52986	171.18	171.67	0.49	0.51	0.16	0.32	1.34	3.23	1.83	0.023	3.1	0.44	100.00	$55.33	
A1	1QELT	60	52987	171.67	173.17	1.50	1.57	0.14	0.02	0.02	0.04	0.04	0.002	2.7	1.36	94.00	$1.54	
A1	1QELT	61	52988	173.17	175.95	2.78	2.91	0.12	0.01	0.01	0.02	0.02	0.002	2.7	2.52		$1.09	
A1	1QELT	62	52989	175.95	178.06	2.11	2.21	0.14	0.01	0.01	0.01	0.02	0.002	2.7	1.91		$1.01	
			WEIGHTED AVERAGE GRADES															
	CORONATION ZONE		GEOLOGICAL INTERVAL	170.63	171.67	1.04	1.09	0.14	1.20	1.61	5.86	4.04	0.048	3.1	0.94	100.00	$109.06	12737.97
			MEDIUM GRADE (APPROXIMATE FIFTY DOLLAR CUTOFF)															
			INTERVAL	169.46	171.67	2.21	2.31	0.14	0.61	0.82	2.96	2.05	0.026	2.9	2.00	100.00	$55.80	25421.24

LARA DRILL RESULTS

"OH-85-68
JG CORE ANGLE 54
DIP OF ZONE 60

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

POLYGON AREA (SQUARE METERS)

3684.55

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
A1	1LT	79-4	85517	112.40	113.40	1.00	0.93	0.14	0.01	0.01	0.01	0.02	0.004	2.8	0.81		$1.64	
A1	1QELT	80	85518	112.40	113.40	1.00	0.93	0.15	0.01	0.01	0.01	0.02	0.003	2.8	0.81		$1.33	
A1	1QELT	81-1	85519	112.40	113.40	1.00	0.93	0.11	0.01	0.01	0.01	0.02	0.002	2.7	0.81		$0.93	
CORONATION ZONE																		
A1	1LT	61-2	52990	174.46	175.96	1.50	1.40	0.10	0.01	0.01	0.01	0.02	0.002	2.7	1.21		$1.01	
A1	1QELT	62	52991	175.96	178.65	2.69	2.51	0.10	0.01	0.01	0.01	0.02	0.002	2.7	2.18		$1.01	
A1	5MDST	63	52992	178.65	179.65	1.00	0.93	0.12	0.02	0.01	0.01	0.02	0.004	2.9	0.81		$1.78	
A1	1QELT	64	52993	179.65	180.11	0.46	0.43	0.13	0.01	0.01	0.01	0.02	0.002	2.8	0.37		$1.89	
A1	5MDST	65	52994	180.11	180.70	0.59	0.55	0.41	0.02	0.02	0.12	0.07	0.025	2.8	0.48		$9.74	
A1	1QELT	66-1	52995	180.70	182.05	1.35	1.26	1.52	0.01	0.08	0.13	0.27	0.028	2.7	1.09	94.07	$18.97	
A1	1QELT	66-2	52996	182.05	183.50	1.45	1.35	1.00	0.09	0.59	1.00	1.30	0.023	2.8	1.17	97.24	$28.15	
A1	1QELT	66-3	52997	183.50	184.80	1.30	1.21	0.45	0.11	0.42	0.93	1.34	0.020	2.8	1.05	96.92	$38.52	
A1	1QEDT	67-1	52998	184.80	186.00	1.20	1.12	0.34	0.49	0.64	2.61	1.05	0.073	3.0	0.97	99.17	$43.87	
A1	1QEDT	67-2	52999	186.00	186.40	0.40	0.37	0.37	0.19	0.05	0.66	0.26	0.014	2.8	0.32	105.00	$28.77	
A1	1QEDT	67-3	53000	186.40	188.00	1.60	1.49	0.32	0.43	0.48	2.50	1.38	0.035	3.0	1.29	101.88	$48.67	
A1	1QEDT	67-4	85501	188.00	189.25	1.25	1.17	0.36	0.56	1.22	2.69	1.47	0.023	3.0	1.01	100.00	$35.10	
A1	1QEDT	67-5	85502	189.25	190.15	0.90	0.84	0.52	0.56	0.44	0.83	0.63	0.033	2.9	0.73	94.00	$41.91	
A1	1LT	68	85503	190.15	191.00	0.85	0.79	0.69	0.62	0.16	2.30	0.88	0.024	3.1	0.69	87.06	$55.85	
A1	1QEDT	69	85504	191.00	191.51	0.51	0.48	0.48	0.79	0.23	4.24	2.24	0.035	3.1	0.41	92.16	$41.91	
A1	1QELT	70	85505	191.51	192.30	0.79	0.74	0.65	0.50	0.07	3.20	0.56	0.012	3.1	0.64	91.14	$16.21	
A1	5MDST	71	85506	192.30	193.47	1.17	1.09	0.22	0.09	0.01	0.25	0.11	0.013	2.9	0.95	105.13	$41.88	
A1	1QEL-OT	72	85507	193.47	194.10	0.63	0.59	0.26	0.32	0.88	4.48	2.10	0.165	3.9	0.51	96.88	$81.71	
A1	1QELT	73	85508	194.10	194.55	0.45	0.42	1.04	0.09	0.63	1.11	2.10	0.083	3.5	0.36	95.56	$43.77	
A1	1QELT	74	85509	194.55	195.45	0.90	0.84	0.52	0.01	0.08	0.12	0.12	0.031	3.0	0.73	94.44	$11.05	
A1	1LT	75	85510	195.45	196.45	1.00	0.93	0.66	0.01	0.02	0.03	0.11	0.075	2.8	0.81	99.00	$38.26	
A1	1QEDT	76	85511	196.45	198.06	1.61	1.50	0.50	0.12	0.46	1.70	0.58	0.027	3.1	1.30	98.76	$15.80	
A1	5MDST	77	85512	198.06	198.90	0.84	0.78	0.18	0.02	0.01	0.04	0.05	0.011	2.8	0.68		$4.90	
A1	1LT	78	85513	198.90	199.86	0.96	0.90	0.85	0.01	0.08	0.10	0.16	0.004	2.7	0.78		$2.85	
A1	1LT	79-1	85514	199.86	200.93	1.07	1.00	0.48	0.01	0.02	0.02	0.03	0.002	2.7	0.87		$1.51	
A1	1LT	79-2	85515	200.93	201.78	0.85	0.79	0.45	0.01	0.04	0.06	0.07	0.009	2.8	0.69		$3.65	
A1	1LT	79-3	85516	201.78	203.47	1.69	1.58	0.20	0.01	0.01	0.01	0.04	0.009	2.8	1.37		$3.27	
		WEIGHTED AVERAGE GRADES																
CORONATION ZONE		GEOLOGICAL INTERVAL		180.70	198.06	17.36	16.22	0.58	0.28	0.41	1.63	0.94	0.040	3.0	14.04	97.39	$36.69	170204.0
		HIGH GRADE A INTERVAL		190.15	194.10	3.95	3.69	0.44	0.42	0.25	2.78	1.02	0.048	3.2	3.20	95.45	$50.15	41116.92

LARA DRILL RESULTS

DDH-85-69
AVG CORE ANGLE 32
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
GREEN VOLCANICLASTIC SEQUENCE																		
G2*	2-3LAT	32		85.27	86.83	1.56	0.88		0.01	0.01	0.01	0.02	0.002		0.83		$1.01	
G2*	2LAT	33		86.83	92.57	5.74	3.24		0.01	0.01	0.01	0.02	0.002		3.04		$1.01	
G2*	1CYT	34		92.57	94.29	1.72	0.97		0.01	0.01	0.01	0.02	0.002		0.91		$1.01	
G2*	2LT	35		94.29	95.29	1.00	0.56		0.01	0.01	0.01	0.02	0.002		0.53		$1.01	
G2*	1QECYT	36		95.29	96.28	0.99	0.56		0.01	0.01	0.01	0.02	0.002		0.52		$1.01	
G2*	2-3LAT	37		96.28	97.53	1.25	0.70		0.01	0.01	0.01	0.02	0.002		0.66		$1.01	
G2*	1-2QELT	38		97.53	99.83	2.30	1.30		0.01	0.01	0.01	0.02	0.002		1.22		$1.01	
G2*	1-2LT	39		99.83	100.44	0.61	0.34		0.01	0.01	0.01	0.02	0.002		0.32		$1.01	
G2*	1-2QECYT	40		100.44	102.50	2.06	1.16		0.01	0.01	0.01	0.02	0.002		1.09		$1.01	
G2*	2-3LT	41		102.50	103.92	1.42	0.80		0.01	0.01	0.01	0.02	0.002		0.75		$1.01	
G2*	2-3LT	43		104.87	105.48	0.61	0.34		0.01	0.01	0.01	0.02	0.002		0.32		$1.01	
G2*	1QECYT	44		105.48	108.65	3.17	1.79		0.01	0.01	0.01	0.02	0.002		1.68		$1.01	
G2*	1CYT	45		108.65	111.75	3.10	1.75		0.01	0.01	0.01	0.02	0.002		1.64		$1.01	
G2*	2LT	46		111.75	113.23	1.48	0.83		0.01	0.01	0.01	0.02	0.002		0.78		$1.01	
G2*	1-2QELT	47		113.23	114.53	1.30	0.73		0.01	0.01	0.01	0.02	0.002		0.69		$1.01	
G2*	2LT	48		114.53	116.58	2.05	1.16		0.01	0.01	0.01	0.02	0.002		1.09		$1.01	
G2*	1-2QELT	49		116.58	123.92	7.34	4.14		0.01	0.01	0.01	0.02	0.002		3.89		$1.01	
G2*	1CYDT	50		123.92	124.58	0.66	0.37		0.01	0.01	0.01	0.02	0.002		0.35		$1.01	
HANGING WALL ZONE I																		
A1	1QELT	76-1	85520	197.99	200.07	2.08	1.17	0.07	0.01	0.01	0.01	0.02	0.002	2.8	1.10		$1.01	
A1	1QELT	76-2	85521	200.07	200.81	0.74	0.42	0.09	0.01	0.01	0.01	0.02	0.002	2.8	0.39		$1.01	
CORONATION ZONE																		
A1	1QELT	97	85522	234.52	235.54	1.02	0.58	0.10	0.01	0.01	0.01	0.02	0.002	2.7	0.54		$1.01	
A1	1L-DT	98-1	85523	235.54	237.43	1.89	1.07	0.40	0.01	0.01	0.01	0.19	0.010	2.7	1.00		$4.59	
A1	1L-DT	98-2	85524	237.43	238.61	1.18	0.67	0.22	0.01	0.01	0.01	0.04	0.003	2.7	0.63		$1.45	
A1	1L-DT	98-3	85525	238.61	239.31	0.70	0.39	0.18	0.01	0.01	0.01	0.03	0.024	2.7	0.37		$8.04	
A1	1QEL-DT	99	85526	239.31	241.10	1.79	1.01	0.15	0.01	0.01	0.01	0.03	0.033	2.8	0.95	95.00	$10.90	
A1	5HDST	100	85527	241.10	243.45	2.35	1.33	0.27	0.01	0.01	0.05	0.05	0.055	2.9	1.25	95.00	$18.31	
A1	1QEL-DT	101-1	85528	243.45	243.92	0.47	0.27	0.31	0.15	0.02	0.44	0.22	0.041	2.8	0.25	95.00	$19.95	
A1	1QEL-DT	101-2	85529	243.92	245.74	1.82	1.03	0.62	0.03	0.20	0.32	0.35	0.006	2.7	0.96		$7.77	
A1	1QEL-DT	101-3	85530	245.74	246.64	0.90	0.51	0.41	0.02	0.06	0.18	0.30	0.018	2.8	0.48		$9.48	
A1	1QELT	102	85531	246.64	247.76	1.12	0.63	0.24	0.01	0.01	0.01	0.13	0.006	2.8	0.59		$2.95	
A1	1LT	103	85532	247.76	248.63	0.87	0.49	0.12	0.01	0.01	0.01	0.02	0.002	2.7	0.46		$1.01	
A1	1QELT	104-1	85533	248.63	250.87	2.24	1.26	0.10	0.01	0.01	0.01	0.02	0.002	2.7	1.19		$1.01	
A1	1QELT	104-2	85534	250.87	253.11	2.24	1.26	0.10	0.01	0.01	0.01	0.02	0.002	2.7	1.19		$1.01	

WEIGHTED AVERAGE GRADE

CORONATION ZONE	GEOLOGICAL INTERVAL	239.31	243.92	4.61	2.60	0.23	0.02	0.01	0.07	0.06	0.045	2.9	2.44	95.00	$15.65	

LARA DRILL RESULTS

DDH-85-70
AVG CORE ANGLE 36
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
POSSIBLE CORONATION ZONE EQIVALENT (WEAKLY PYRITIC)																		
GR2*	1LT	64-2		282.77	284.27	1.50	0.94		0.01	0.01	0.01	0.02	0.002		0.88		$1.02	
GR2*	1LT	65		284.27	285.59	1.32	0.83		0.01	0.01	0.01	0.02	0.002		0.78		$1.02	
GR2*	1ØLT	66		285.59	286.20	0.61	0.38		0.01	0.01	0.01	0.02	0.002		0.36		$1.02	
GR2*	1ØER	67-1		286.20	290.82	4.62	2.89		0.01	0.01	0.01	0.02	0.002		2.72		$1.02	

LARA DRILL RESULTS

DDH-85-71
AVG CORE ANGLE 36
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %
ZONE I (EQUIVALENT?)																
GR2*	1LAT	63		168.98	171.51	2.53	1.58		0.01	0.01	0.01	0.02	0.002		1.49	
GR2*	1QELT	64		171.51	172.03	0.52	0.33		0.01	0.01	0.01	0.03	0.002		0.31	
GR2*	1L-DT	65-1		172.03	172.99	0.96	0.60		0.10	0.01	0.36	0.19	0.005		0.56	
GR2*	1L-DT	65-2		172.99	173.85	0.86	0.54		0.32	0.02	0.74	0.27	0.009		0.51	
GR2*	1L-DT	65-3		173.85	174.65	0.80	0.50		0.04	0.01	0.17	0.03	0.007		0.47	
GR2*	6DIORITE	66-1		174.65	178.39	3.74	2.34		0.02	0.01	0.04	0.02	0.002		2.20	
GR2*	6DIORITE	66-2		178.39	182.14	3.75	2.35		0.02	0.01	0.02	0.02	0.002		2.20	
GR2*	1QELT	67		182.14	184.45	2.31	1.44		0.01	0.01	0.01	0.02	0.002		1.36	
GR2*	1QELT	68		184.45	185.72	1.27	0.79		0.01	0.01	0.03	0.02	0.007		0.75	

LARA DRILL RESULTS

DDH-85-72
AVG CORE ANGLE 36
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %
ZONE I (EQUIVALENT?)																
GR2*	1QEL-DT	46		139.95	141.24	1.29	0.81		0.02	0.01	0.02	0.04	0.002		0.76	
GR2*	1QEL-DT	47		141.24	143.46	2.22	1.39		0.01	0.01	0.09	0.04	0.002		1.30	
GR2*	1QEL-DT	48		143.46	144.62	1.16	0.73		0.07	0.02	0.42	0.11	0.002		0.68	
GR2*	1QEDT	49		144.62	145.53	0.91	0.57		0.06	0.01	0.13	0.16	0.003		0.53	
GR2*	1QEL-DT	50		145.53	146.19	0.66	0.41		0.01	0.01	0.02	0.02	0.002		0.39	

LARA DRILL RESULTS

DDH-85-73
AVG CORE ANGLE 36
DIP OF ZONE 70

METAL PRICES (US-$)

COPPER	$0.67
ZINC	$0.40
LEAD	$0.19
GOLD	$317.00
SILVER	$6.14

ANALYSIS CODE	GEOLOGIC DESCRIPTION	UNIT NUMBER	TAG NUMBER	START METERS	FINISH METERS	INTERVAL METERS	HORIZONTAL THICKNESS	BA GRADE %	CU GRADE %	PB GRADE %	ZN GRADE %	AG GRADE oz/ton	AU GRADE oz/ton	SPECIFIC GRAVITY	TRUE THICKNESS	RECOVERY %	INTERVAL VALUE $	TONNAGE S.T.
ZONE I (EQUIVALENT?)																		
GR2*	1QEL-OT	73-1		245.95	246.74	0.79	0.49		0.05	0.01	0.01	0.06	0.002		0.46		$1.80	
GR2*	1QEL-OT	73-2		246.74	248.25	1.51	0.94		0.09	0.01	0.01	0.20	0.003		0.89		$3.54	
GR2*	1QEL-OT	73-3		248.25	249.65	1.40	0.88		0.02	0.01	0.01	0.06	0.003		0.82		$1.72	
GR2*	1LT	74		249.65	251.75	2.10	1.31		0.02	0.01	0.02	0.05	0.002		1.23		$1.43	
GR2*	1QLT	75		251.75	253.47	1.72	1.08		0.03	0.01	0.02	0.05	0.002		1.01		$1.56	